

County of Fairfax, Virginia

MEMORANDUM

DATE: October 17, 2017

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief

Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the October 2017 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo

Attachment: As Stated

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation

Mark Canale, BRAC Coordinator

Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)

Karyn Moreland, Section Chief, Capital Projects, CPTED

Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED

Chris Wells, Bicycle and Pedestrian Program Manager, CPTED

Douglas Miller, Environmental Program Coordinator, CPTED

Michael Guarino, Transportation Planner IV, CPTED

Bill Harrell, Sr. Transportation Planner IV, CPTED

Sung S. Shin, Transportation Planner IV, CPTED

Adam Lind, Bicycle Program Coordinator, CPTED

Ricky Foley, Sr. Right-of-Way Agent, CPTED

Guy Mullinax, Bus Stop Coordinator, TSD

Jeffrey Hermann, Transportation Planner III, TPD

Ajmal Hamidi, Transportation Planner, TPD

William Sugg, Transportation Planner II, TPD

www.fairfaxcounty.gov/fcdot

Transportation Design Division Monthly Projects Status Report

October 17, 2017

Page 2 of 4

Mike Lake, Transportation Planner II, CFD

Jim Beall, Section Chief, TDD

Fereshteh Khorashadi, Section Chief, TDD

Mark VanZandt, Section Chief, TDD

Bob Ayers, Project Manager, TDD

Chris Barksdale, Project Manager, TDD

Tim Conley, Project Manager, TDD

John Dresser, Sr. Project Manager, TDD

Mohamad N. El Kaissi, Project Manager, TDD

Masoud Hojatzadeh, Project Manager, TDD

Francesco Lauretti, Project Manager, TDD

Galappa Madhusudhan, Project Manager, TDD

Dennis Marsh, Project Manager, TDD

Seyed Nabavi, Sr. Project Manager, TDD

Tan Nguyen, Utility Coordinator, TDD

Erving Olivas Alvarez, TDD

Jeanmarie Roberson, Sr. Project Manager, TDD

Scott Ruffner, Sr. Project Manager, TDD

Alex Tsybin, Project Manager, TDD

Latesa Turner, Project Manager, TDD

Eldar Yusufoglu, Utility Coordinator, TDD

Shahla Zahirieh, Project Manager, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

James W. Patteson, Director, Department of Public Works and Environmental Services Ronald N. Kirkpatrick, Deputy Director, DPWES

Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)

Brad Melton, Director, Wastewater Design and Construction Division

Carey F. Needham, Director, Building Design and Construction Division

Julie Cline, Director, Land Acquisition Division (LAD)

Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)

Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD

Vickie McEntire Anglin, County Surveyor, UDCD

Bill Schell, Chief, Transportation Branch, MSMD

Demond Frazier, Engineer IV, UDCD

Lisa McCorkle, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Frank Roberts, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Amy Konigsberg, Chief, Administrative Support Branch, Capital Facilities

Dennis Cate, Project Coordinator, LAD

Rich Finnell, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

John Honnick, Senior Property Analyst, LAD

Clyde Monahan, Senior Right-of-Way Agent, LAD

Beth Shubert, Senior Right-of-Way Agent, LAD

Transportation Design Division Monthly Projects Status Report October 17, 2017

Page 3 of 4

Lisa Baker, Senior Right-of-Way Agent, LAD

Angelica Delli Carpini, Right-of-Way Agent, LAD

Lisa Glass, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Rona Courtney, Admin V, Directors Office, DPWES

Kim Maye, Engineering Technician III, LAD

Victoria Boyd, Administrative Assistant, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Renee Hamilton, Deputy District Administrator

Tiffanie Harrelson, LUP Plan Review Coordinator, Local Assistance

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Donald Ostrander, Engineering Supervisor, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Bud Siegel, Manager, Local Assistance Program

Terry Yates, Assistant Transportation & Land Use Director, Arlington & Fairfax Counties

John Russell, Engineering Supervisor, Materials QA

Jaques Stith, Right of Way

Steve Hamlett, Right of Way

Ronald Seale, Supervisor, Materials

Norman Whitaker, Director, Transportation Planning

Imad Salous, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Robert Terry, Dominion Energy

Robert Cotten, Fairfax Water

Jerry Scott, Fairfax Water

Transportation Design Division Monthly Projects Status Report October 17, 2017 Page 4 of 4

Patrick Hyunh, Fairfax Water Richard Pelle, Fairfax Water Allan Melliza, Washington Gas Joseph Chudzik, Verizon

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

October 2017

TABLE OF CONTENTS	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 100 – BUS SHELTER REPLACEMENT	1 - 2
FUND 102 – FEDERAL & STATE GRANTS	2 - 14
FUND 124 – SIDEWALK CONSTRUCTION	15 – 41
FUND 303 DRANESVILLE DISTRICT WALKWAY	41
FUND 304 - TRANSPORTATION IMPROVEMENTS	41 – 64
FUND 307 – SIDEWALK CONSTRUCTION	64
FUND 312 – PUBLIC SAFETY CONSTRUCTION	65
FUND 315 - COMMERCIAL REVITALIZATION PROGRAM	65

Project Name																		Trai	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE C	ates									Oct 2017					Sumi	mary Statu	ıs Report
Project/Sub Project #	Ì						Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates					Constru	uction PHASI	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
01204 Wakefield Dr EB @	Potomac	NA	NA	08/17	NA	06/18	07/18	07/18	12/17	NA	NA	01/18	05/18	NA	NA	NA	08/18	09/18	10/18	11/18	03/19	03/19
Bus Shelter Replacement 100/400-C40001 4YP202-01204 TS-000021-002	Mount Vernon \$20,000 \$0	PM TDD PM UTL PM LAD	Barksd: CD: Carlin,	/Assignmer ale, Christop Craig		<u>Project Des</u> Replace bu			Sı	lonthly Rem urvey recei omments r	ved 8/28,		mediate de	esign com	nplete 8/29)/17. Pla	ns submitt	ed to UDC	CD for revie	ew on 9/1		Hold \square
02253 John Marr Drive Ni Drive Bus Shelter Replacement 100/400-C40000 4YP202-02253 TS-000021-006	Mason \$20,000 \$0	Project PM TDD PM UTL PM LAD PM UDC	: Hojatza : : : :CD:	11/17 /Assignmer adeh, Max	_	05/18 Project Des Replace exi non-advert bench and to existing	isting pad visement sh trash can.	elter with		TBD Ionthly Rem TP for surv		TBD esign issue	TBD	TBD	TBD mediate de	TBD esign is ir	08/18	09/18	10/08	10/18	12/18 On	12/18 Hold \square
03267 Edsall Road SB @ S	ullivan Place	11/16	NA	03/17	NA	06/17	08/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	09/17	11/17	11/17	11/17	06/19	06/18
Bus Shelter Replacement 100/400-C40001 4YP202-03267 TS-000021-004	Mason \$20,000 \$0	Project PM TDD PM UTL PM LAD	Manager, Vanzan CD: Carlin,	/Assignmer odt, Mark	<u>its</u>	Project Des Replace sho loading pac	scription elter and u	pgrade	<u>N</u>	lonthly Rem	<u>narks</u>				art of UDC		·	-4-			•	Hold
Construction																						
03277 Beryl Road SB @ Pa	aula Road			NA /Assignmer	_	03/17 Project Des		05/17	_	NA Ionthly Rem		05/17	09/17	NA	NA	NA	09/17	11/17	11/17	12/17		05/18 Hold
100/400-C40001 4YP202-03277 TS-000021-003	\$20,000	PM TDD PM UTL PM LAD PM UDC	:	ale, Christop , Richard Craig		Replace sho			Lā	and Acquisi	ition com	plete on 9/	'5/17. Fina	al Constru	iction pack	age subn	nitted on 9	/19/17. P	art of UDC	CD Task C	order #20.	

Construction

PM CPTED:

Project Name	7																	Trai	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE D	Dates									Oct 2017					Sumi	mary Statı	ıs Report
Project/Sub Project #	1						Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHASI	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
03687 Little River Turn Backlick Road	oike EB @	06/17	NA	11/17		05/18	07/18	07/18	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	08/18	09/18	10/18	11/18	01/19	01/19 Hold
Bus Shelter Replaceme 100/400-C40001 4YP202-03687 TS-000021-007	Mason \$20,000 \$0	Project PM TDD PM UTL PM LAD PM UDC PM CPT	: Hojatza : : : :D:	/Assignmer adeh, Max		Project Des Replace ex Tolar adver bench & tra & sidewalk compliant.	isting shelt rtisement s ash can. E	helter, nsure pad	N ⁻	ionthly Rem		esign issue	e on 6/19/1	17. Interi	mediate de	esign in p	rocess.				Oil	TIOIU
Design Intersection Design @	whoma Lama	07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	05/17	NA	NA	NA	10/17	11/17	12/17	01/18	04/18	05/18
(Phase II) RHPTI 102/500-C50000 26006G-06002 AA1400012-06 Design	Mount Vernon \$570,000 \$570,000	PM TDD PM UTL PM LAD PM UDC	: Hojatza : : Shuber			Project Des Pedestrian improveme stop	intersectio		Pi co fro	mpleted 5	oart of th /12/17. P on 7/13/1	avement N 7. Comme	ear Trans Marking & ents addres 9/6/17.	Traffic Sig	gnal plans	submitte	d to VDOT	for re-app	oroval 6/8/	17. Rece	acquisition eived comr	
Intersection Design @ 4C) RHPTI 102/500-C50000 26006G-06002 AA1400012-06	Mount Vernon Lee \$267,500 \$267,500	PM TDD PM UTL PM LAD PM UDC	: Hojatza : Yusufo	, Demond	! 	08/14 <u>Project Des</u> Pedestrian improveme stop	intersectio		Pi cc		oart of the	djusted du	03/15 Year Transue to lead t								uction 95%	08/17 Hold 🗌
Intersection Design @	Frye Rd. (Phase II)	07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	03/16	05/16	06/16	09/16	01/17	11/17
RHPTI 102/500-C50000 26006G-06002 AA1400012-06	Mount Vernon Lee \$1,596,000 \$1,596,000	PM TDD PM UTL PM LAD PM UDC	: Hojatza	, Demond	 	Project Des Pedestrian improveme stop	intersectio		Pi cc VI	omplete. So DOT for pe	oart of the chedule a destrian	djusted du signal and	Year Trans le to design pavement vised plans	n change markings	which req s. Revised	uired a p plan and	ermit revis	ion. Rece	ived comm	nents on	uction 90% 7/24/17 fr	om

Construction

PM CPTED: Luo, Caijun

Project Name	7																	Trai	nsporta	tion D	esign D	ivision
Fund #	District			Desi	gn PHASE I	Dates									Oct 2017					Sumi	mary Statu	ıs Report
Project/Sub Project #							Permit Su	ıbmission			Right-o	-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	1	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Intersection Design@M Belford	ohawk and	07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17 On	11/17 Hold
RHPTI			Manager, : Hojatza	'Assignmen		Project Des Pedestrian		n		onthly Rem oject is p		o Eour-V	oar Trans	cnortatio	n Drogra	m andar	sod by th	o BOS o	n 2/0/04	Conctru		
102/500-C50000	Mount Vernon	PM UTL:	,	den, iviax glu, Eldar		improveme				5% complet												
26006G-06011	Lee	PM LAD:		•		stop				binet locati												
AA1400017-06	\$1,367,300		D: Frazier,	•					fo	r approval	on 8/28/	l7. Approv	ed final si	ignal plan	submitted	to UDCD	on 10/4/	17.				
	\$0	PM CPT	ED: Luo, Ca	ijun																		
Construction																						
		03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/18	03/18	04/18	05/18	06/18	08/18	03/17	04/19
		Drainet	Managar	/Accianmom	+-	Drainet Da	-orintion		N.4	anthly Dam	o elec										On	Hold \square
Tysons East Station to G	ireat Falls			Assignmen		Project Des Approxima				onthly Rem												
Sidewalk				i. Francesco		AUULUXIIIIa	LEIV 2.400	LF OT	TI	MSAMS TO)# 35 Dr	aft constri	iction pac	kage subr	mitted to U	IDCD for r	orenaratio	n of hid co	ontract do	ruments a	and	
103/E00 CE0000	Dravidanca		. Laurett	i, Francesco		multi-use t				MSAMS ID ecifications					mitted to U 9/14/17. (ents
102/500-C50000 DCRPA-065	Providence Dranesville	PM UTL:		glu, Eldar		multi-use t from Dolle	rail and sid y Madison	lewalk	sp re	ecifications ceived 10/1	5 7/28/20	17. Bid do	ocuments	received 9	9/14/17. (Comment	s provided	to UDCD	9/27/17.	Revised b	oid docume	
DCBPA-065	Dranesville		Yusufo	glu, Eldar		multi-use t from Dolley Boulevard/	rail and sid y Madison Great Falls	lewalk Street	sp re	ecifications	5 7/28/20	17. Bid do	ocuments	received 9	9/14/17. (Comment	s provided	to UDCD	9/27/17.	Revised b	oid docume	
•	Dranesville \$2,286,500	PM UTL: PM LAD: PM UDC	Yusufo Glass, L D: Frazier,	glu, Eldar isa Demond		multi-use t from Dolle	rail and sid y Madison Great Falls n to the Mo	lewalk Street	sp re	ecifications ceived 10/1	5 7/28/20	17. Bid do	ocuments	received 9	9/14/17. (Comment	s provided	to UDCD	9/27/17.	Revised b	oid docume	
DCBPA-065 AA1400065-12	Dranesville	PM UTL: PM LAD: PM UDC	Yusufo	glu, Eldar isa Demond		multi-use t from Dolle Boulevard/ intersection	rail and sid y Madison Great Falls n to the Mo	lewalk Street	sp re	ecifications ceived 10/1	5 7/28/20	17. Bid do	ocuments	received 9	9/14/17. (Comment	s provided	to UDCD	9/27/17.	Revised b	oid docume	
DCBPA-065 AA1400065-12 Utility Relocation	Dranesville \$2,286,500	PM UTL: PM LAD: PM UDC PM CPTI	Yusufor Glass, L D: Frazier, ED: Shin, Su	glu, Eldar isa Demond ing		multi-use t from Dolle Boulevard/ intersection Metrorail S	rail and sid y Madison Great Falls n to the Mo tation	Street SLean	sp re re	ecifications ceived 10/I locations.	s 7/28/20 10/17 and	17. Bid do	ocuments er review.	received 9 Utility rel	9/14/17. (ocations a	Comments re in prog	s provided ress. Sche	to UDCD edule char	9/27/17. nge in Sept	Revised t	oid docume ue to utility	/
DCBPA-065	Dranesville \$2,286,500	PM UTL: PM LAD: PM UDC	Yusufo Glass, L D: Frazier,	glu, Eldar isa Demond		multi-use t from Dolle Boulevard/ intersection	rail and sid y Madison Great Falls n to the Mo	lewalk Street	sp re	ecifications ceived 10/1	5 7/28/20	17. Bid do	ocuments	received 9	9/14/17. (Comment	s provided	to UDCD	9/27/17.	Revised b	oid docume ue to utility 03/17	03/17
DCBPA-065 AA1400065-12 Utility Relocation Greensboro Dr	Dranesville \$2,286,500	PM UTL: PM LAD: PM UDC PM CPTI	Yusufor Glass, L D: Frazier, ED: Shin, St	glu, Eldar isa Demond ing	02/13	multi-use t from Dolle Boulevard/ intersection Metrorail S	rail and sid y Madison Great Falls n to the Mo tation	Street SLean	sp re re	ecifications ceived 10/I locations.	5 7/28/20 10/17 and 03/14	17. Bid do	ocuments er review.	received 9 Utility rel	9/14/17. (ocations a	Comments re in prog	s provided ress. Sche	to UDCD edule char	9/27/17. nge in Sept	Revised t	oid docume ue to utility 03/17	/
DCBPA-065 AA1400065-12 Utility Relocation Greensboro Dr International Dr.	Dranesville \$2,286,500 (\$30,000)	PM UTL: PM LAD: PM UDC PM CPTI	Yusufor Glass, L D: Frazier, ED: Shin, St NA Manager,	glu, Eldar isa Demond ing	02/13 ts	multi-use t from Dolley Boulevard/ intersection Metrorail S 03/14 <u>Project Des</u> Pedestrian	rail and sic y Madison Great Falls n to the Mo tation 03/13 scription intersectio	lewalk Street CLean 02/15	sp re re re 05/13 M	ecifications ceived 10/1 locations. NA onthly Remains	03/14 arks 0# 30 Co	17. Bid do di are unde 05/14	ocuments er review. 12/14 n substant	received 9 Utility rel NA tially comp	9/14/17. (ocations and	Comments re in prog 08/15	s provided ress. Sche 08/15	to UDCD edule char 10/15	9/27/17. nge in Sept 11/15	Revised be the decision of the	oid docume ue to utility 03/17 On	03/17 Hold
DCBPA-065 AA1400065-12 Utility Relocation Greensboro Dr	Dranesville \$2,286,500	PM UTL: PM LAD: PM UDC PM CPTI 06/12 Project PM TDD PM UTL:	Yusufor Glass, L D: Frazier, ED: Shin, Su NA Manager, Hojatza Nguyer	ylu, Eldar isa Demond ing NA 'Assignmen deh, Max	02/13 ts	multi-use t from Doller Boulevard/ intersection Metrorail S 03/14 Project Des Pedestrian improveme	rail and sic y Madison Great Falls n to the Mo tation 03/13 scription intersectio	lewalk Street cLean 02/15 n ing	sp re re re 05/13 M	ecifications ceived 10/1 locations. NA onthly Rem	03/14 arks 0# 30 Co	17. Bid do di are unde 05/14	ocuments er review. 12/14 n substant	received 9 Utility rel NA tially comp	9/14/17. (ocations and	Comments re in prog 08/15	s provided ress. Sche 08/15	to UDCD edule char 10/15	9/27/17. nge in Sept 11/15	Revised be the decision of the	oid docume ue to utility 03/17 On	03/17 Hold
DCBPA-065 AA1400065-12 Utility Relocation Greensboro Dr International Dr. 102/500-C50000	Dranesville \$2,286,500 (\$30,000)	PM UTL: PM LAD: PM UDC PM CPTI 06/12 Project PM TDD PM UTL: PM LAD:	Yusufor Glass, L D: Frazier, ED: Shin, Su NA Manager, Hojatza Nguyer Lefcour	ylu, Eldar isa Demond ing NA 'Assignmen deh, Max i, Tan t, Eric	02/13 <u>ts</u>	multi-use t from Doller Boulevard/ intersection Metrorail S 03/14 Project Des Pedestrian improveme crosswalks	rail and sic y Madison Great Falls n to the Mo tation 03/13 scription intersection ents, included and pedes	lewalk Street cLean 02/15 n ing	sp re re re 05/13 M	ecifications ceived 10/1 locations. NA onthly Remains	03/14 arks 0# 30 Co	17. Bid do di are unde 05/14	ocuments er review. 12/14 n substant	received 9 Utility rel NA tially comp	9/14/17. (ocations and	Comments re in prog 08/15	s provided ress. Sche 08/15	to UDCD edule char 10/15	9/27/17. nge in Sept 11/15	Revised be the decision of the	oid docume ue to utility 03/17 On	03/17 Hold
DCBPA-065 AA1400065-12 Utility Relocation Greensboro Dr International Dr. 102/500-C50000 DCBPA-067	Dranesville \$2,286,500 (\$30,000) Providence	PM UTL: PM LAD: PM UDC PM CPTI 06/12 Project PM TDD PM UTL: PM LAD: PM UDC	Yusufor Glass, L D: Frazier, ED: Shin, Su NA Manager, Hojatza Nguyer Lefcour D: McCorl	ylu, Eldar isa Demond ing NA 'Assignmen deh, Max i, Tan t, Eric	02/13 <u>ts</u>	multi-use t from Doller Boulevard/ intersection Metrorail S 03/14 Project Des Pedestrian improveme	rail and sic y Madison Great Falls n to the Mo tation 03/13 scription intersection ents, included and pedes	lewalk Street cLean 02/15 n ing	sp re re re 05/13 M	ecifications ceived 10/1 locations. NA onthly Remains	03/14 arks 0# 30 Co	17. Bid do di are unde 05/14	ocuments er review. 12/14 n substant	received 9 Utility rel NA tially comp	9/14/17. (ocations and	Comments re in prog 08/15	s provided ress. Sche 08/15	to UDCD edule char 10/15	9/27/17. nge in Sept 11/15	Revised be the decision of the	oid docume ue to utility 03/17 On	03/17 Hold
DCBPA-065 AA1400065-12 Utility Relocation Greensboro Dr International Dr. 102/500-C50000 DCBPA-067 AA1400067-12	Dranesville \$2,286,500 (\$30,000) Providence \$734,100	PM UTL: PM LAD: PM UDC PM CPTI 06/12 Project PM TDD PM UTL: PM LAD:	Yusufor Glass, L D: Frazier, ED: Shin, Su NA Manager, Hojatza Nguyer Lefcour D: McCorl	ylu, Eldar isa Demond ing NA 'Assignmen deh, Max i, Tan t, Eric	02/13 <u>ts</u>	multi-use t from Doller Boulevard/ intersection Metrorail S 03/14 Project Des Pedestrian improveme crosswalks	rail and sic y Madison Great Falls n to the Mo tation 03/13 scription intersection ents, included and pedes	lewalk Street cLean 02/15 n ing	sp re re re 05/13 M	ecifications ceived 10/1 locations. NA onthly Remains	03/14 arks 0# 30 Co	17. Bid do di are unde 05/14	ocuments er review. 12/14 n substant	received 9 Utility rel NA tially comp	9/14/17. (ocations and	Comments re in prog 08/15	s provided ress. Sche 08/15	to UDCD edule char 10/15	9/27/17. nge in Sept 11/15	Revised be the decision of the	oid docume ue to utility 03/17 On	03/17 Hold
DCBPA-065 AA1400065-12 Utility Relocation Greensboro Dr International Dr. 102/500-C50000 DCBPA-067 AA1400067-12 Post-Construction	Dranesville \$2,286,500 (\$30,000) Providence \$734,100 \$0	PM UTL: PM LAD: PM UDC PM CPTI 06/12 Project PM TDD PM UTL: PM LAD: PM UDC PM CPTI	Yusufor Glass, L D: Frazier, ED: Shin, Su NA Manager, Hojatza Nguyer Lefcour D: McCorl	NA 'Assignmen deh, Max 1, Tan t, Eric de, Lisa	02/13 ts	multi-use t from Doller Boulevard/ intersection Metrorail S 03/14 Project Des Pedestrian improveme crosswalks signalization	rail and sic y Madison Great Falls n to the Mo tation 03/13 scription intersectio ents, includ and pedes	ewalk Street Lean 02/15 n ing strian	05/13 M TI re	ecifications ceived 10/3 locations. NA onthly Remands MSAMS ID leased 9/8/	03/14 arks 04/17. LAP	17. Bid do di are unde 05/14 onstruction closeout i	12/14 n substant n progress	NA Stially comp	9/14/17. (ocations and NA	Omments re in prog 08/15	s provided ress. Sche 08/15 ch list com	to UDCD edule char 10/15 pleted exc	9/27/17. nge in Sept 11/15 cept for sig	Revised beember du 07/16 unage. VI	oid docume ue to utility 03/17 On DOT permi	03/17 Hold 🗌
DCBPA-065 AA1400065-12 Utility Relocation Greensboro Dr International Dr. 102/500-C50000 DCBPA-067	Dranesville \$2,286,500 (\$30,000) Providence \$734,100 \$0	PM UTL: PM LAD: PM UDC PM CPTI 06/12 Project PM TDD PM UTL: PM LAD: PM UDC	Yusufor Glass, L D: Frazier, ED: Shin, Su NA Manager, Hojatza Nguyer Lefcour D: McCorl	ylu, Eldar isa Demond ing NA 'Assignmen deh, Max i, Tan t, Eric	02/13 <u>ts</u>	multi-use t from Doller Boulevard/ intersection Metrorail S 03/14 Project Des Pedestrian improveme crosswalks	rail and sic y Madison Great Falls n to the Mo tation 03/13 scription intersection ents, included and pedes	lewalk Street cLean 02/15 n ing	sp re re re 05/13 M	ecifications ceived 10/1 locations. NA onthly Remains	03/14 arks 0# 30 Co	17. Bid do di are unde 05/14	ocuments er review. 12/14 n substant	received 9 Utility rel NA tially comp	9/14/17. (ocations and	Comments re in prog 08/15	s provided ress. Sche 08/15	to UDCD edule char 10/15	9/27/17. nge in Sept 11/15	Revised be the decision of the	oid docume ue to utility 03/17 On DOT permi	03/17 Hold
DCBPA-065 AA1400065-12 Utility Relocation Greensboro Dr International Dr. 102/500-C50000 DCBPA-067 AA1400067-12 Post-Construction Galleria Dr.Intersection	Dranesville \$2,286,500 (\$30,000) Providence \$734,100 \$0	PM UTL: PM LAD: PM UDC PM CPTI 06/12 Project PM TDD PM UTL: PM LAD: PM UDC PM CPTI	Yusufor Glass, L D: Frazier, ED: Shin, Su NA Manager, Hojatza Nguyer Lefcour D: McCorl	NA 'Assignmen deh, Max 1, Tan t, Eric de, Lisa	02/13 ts 03/15	multi-use t from Doller Boulevard/ intersection Metrorail S 03/14 Project Des Project Des 05/15 Project Des	rail and sic y Madison Great Falls n to the Mo tation 03/13 scription intersectio ents, includ and pedes	ewalk Street Lean 02/15 n ing strian	05/13 M TI re	NA Onthly Remarks 9/8/ NA Onthly Remarks 1D Onth	03/14 arks 04/17. LAP 08/15 arks	17. Bid do di are unde 05/14 Onstruction closeout in 09/15	12/14 n substant n progress	NA cially comps.	9/14/17. (ocations and NA olete 3/30/	08/15 17. Punc	os provided ress. Sche os/15 th list com	10/15 pleted exc	9/27/17. nge in Sept 11/15 cept for sig	Revised beember du 07/16 mage. VI	oid docume ue to utility 03/17 On DOT permi 12/17 On	03/17 Hold
DCBPA-065 AA1400065-12 Utility Relocation Greensboro Dr International Dr. 102/500-C50000 DCBPA-067 AA1400067-12 Post-Construction	Dranesville \$2,286,500 (\$30,000) Providence \$734,100 \$0	PM UTL: PM LAD: PM UDC PM CPTI 06/12 Project PM TDD PM UTL: PM LAD: PM UDC PM CPTI	Yusufor Glass, L D: Frazier, ED: Shin, Su NA Manager, Hojatza Nguyer Lefcour D: McCorl ED:	NA 'Assignmen deh, Max T, Tan t, Eric de, Lisa	02/13 ts 03/15	multi-use t from Doller Boulevard/ intersection Metrorail S 03/14 Project Des Pedestrian improveme crosswalks signalizatio	rail and sic y Madison Great Falls n to the Mo tation 03/13 scription intersectio ents, includ and pedes	lewalk Street Lean 02/15 n ing strian	05/13 M TI re	NA Onthly Rem MSAMS ID leased 9/8/	03/14 arks 0# 30 Co /17. LAP	17. Bid do di are unde 05/14 05/14 onstruction closeout in 09/15	12/14 In substant n progress 09/16 Donstruction	NA cially comps. NA	NA NA NA ation recei	08/15 08/17 Documents	o8/15 th list com	10/15 pleted exc 07/17	9/27/17. nge in Sept 11/15 cept for sig 08/17 Bid Adver	Revised beember du 07/16 anage. VI 10/17 tisement	oid docume ue to utility 03/17 On DOT permi 12/17 On 7/13/17.	03/17 Hold

\$783,000

(\$67,000)

PM LAD: Baker, Lisa

PM CPTED: Harrell, William

PM UDCD: Fernandez Quinteros, Jua

AA1400068-12

Construction

award received from VDOT on 10/3/17.

crosswalks and pedestrian

signalization

	1																	Trai	nsnorta	ntion D	esign Di	ivision
Project Name Fund #	District			Doc	ign PHASE [Datas									Oct 2017			mai	isporto		nary Statu	
Project/Sub Project #	District			Des	Ign Phase L	Jates	Permit Si	ubmission			Right-o	f-Way PHAS	F Dates		000 2017			Constri	uction PHAS		nary Statu	з керогс
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Rt-7 sidewalk		04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	07/18
ne / Sidewalk		-		-	•	-	•	00,10				10.1		07/17	11/1/	01/1/	01/17	02/17	0 1/ 17	03/17	-	Hold
Rt. 7 Sidewalk under Rt.	123 North Side		_	'Assignmer	_	Project Des			_	onthly Rem							100117					
102/500-C50000	Providence	PM TDD	-,	deh, Max		Approxima sidewalk o	, ,													_	mitted to	
DCBPA-069	Hunter Mill	PM UTL:		glu, Eldar		Route 123							-	-	•						to VDOT o	
AA1400069-12	\$2,299,000	PM LAD:	,			interchang	е		-	-								aajustea d	iue to dela	ays in rece	eiving appr	ovai
	\$80,000	PM CPTE	D: McCork	ile, Lisa					fO	r construct	tion awar	a & approp	oriation of	additional	funds for	construc	tion.					
Construction		PIVI CPT	ED:																			
Construction		04/12	NIA	06/12	00/14	10/15	05/16	05/16	NIA	NIA	NIA	NIA	NIA.	07/17	11/17	04/47	04/47	02/17	04/17	00/17	02/10	07/10
		04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	07/18
Rt.7 Sidewalk under Rt.1	23 South Side	<u>Project</u>	Manager/	'Assignmer		Project Des			_	onthly Rem												Hold \square
102/500-C50000	Providence	PM TDD	: Hojatza	deh, Max		Approxima	•												•	-	mitted to	
DCBPA-070	Hunter Mill	PM UTL:	•	glu, Eldar		sidewalk o Route 7 un								•	•					•	to VDOT o	n
AA1400070-12	\$2,412,800	PM LAD:		•		interchang		ute 125	-	9/17. Rec						-		to delays i	n receiving	g approva	l for	
	\$520,000		D: McCork	de, Lisa					CO	nstruction	award &	appropriat	tion of add	ditional fur	nds for co	nstruction	١.					
Construction		PM CPTE	ED:																			
Construction																						
Old Courthouse Rd. Inter	rsection	05/12	NA	NA	02/13	09/13	03/13	02/15	08/14	NA	03/14	06/14	12/14	NA	NA	08/15	08/15	10/15	11/15	04/16	03/17	03/17
Connell Dd		Project	Manager/	'Assignmer	<u>its</u>	Project Des	scription		M	onthly Rem	<u>narks</u>										On	Hold \square
Gosnell Rd.	Huntor Mill	PM TDD	: Hojatza	deh, Max		Install sign			TI	MSAMS II	D# 30 C	onstructio	n substant	ially comp	lete 3/30/	17. VDO	T permit re	eleased 8/	7/2017. L	AP closed	ut in progr	ress.
102/500-C50000 DCBPA-071	Hunter Mill	PM UTL:	Nguyen	, Tan		crosswalks																
AA1400071-12	\$609,200	PM LAD:	: Kresge,	Carol		Old Courth	ouse Road															
AA14000/1-12	\$003,200	PM UDC	D: McCork	le, Lisa																		
	Ç0	PM CPTE	ED:																			
Post-Construction																						
		NA	NA	05/13	01/14	03/16	03/16	03/16	06/14	NA	06/14	06/14	12/14	NA	NA	06/16	06/16	07/16	08/16	12/16	05/17	04/17
		Project	Manager/	'Assignmer	nts	Project Des	scrintion		М	onthly Rem	narks										On	Hold \square
Gosnell Rd Sidewalk Ea	st Side	PM TDD		i, Mohamad		Install 300		walk on		MSAMS I		Construct	tion substa	antially co	mplete 4	/28/17. 0	Constructe	d under C	Countywide	e Permit.	LAP close	out in
102/500-C50000	Hunter Mill	PM UTL:		,		east side o	f Gosnell R	load, north		ogress.				,		,			,			
DCBPA-072	Providence	PM LAD:	0-7-	•		of Route 1	23		P.	- 5. 000.												
AA1400072-12	\$319,500	PM UDC	D: Stevens	, Michael																		
	\$0		ED: Lind, Ad	•																		

Post-Construction

Project Name	1																	Trai	nsporta	ition D	esign D	ivision
Fund #	District			Des	ign PHASE I	Dates									Oct 2017					Sum	mary Statı	ıs Report
Project/Sub Project #	_				_		Permit S	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
SW South side Soapston	e to South Lakes	09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	03/18	01/18	02/18	03/18	04/18	05/18	07/17	10/18
Sunrise Valley Dr 102/500-C50000 DCBPA-073 AA1400073-12	Hunter Mill \$1,196,400 (\$177,541)	PM TDD PM UTL PM LAD PM UDO	: Laurett	Qais		Project Des Approxima 7-foot cond south side Drive	tely 5,000 crete sidev	alk on	R		31 Draft		ion packag edule char						oermit rece	eived 9/10		Hold 🗌
Utility Relocation SW North side Soapston	o to Couth Lakes	09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	03/18	03/18	04/18	05/18	06/18	08/18	07/17	07/19
Sunrise Valley Dr 102/500-C50000 DCBPA-074 AA1400074-12 Utility Relocation	Hunter Mill \$2,187,600 (\$24,485)	PM TDD PM UTL PM LAD PM UDO	D: Laurett :: Yusufo D: Glass, I	Mohamed A	Abdull	Project Des Upgrade ap of an existi to a 10-foo north side Drive	oproximate ng asphalt ot shared-u	sidewalk se path on	Ri ch		12 Final		in progress lity relocat		elocations	are in pr	ogress. La	and acquis	ition comp	lete 8/29		Hold nedule
Georgetown Pike Trail P 102/500-C50000 GTP-130-130 AA1400130-13	hase III Dranesville \$350,000 \$50,000	PM TDD PM UTL PM LAD PM UDO	Dresse : Yusufo D: Baker,	glu, Eldar Lisa o Be Determ	ined	05/18 Project Des Approxima the north s Pike from F eastward to asphalt tra	tely 275 LF ide of Geo Falls Bridge o meet exi	rgetown E Lane	E i th Vi	is National	ent Gran Register artment o	of Historion f Historic	11/18 Design was places sit Resources ogress.	e. The p	roject desi	ign receiv	ed a "No A	Adverse Ef	fect" deter	mination	aesthetics from the	12/19 Hold s for
Design																						
Jones Branch Connector 102/500-C50000 JBC-093-093 AA1400093-13	- Final Design Providence \$60,000,000 \$16,205,600	Project PM TDD PM UTL PM LAD PM UDO	D: Dresse :: Yusufo D: Baker,	glu, Eldar	_	O1/16 Project Design Jones Bran Madison Board the I-4	n for Exter ich Connect ich Drive to oulevard o	ctor from Dolley ver I-495	Pr	08/15 lonthly Rem roject is in L% comple	 Construct	12/15 ion phase	06/16 by VDOT-	01/16 Contrac	01/17 tor NTP w	NA as issued	05/16 on 1/27/1	08/16 17. Phase	11/16 I work is u	12/16 underway		12/18 Hold tion is

Construction

\$16,205,600

PM CPTED: Shin, Sung

and the I-495 Express Lanes

	_																	Trai	ocnorta	tion D	ocian Di	ivicion
Project Name															0 . 2047			Hal	nsporta		_	
Fund #	District			Des	ign PHASE [Dates	l								Oct 2017						mary Statu	s Report
Project/Sub Project #	C TDF (4)	A /F NITO	D l'	1	l n e' i	Let t pt		ubmission	D	I I		f-Way PHAS			luu o	\/DOT	I 6		uction PHAS		14	F.1. C
Focus # Project Status	Current TPE (\$) FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	F01 (\$)							<u> </u>														
		04/14	NA	06/15	12/15	12/16	02/17	02/17	11/16	11/16	NA	12/16	12/16	NA	NA	10/17	09/17	09/17	10/17	01/18	04/18	04/18
Lorton Cross Co Trl 102/500-C50000 LAF-131-131 AA1400131-13	Mount Vernon \$2,600,000 \$593,679	PM TDD PM UTL: PM LAD: PM UDC	: Nabavi, : Nguyen	, Tan t, Eric nnak		Project Des Multi-use ti Cross Cour Lorton Arts	rail connec nty trail thr	-	VI Op	onthly Rem DOT bid ad pening scho	lvertiseme			eived on	9/5/17. B	id adverti	sement 9/	22/17. Pr	re-bid meei	ting held		Hold \square
Bid Advertisement																						
McLean Gateway 102/500-C50000 MCL-093-0 AA1400092-13	Dranesville \$150,000 \$0	PM TDD PM UTL: PM LAD:	: Ayers, F : Nguyen : : : : : : : : : : : : : : : : : : :	ı, Tan		08/14 Project Des Construct r gateway si Dominion I Drive	raised med gnage on (Old	VI	NA Conthly Rem DOT Trans Emplete. Co	sportatio						03/15 ved 4/17	04/15 /13 . VDO	05/15 T Permit r	08/15 released 9		11/15 Hold iject
Post-Construction																						
Rt. 1 Sacramento Dr.Inte Improvements RHPTI 102/500-C50000 RHPTI-013 AA1400013-06	Mount Vernon Lee \$377,219 (\$22,781)	PM TDD PM UTL: PM LAD: PM UDC	: Hojatza : Yusufog		_	05/14 <u>Project Des</u> Pedestrian stop impro	intersection	05/14 on and bus	Pi	-	oart of th			-	_		•	-	09/15 9/04. Consorking on f		substantial	•
Post-Construction																						
Lockheed Blvd. Intersect Improvements RHPTI 102/500-C50000 RHPTI-015 AA1400015-06	Mount Vernon Lee \$545,406 (\$221,594)	PM TDD PM UTL: PM LAD:	: Hojatza : Yusufog	-		05/14 <u>Project Des</u> Pedestrian stop impro	intersection	05/14 on and bus	Pi	-	oart of th			-	_		•	-	09/15 9/04. Consorking on f		substantial	•

Post-Construction

																		_				
Project Name	1																	Trai	nsporta		_	
Fund #	District			Des	ign PHASE D	ates									Oct 2017					Sumi	mary Statu	s Report
Project/Sub Project #				_			Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates				_	Constru	uction PHASI	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Arlington Dr.Intersection	Improvements	03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
RHPTI 102/500-C50000 RHPTI-016 AA1400016-06	Mount Vernon Lee \$235,900 (\$198,100)	PM TDD: PM UTL: PM LAD: PM UDC	: Hojatza Yusufog	-		<u>Project Des</u> Pedestrian stop impro	intersectio	n and bus	P	lonthly Rem r oject is p omplete 10	art of th			-	_		•	-	-			Hold
Post-Construction Rt. 1-PH5-Quander Rd. to SW RHPTI 102/500-C50000 RHPTI-079 AA1400079-12 Construction	Mount Vernon \$900,000 \$0	PM TDD: PM UTL: PM LAD: PM UDC	Zahirieh Yusufog Shuberi	dez Quintero		09/14 Project Des Construct a sidewalk al Richmond I Haven Aver	a 5-foot co ong east si Highway fr nue/Quand	ide om Fair	P i 20 UI	05/15 lonthly Rem roject is p 017. Consti DCD advice	oart of the ruction N	TP issued 4	4/3/17. Sc	hedule ac	djusted in J	lanuary 2					ward Febr	03/18 Hold uary
Rt. 1-PH5-Virginia Lodge Ave SW RHPTI 102/500-C50000 RHPTI-080 AA1400080-12	to Huntington Mount Vernon \$1,500,000 \$201,505	PM TDD: PM UTL: PM LAD: PM UDC	: Zahirieł Yusufog	mani	f	12/14 Project Des Approximate foot concree extension of the east of	tely 1,375 ete sidewal of a box cu	k and Ivert along	P:	05/15 lonthly Rem roject is p 2/15/2016. locations.	art of th										received	10/18 Hold □ Y
Utility Relocation															/					/	/	22/12
Rt. 1-PH5-Russell Rd. to I RHPTI 102/500-C50000 RHPTI-082 AA1400082-12	Lee \$625,000	PM TDD: PM UTL: PM LAD:	Zahirieh Yusufog Lefcour	06/13 /Assignmen n, Shahla glu, Eldar t, Eric dez Quintero		11/14 Project Des 520 LF of c along the v	oncrete sid		Pi	NA lonthly Rem r oject is p (3/17. Cons	art of th			08/15 sportatio	09/16 on Progra	na m endors	08/16 sed by the	10/16 Board 2/9	11/16 9/04. Cons	02/17 truction N		03/18 Hold 🗌

Construction

PM CPTED: Luo, Caijun

																		_		5		
Project Name]																	Trai	nsporta		esign D	
Fund #	District			Desi	ign PHASE D	Dates									Oct 2017					Sumi	mary Statu	s Report
Project/Sub Project #							Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates					Constru	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Rt. 1-PH5-Frye Rd. to Rac	dford Ave SW	07/12	NA	05/13	01/14	06/14	12/14	10/15	09/14	NA	NA	10/14	06/15	07/15	04/16	NA	11/15	02/16	03/16	07/16	04/16	04/17
RHPTI 102/500-C50000 RHPTI-084	Mount Vernon	Project PM TDD PM UTL: PM LAD:	: Zahirieh Yusufog	'Assignmen n, Shahla glu, Eldar t Fric		Project Des 940 LF of calong the e	oncrete sid		Pr		oart of th								9/04. Cons nit release		ubstantiall	Hold y
AA1400084-12	\$675,000 \$0	PM UDC	D: Frazier, ED: Luo, Ca	Demond																		
Post-Construction																						
Rt. 1-PH5-Engleside St. to	Forest Pl SW	07/12	NA	05/13	02/14	07/14	12/14	11/15	02/15	NA	NA	02/15	09/15	09/15	01/16	NA	01/16	02/16	03/16	07/16	10/15	04/17
RHPTI 102/500-C50000 RHPTI-087 AA1400087-12	Mount Vernon \$875,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	: Zahirieh Yusufog		_	<u>Project Des</u> 460 LF of c along the e	concrete sid		Pr		oart of th								9/04. Cons nit release		ubstantiall	Hold □ Y
Post-Construction																						
Wiehle Ave/DTR Ramps	(North Side)	04/14	NA	07/14	10/14	01/15	10/15	06/15	NA	NA	NA	NA	NA	NA	NA	11/15	12/15	02/16	03/16	06/16	10/16	11/16
RMAG 102/500-C50000 RMAG-097 AA1400097-13	Hunter Mill \$208,800 \$0	PM TDD PM UTL: PM LAD: PM UDC	Ruffner Nguyen Kresge,	, Tan Carol dez Quintero	i	<u>Project Des</u> Pedestrian improveme	intersectio	n	RI	onthly Rem MAG ID# nt to VDO	4 Const								n 3/6/17.	LAP close	On e-out packa	Hold 🗌
Post-Construction																						
Sunset Hills/Town Center	r Pkwy	NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	NA	06/17	06/17	04/18	05/18	07/18	12/16	02/19
RMAG 102/500-C50000 RMAG-099	Hunter Mill	Project PM TDD PM UTL: PM LAD:	: Zahirieh Nguyen	•	i	<u>Project Des</u> Pedestrian improveme	intersectio	n	RI	onthly Rem MAG ID# Ivertiseme	6 . VDOT								Ad received	i 6/5/201		Hold \square
AA1400099-13	\$641,000 \$0		D: Bashir, ED: Luo, Ca																			

																		_		5		
Project Name																		Trai	nsporta		esign D	
Fund #	District			Desi	gn PHASE D	ates									Oct 2017	1				Sumi	mary Statu	s Report
Project/Sub Project #							Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	1	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Sunrise V- S. Side Glade t	o Reston Pkwy	08/13	NA	12/13	07/14	08/15	01/17	05/18	08/15	NA	03/16	03/16	03/18	11/17	09/18	05/18	10/18	11/18	12/18	04/19	12/17	09/19
RAMG 102/500-C50000 RMAG-100 AA1400100-13	Hunter Mill \$2,678,000 \$0	PM TDD PM UTL: PM LAD	Hojatza Yusufog Delli Ca D: Bashir,	Assignmen deh, Max glu, Eldar rpini, Angelio Qais	: ca	Project Des 5-foot cond south side Drive betw Reston Par	crete sidew of Sunrise een Glade	Valley	Ri be	en acquire	7 & 8 Fined. Due to	utilities r	elocation o	conflict, re	ealignment	t of sidew	alk at som	e location	s revised.	Schedule	on perties hav adjusted ctober, 20	to
Land Acquisition																						
Wiehle Ave @ W&OD Tra	ail	11/14	04/15	10/16	03/18	08/19	04/17	09/19	04/18	TBD	05/18	07/18	07/19	07/19	11/20	07/20	01/21	03/21	04/21	05/21	11/20	05/22
RMAG 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill \$11,250,000 \$5,815,000	PM TDD PM UTL: PM LAD PM UDC	: Ruffner Yusufog	glu, Eldar rpini, Angelio nnak		Project Des Construct p grade sepa	edestrian/	,	R	onthly Rem MAG ID# r project.		eding with	18 ft. brid	lge width	and reloca	ation of th	ne 24 in. w	ater main	to the no	rth. Orde	On ring test h	Hold oles
Design																						
Allen St. Intersection		10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	11/16	05/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19
Rt. 50 Intersection 102/500-C50000 RT50-052 AA1400052-12	Mason Providence \$383,000 \$13,100	PM TDD PM UTL: PM LAD PM UDC	: El Kaissi : Nguyen	rpini, Angelio , Michael		<u>Project Des</u> Pedestrian stop impro	intersectio	n and bus	Dr sp	ecification	uction paction	st for auth	orization t	to advertis	se for bid	submitted	to VDOT	on 9/22/1	ntract bid o 7. Project ve to Chui	t Construc	s and	Hold
Construction																						
Woodlawn Ave Intersect	ion	10/13	03/14	08/15	02/16	12/16	09/17	01/17	02/16	06/16	09/16	09/16	11/16	NA	NA	08/17	09/17	09/17	10/17	02/18	01/19	10/18
Rt. 50 Intersection 102/500-C50000 RT50-053 AA1400053-12	Providence Mason \$1,696,000 \$0	PM TDD PM UTL: PM LAD PM UDC	Roberso	isa Qais	e l	<u>Project Des</u> Pedestrian sidewalk in	intersectio		VI		rization to		e for Const I for 10/5/		eceived on	n 8/18/17.	Bid Adver	tisement (on 9/6/17.	. Pre-Bid (On Conference	Hold Held

Project Name	7																	Tra	nsporta	tion D	esign D	ivision
Fund #	District			Desi	ign PHASE [Dates									Oct 2017	,			-		mary Stati	
Project/Sub Project #	District			Desi	ISIT TIASE E	- Juicis	Permit S	ubmission			Right-o	f-Way PHAS	F Dates		000 2027	1		Constr	uction PHAS		, στατι	20 1100010
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Cedar Hill Rd. to Allen St	. North side	10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	08/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
Rt. 50 Sidewalk 102/500-C50000 RT50-055 AA1400055-12 Bid Advertisement	Providence Mason \$986,000 (\$48,000)	PM TDD PM UTL: PM LAD: PM UDC	: Nabavi, : Nguyen	, Tan Carol Tom	_	Project Des Approxima sidewalk a of Route 5	tely 1,400 nd trail on	LF of north side	D	Monthly Ren raft constr omplete.		:kage subr	mitted to l	JDCD on	7/11/17. 1	There is no	o ROW im	pact for th	ne project.	Utility rel		Hold re
Graham Rd. to Woodley	Ln. @ S. Side	10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
Rt. 50 Sidewalk 102/500-C50000 RT50-056 AA1400056-12 Utility Relocation	Mason \$458,500 (\$80,000)	PM TDD PM UTL: PM LAD: PM UDC	: Nabavi, : Nguyen	, Tan isa Tom		Project Des Approxima sidewalk at of Route 5	tely 500 Li	of south side	D	Monthly Ren raft constr roject. Utili	uction pag				7/11/17. \	/DOT perr	mit receive	ed 7/3/17.	There is r	no ROW ir		Hold the
Woodlawn Ave to Churc	h North Side	10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	10/16	05/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19
Rt. 50 Sidewalk 102/500-C50000 RT50-057 AA1400057-12	Providence Mason \$460,000 (\$82,500)	Project PM TDD PM UTL: PM LAD:	Manager/ : Roberso : Nguyen : Glass, L	Assignmen on, Jeanmari , Tan isa	i <u>ts</u>	Project Des Approxima on north si	scription tely 550 LI	= sidewalk	<u>M</u> Pi	Monthly Ren roject Consuthorization	narks Struction E	Bid Packag	e is bundl	ed with P	roject #14	100052-20		·	·	·	On	Hold \square
Bid Advertisement																						
Wescott St. @ Annandal	le Rd. North Side	10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
Rt. 50 Sidewalk 102/500-C50000 RT50-058 AA1400058-12	Providence Mason \$2,158,000	PM TDD PM UTL: PM LAD:	: Nabavi, : Nguyen	, Tan Be Determi	_	Project Des Approxima sidewalk ar of Route 5	tely 2,800 nd trail on	LF of north side	D	Monthly Ren raft constr OW impact	uction pag											Hold no

\$130,000

PM UDCD: Lim, Vannak

PM CPTED: Harrell, William

Project Name	1																	Trai	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE I	Dates									Oct 2017	,			-	Sum	mary Statu	ıs Repor
Project/Sub Project #	1						Permit S	ubmission			Right-o	f-Way PHAS	E Dates					Constru	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Annandale Rd. @ Cherry	St. to North Side	10/13	03/14	08/15	02/16	06/17	09/17	05/17	02/16	04/16	09/16	09/16	04/17	07/17	10/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
Rt. 50 Sidewalk 102/500-C50000 RT50-059 AA1400059-12 Utility Relocation	Providence Mason \$739,000 \$0	PM TDD PM UTL PM LAD PM UDC	El Kaiss Nguyen Glass, L	isa dez Quintero		Project Des Approximat sidewalk ar of Route 50	tely 1,100 nd trail on		D sp		uction pades. One str							ruction cor relocation t			s and	Hold \square
Meadow Ln to Linden Lr	n@N Side	10/13	03/14	08/15	02/16	11/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
Rt. 50 Sidewalk 102/500-C50000 RT50-060 AA1400060-12 Utility Relocation	Providence Mason \$702,500 \$62,000	PM TDD PM UTL PM LAD PM UDC	Nabavi,NguyenShubert	, Tan , Beth dez Quinterd		Project Des Approximat sidewalk ar of Route 50	tely 600 LI nd trail on		D	1onthly Ren raft constr roject. Utili	uction pac	-			7/11/17. \	/DOT perr	mit receive	ed 7/3/17.	There is n	o ROW ir		Hold he
South St. @ Aspen Ln to	South Side	10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	03/17	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
Rt. 50 Sidewalk 102/500-C50000 RT50-061 AA1400061-12	Mason Providence \$1,093,000 \$35,000	PM TDD PM UTL PM LAD PM UDC	El Kaiss Nguyen	rpini, Angeli Qais		Project Des Approximat sidewalk ar of Route 50	tely 1,300 nd trail on		<u>M</u> Re re	eceived 9/1	T Plans we 2/2017. ted in May	VDOT per v 2017. Tv	mit applica vo (2) Dor	ation subn minion stre	nitted 9/2 eet light p	6/17 and	permit rec	elocation beived 10/1	oy Fairfax \ 11/2017. /	Water. V ATT fiber	PDES perm optic reloc	Hold it ration
Utility Relocation																						
Patrick Henry Dr.to Olin	Dr@S Side	10/13	03/14	08/15	02/16	11/16	09/17	09/17	02/16	04/16	10/16	11/16	08/17	NA	NA	12/17	04/18	05/18	06/18	09/18	01/19	05/19
Rt. 50 Sidewalk 102/500-C50000 RT50-062 AA1400062-12	Mason Providence \$592,000	PM TDD PM UTL PM LAD	Nabavi, Nguyen	, Tan isa		Project Des Approximates sidewalk or 50	tely 500 LI		La	onthly Ren and acquis		oleted 8/3	0/17. VDO	OT permit	received 9)/25/2017					On	Hold

Utility Relocation

\$0

PM UDCD: Bashir, Qais

PM CPTED: Harrell, William

Project Name	1																	Tra	nsporta	ition D	esign D	ivision
Fund #	District			Des	ign PHASE I	Dates			1						Oct 2017						mary Statu	
Project/Sub Project #	J.Strict					-	Permit S	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS		, , , ,	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Burke Center Pkwy @ M	arshall Pond Rd.	02/13	05/13	09/13	NA	06/15	03/15	08/15	06/14	NA	11/14	11/14	01/15	NA	NA	11/16	06/16	07/16	08/16	03/17	06/14	06/17
Safe Routes to School 102/500-C50000 SRTS-089 AA1400089-12 Post-Construction	Braddock \$300,000 \$160,000	PM TDD PM UTL: PM LAD: PM UDC	: Lauretti : Nguyen	Richard kle, Lisa		Project De Provide a r ramps, and	efuge islar	, , ,	_	lonthly Rem ermit relea		ted 9/29/1	7.								On	Hold 🗆
Post-Construction		04/15	NA	10/15	03/16	11/16	12/16	09/17	NA	NA	NA	NA	NA	NA	NA	01/18	02/18	05/18	06/18	08/18	05/17	11/18
SRTS Flint Hill ES 102/500-C50000 SRTS-133-133 AA1400133-14 Design	Hunter Mill \$305,000 \$20,000	PM TDD PM UTL: PM LAD:	: Lauretti : Delli Ca	/Assignmer i, Francesco irpini, Angel dez Quintero	ica	Project De Provide a r rapid flash upgrade cu	aised crossing beacon	,	VI 10		it applicati . Schedul	e change (rmit receiv he plans ar	ed 10/10,	/2017. Dr	aft constr			nitted to U	Hold DCD
Design		04/45	NI A	40/45	02/46	07/46	44/45	00/45		A1A		NI A	N/A	NI A		04/40	02/40	05/40	05/40	07/40	05/47	44/40
SRTS Graham Rd.ES 102/500-C50000 SRTS-134-134 AA1400134-14	Providence \$205,000 (\$25,000)	PM TDD PM UTL: PM LAD:	: Lauretti : Delli Ca	10/15 /Assignmer i, Francesco arpini, Angel dez Quinter	ica	07/16 Project De: Provide a r upgrade ra	efuge islar	09/16 nd and	D	NA <u>lonthly Rem</u> raft constru review wit	uction pac	_	NA eing prepa	NA ared. Sche	NA edule chanç	01/18 ge due to	02/18 project co	05/18 onstruction	06/18 n being bu	07/18 ilt with SR		11/18 Hold roject
Design																						
Old Crthouse Rd.SRTS 102/500-C50000 SRTS-138-138 AA1400138-15	Hunter Mill \$1,700,000 \$1,315,000	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Hojatza : Kresge,	10/16 /Assignmer ideh, Max Carol		02/19 Project Dec Construct ! sidewalk al Road	5-foot cond		T		07. Fund	-			05/18 Grant. Pr			-	•		6/6/17 ar	03/20 Hold ad are

Project Name																		Tra	nsporta	tion D	esign Di	vision
Fund #	District			Des	ign PHASE [Dates									Oct 2017					Sumi	mary Statu	s Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Scotts Run Wlkwy		07/15	01/16	05/16	08/17	05/18	08/17	02/19	06/17	TBD	05/18	05/18	12/18	NA	NA	11/18	05/19	06/19	07/19	09/19	07/19	09/20
TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13	Providence \$3,800,000 \$300,000	PM TDD PM UTL PM LAD PM UDC	Dressel Nguyer Monah	n, Tan an, Clyde o Be Determ		Project Des Construct a LF of aspha Scotts Run	ipproximat alt walkwa	y through	TI)# 11 .				ed through /17. LDS f							Hold \square
Chain Bridge Rd. Wlkwy		08/13	NA	NA	01/17	08/17	07/17	10/17	NA	NA	NA	NA	NA	NA	NA	12/17	01/18	02/19	03/18	04/18	06/18	06/18
TMSAMS 102/500-C50000 TMSAMS-108 AA1400108-13	Providence \$320,000 \$0	PM TDD PM UTL PM LAD	Marsh, Nguyer Kresge, CD: Cutler,	n, Tan , Carol		Project Des Non-signali crosswalk v on Chain B Avenue	zed pedes vith media		TN rig	onthly Rem YSAMS II Ihts Req'd.	D# 12 2				8/28/17.	Crosswalk	study wa	s approved	d by VDOT	on 6/21/		Hold └┘
Gallows Rd. Wlkwy		08/13	NA	04/14	10/15	02/16	01/16	03/17	02/15	NA	09/15	09/15	01/17	01/16	03/16	08/17	08/17	09/17	10/17	12/17	12/16	04/18
TMSAMS 102/500-C50000 TMSAMS-109 AA1400109-13	Providence \$663,000 \$0	Project PM TDD PM UTL PM LAD PM UDC	Manager, Marsh, Nguyer	/Assignmer Dennis n, Tan t, Beth Bijan	nts	Project Des Approximat wide concre west side o north of Ol	cription tely 400 LF ete sidewa f Gallows	of 5-foot on the Road to	<u>М</u> Т М	onthly Rem MSAMS II ermit is not	i <u>arks</u> D# 13 VI required	OOT ROW . Utility rel	authorizat	tion issue (fiber) cor	d on 9/2/1 mpleted. V 8/30/17. E	.5. LAD N DOT pern	TP issued	on 9/15/1 d on 4/5/1	5. LAD con	npleted 1	On /4/17. VPD	Hold
Bid Advertisement																						
Aline Ave. Wlkwy		08/13	NA	04/14	10/15	02/16	05/16	04/17	03/15	NA	09/15	09/15	01/17	01/16	04/16	08/17	08/17	09/17	10/17	12/17	02/17	04/18
TMSAMS 102/500-C50000 TMSAMS-110 AA1400110-13	Providence \$587,000 \$0	PM TDD PM UTL PM LAD	: Marsh, : Nguyer	n, Tan t, Beth		Project Des Approximat wide concre south side east side of	tely 300 LF ete sidewa of Aline Av	lk on enue and	TN	DES perm	D# 14 VI it is not r	equired. U	tility reloc	ations (fil	d on 9/17/ ber) compl to UDCD 8	leted. VD0	OT permit	received 4	1/12/2017.		on 1/9/17.	Hold □

\$0

PM CPTED: Harrell, William

Project Name																				_	_	
	7																	Trai	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE [Dates									Oct 2017	,				Sumi	mary Statu	is Report
Project/Sub Project #]						Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates					Constru	action PHASI	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	1	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Madrillon Rd. Wlkwy		08/13	NA	02/14	08/14	02/16	05/16	11/16	12/14	NA	09/15	10/15	07/16	04/16	01/17	07/17	08/17	08/17	09/17	10/17	02/17	03/18
TMSAMS 102/500-C50000 TMSAMS-111 AA1400111-13	Providence \$394,000 \$0	PM TDD: PM UTL: PM LAD: PM UDC	Marsh,	n, Tan t, Beth Bijan	_	Project Des Approximat of concrete side of Mac Boss Street	tely 315 LF sidewalk Irillon Road	on east d from	Ti pe	ermit recei	D# 15 V ved 11/30	/16. Utilit	y relocatio	n of F.O.	line to be	complete	d in place	during cor	5. LAD construction.eduled for	Bid Ad or	7/1/16. VD	Hold OT
Bid Advertisement			,	,																		
Old Courthouse Rd./Wo	odford Rd.	08/13	NA	05/14	12/14	11/15	NA	NA	02/15	NA	09/15	09/15	04/16	09/17	03/18	NA	NA	NA	NA	NA	12/16	10/18
TMSAMS 102/500-C50000 TMSAMS-116 AA1400116-13	Providence \$265,000 \$0	PM TDD: PM UTL: PM LAD: PM UDC	Marsh,	n, Tan , Carol an, James		Project Des Pedestrian signalized (improvem	ents and	TI Ad		D# 20 F								to review on the pol		ments.	on
Utility Relocation																						
International Dr/Tysons	Blvd.																					
		08/13	NA	04/14	11/14	07/15	NA	NA	01/15	NA	10/15	10/15	08/16	NA	NA	NA	NA	NA	NA	NA	10/16	09/17
TMSAMS 102/500-C50000 TMSAMS-119 AA1400119-13	Providence \$110,000 \$0	•	Manager, Marsh, Nguyer Baker,	/Assignmer Dennis n, Tan	its.	07/15 Project Des Pedestrian improveme	<u>scription</u> intersectio		<u>M</u>	onthly Ren	narks	•	08/16 n by VDOT					NA	NA	NA	•	09/17 Hold 🗌
102/500-C50000 TMSAMS-119	\$110,000	Project PM TDD: PM UTL: PM LAD: PM UDC	Manager, Marsh, Nguyer Baker,	/Assignmer Dennis n, Tan	its.	<u>Project Des</u> Pedestrian	<u>scription</u> intersectio		<u>M</u>	onthly Ren	narks	•	•					NA	NA	NA	•	
102/500-C50000 TMSAMS-119 AA1400119-13	\$110,000	Project PM TDD: PM UTL: PM LAD: PM UDC	Manager, Marsh, Nguyer Baker,	/Assignmer Dennis n, Tan	its.	<u>Project Des</u> Pedestrian	<u>scription</u> intersectio		<u>M</u>	onthly Ren	narks	•	•					NA 04/17	NA 05/17	NA 09/17	•	

Construction

																		_				
Project Name	7																	Trai	nsporta	tion D	esign D	vision
Fund #	District			Des	ign PHASE D	ates									Oct 2017					Sum	mary Statı	s Report
Project/Sub Project #							Permit Su	ıbmission			Right-c	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
		01/08	09/08	10/09	08/12	01/13	06/13	06/13	01/12	01/12	NA	01/12	09/12	02/12	12/14	NA	12/13	01/14	02/14	04/14	12/16	03/17
Lorton Rd.Roadway Imp 124/400-C40011 2G40-022-000-0 2G40-022-000	\$35,000,000 \$4,999,986)	PM TDD PM UTL PM LAD PM UDC	: Robers	Carol nnak	ie 1 1	Project Des Widen Lort from Route to Silverbro Route123/I Furnace Ro	on Road to 123/Furna ook Road a orton Roa	ace Road nd from	P ։ Pւ		art of thems are b						Constructio and redline				/31/2017.	Hold 🗌
1 ost construction		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Giles Run & Laurel Hill 124/400-C40011 2G40-067-000-0 2G40-067-000 Pre-Design	Mount Vernon \$2,800,000 \$2,200,000	Project PM TDD PM UTL PM LAD PM UDC	Manager, : Turner, :	<mark>/Assignmer</mark> Latesa	its 1	Project Des Improve ex road and co 8-foot asph Lorton Roa Adaptive R	scription disting park construct 15 nalt trail be d and the	access 500 LF of tween Laurel Hill	<u>M</u> Co Ai in	lonthly Remontext sense rehitectural	i <u>arks</u> sitive desi Review l ion in Jur	gn develo Board app ne 2017. T	ped and co roved desi ask order	oordinateo	d with stak pt on 3/9/1	eholders 17. 15%	, including design plar otiation. S	DPWES, [ns complet	OPZ, and F te, and pro	CPA. Fair	On fax County varded for	Hold
New Dominion Parkway Parkway-Fairfax County RMAG Phase II 124/400-C40011 2G40-085-003-0 2G40-085-003		PM TDD PM UTL PM LAD PM UDC	: Madhu	TBD 'Assignmer sudhan, Gala	appa	Project Des Reconstruc Parkway w Janes, redu and restrip widths fron Parkway to	t New Don ith on-road ce median e with narr n Fairfax C	I bike width, ow lane ounty	_	TBD Ionthly Rem PP ID #18		TBD	TBD	TBD	TBD Scoping da	NA ocument	TBD rec'd from	TBD	тво 23/17. Pro	TBD ject Initia		TBD Hold way.
Town Center Parkway B	ike Lanes	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II 124/400-C40011 2G40-085-006-0 2G40-085-006	Hunter Mill \$1,800,000 \$0	Project PM TDD PM UTL PM LAD PM UDC	: Barksda : : :CD:	/Assignmer ale, Christop	her (Project Des Construct (along Town from Sunse Cameron A median and	On-Road bin Center Part Et Hills Rd. Ve. by redu	arkway to Baron ucing	_	lonthly Rem		1AG Phas	e II ID#:	15. Pre-s	scoping do	cument r	ec'd from (CPTED 8/2	25/17. Proj	ect initiat		Hold \square

Pre-Design

PM CPTED:

Project Name	٦																	Trai	nsporta	ition D	esign D	ivision
Fund #	District			Des	ign PHASE [Dates			1						Oct 2017					Sum	mary Stati	ıs Report
Project/Sub Project #	1 1						Permit S	ubmission			Right-o	of-Way PHAS	SE Dates					Constr	uction PHASI	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed		Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	1
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Innovation Center to Ar	rowbrook	06/17	NA	NA	04/18	01/19	06/19	06/19	07/18	TBD	NA	08/18	04/19	TBD	TBD	NA	08/19	09/19	09/19	09/19	05/20	05/20
HMSAMS 124/400-C40011 2G40-086-007-0 2G40-086-007	Dranesville \$1,100,000 (\$900,000)	PM TDD PM UTL PM LAD PM UDC	Dresse Nguyer	n, Tan	_	Project Des 645 LF of r trail from t Developme Drive	nulti-purpo he Arrowb	rook	l T		90.06 HI								VDOT appi pleted 9/1/			Hold
Design Dulles Toll Road/Centre		02/17	NA	05/17	10/17	01/18	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	04/18	TBD	TBD
HMSAMS 124/400-C40011 2G40-086-008-0 2G40-086-008	Dranesville \$600,000 \$0	PM TDD PM UTL PM LAD PM UDC	Tsybin, Nguyer			<u>Project Des</u> Install sign crosswalk		estrian	_	10nthly Ren		MSAMS I	D# 7 Pre-	Final desi	gn is in pro	ogress. C	Constructio	n award is	anticipate	d for spri		Hold
Innovation Avenue/Roc	k Hill Road	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
HMSAMS 124/400-C40011 2G40-086-012-0 2G40-086-012 Pre-Design	Dranesville \$500,000 \$0	Project PM TDD PM UTL PM LAD	Manager Marsh, Nguye	/Assignmer , Dennis n, Tan	<u>nts</u>	Project Des Construct a feet of 10' sidewalk al Innovation Innovation Dulles Gree additional s	approx. 31 wide concording the ear Avenue fr Station Siden Blvd. and	0 linear rete ast side of om dewalk to	<u>N</u> T	Nonthly Rem	narks 90.11. I	Pre-Scopir	ng docume	ent rec'd fi	rom CPTEI	D 8/25/17	7. Project i	nitiation u	nderway. ting Section	Meeting	Or with CPTE	Hold D staff
Monroe Street (DTR to I	Mon. Man. Drive)	06/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
HMSAMS 124/400-C40011 2G40-086-014-0 2G40-086-014	Hunter Mill \$1,600,000 \$100.000	•	Robers	/Assignmer	ie	Project Des Provide 2,5 east side o complete n	500 LF of w f Monroe S	valkway on Street to	<u>N</u> T	Monthly Rem PP ID# 19 Urvey is con	90.13 HI	MSAMS I	D# 13 Pr	roject desi	ign contrac	ct approv	ed on 6/1 [.]	4/17. Sche	edule to be	determir		Hold 🗌

Pre-Design

\$100,000

PM CPTED: Delmare, Lauren

	1																	Trai	nsporta	tion De	sign D	ivision
Project Name									l						Oct 2017			mai	пэроги		_	
Fund #	District			Desi	ign PHASE I	Dates									Oct 2017						nary Statu	s keport
Project/Sub Project #		. /		1	Γ=	T		ubmission		T		of-Way PHAS		T	1		T		uction PHAS			
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	riats	riats	Autii		Date	Date	Date	Autii	Autii	Date	Date	Awaiu	Comp	Date
Sunrise Valley Drive (Rou Innovation Street)	ıte 286 to	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD Hold
HMSAMS				/Assignmen	_	Project Des			_	lonthly Ren												
124/400-C40011	Hunter Mill	PM TDD		on, Jeanmari		from Innov		Valley Drive						Project i	nitiation in	progress.	Schedule	to be dete	ermined or	nce the de	sign contr	act is
2G40-086-015-0		PM UTL:	0 ,	n, Tan		Fairfax Cou			116	egotiateu a	ina the si	urvey is co	mpietea.									
2G40-086-015	\$6,100,000	PM LAD:				provide on																
	\$1,100,000	PM UDC				narrowing																
		PM CPTE	D: Lind, A	dam		lane widths	5.															
Project Initiation																						
Sunset Hills/Fairfax Coun	nty Parkway	05/17	07/17	10/17	04/18	09/18	12/19	12/19	06/18	TBD	NA	08/18	01/19	TBD	TBD	NA	01/20	02/20	03/20	04/20	04/21	04/21 Hold \Box
HMSAMS 124/400-C40011 2G40-086-018-0 2G40-086-018	Hunter Mill \$500,000 \$0	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Laurett	Assignmen i, Francesco			rosswalk a Sunset Hi County Pa		TI	lonthly Ren		MAG ID#	10 Inter	mediate (design is in	progress	. Utility de	signation	received.		O.I.	
Design																						
Burke Rd. Realignment - Parakeet Dr	Apiomado Dr.to	12/16	01/17	05/17	01/18	08/18	12/18	12/18	03/18	05/18	NA	06/18	02/19	03/19	09/19	NA	09/19	10/19	11/19	12/19	08/20	08/20
Six Year Plan HB2313 Loc	al Spot	Project PM TDD		/Assignmen	_	Project Des		o eliminate	_	onthly Ren		ct scope ha	as been re	vised to i	nclude on-r	oad bike	lanes fron	n Meadow	Brook Dr.	to Liberty		Hold \square
Improvements	Contractical			•		hazardous									s Informatio							K
124/400-C40013 2G40-087-003-0	Springfield	PM UTL:	Nguyer	ı, Tan		storm drair			in	dicates co	ncern wit	h speeding	and safe	ty along t	the corridor	. Pre-fina	al design is	s underwa	ıy.			
2G40-087-003-0 2G40-087-003	ć7 000 000	PM LAD:	Shuber	t, Beth		stream cro	ssing to m	inimize														
2G40-087-003	\$7,000,000 \$6,250,000	PM UDC	D:			flooding																
	70,230,000	PM CPTE	D: Luo, Ca	ijun																		
Design																						
Electric Avenue/Cedar Lr	n NB Left Turn	03/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Lane		Dunis -t	N.4	/ A = = : = : = : = : = : = : = : = : = :		Duningt Di				lamahhi. Dere										#######	On	Hold 🗸
Six Year Plan HB2313 Loc Improvements	cal Spot			/Assignmen on, Jeanmari	ie	Project Des Add left tu	rn lane on		T		. Projed				the Tyson's						ared by	
124/400-C40013	Providence	DAALIT	Name			Lane and E	lectric Ave	enue,		ransportati	on Plann	ing Divisior	n. Schedu	ie to be d	letermined (once this	traffic ana	alysis is co	mpleted a	na the pro	ject scope	: IS

\$1,600,000

PM UTL: Nguyen, Tan

PM CPTED: Abifadel, Gibran

PM LAD:

PM UDCD:

2G40-087-004-0

2G40-087-004

Design

updated.

including intersection

improvements

	_																	Tra	ncnorta	tion D	esign D	ivision
Project Name		_							ī									IIa	Πορυτία		_	
Fund #	District			Des	ign PHASE I	Dates									Oct 2017						mary Stat	us Repor
Project/Sub Project #			T		_			ubmission			<u> </u>	f-Way PHAS					1		uction PHAS		1	
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Pidts	Pidts	Autii		Date	Date	Date	Autii	Autii	Date	Date	Awaru	Comp	Date
Georgetown Pike & Rt. : Madison)	123 (Dolley	04/17	07/17	12/17	05/18	03/19	07/19	07/19	07/18	10/18	NA	10/18	06/19	07/19	03/20	NA	04/20	NA	NA	06/20	12/20 Or	12/20 n Hold
Six Year Plan HB2313 Lo Improvements`	cal Spot	Project PM TDD		/Assignmer , Seyed		Project Des 700 LF of 19 side of George	0-foot SUP		_	onthly Ren		mediate de	esign is in	progress.	Utility des	ignation i	is in progr	ess. Public	: Meeting is	s schedul		
124/400-C40013	Dranesville	PM UTL	: Nguye	n Tan		Colonial Far			:													
2G40-087-011-0		PM LAD	0 ,	Kimberly		5-foot sidev																
2G40-087-011	\$1,165,000	PM UDO	-	Killiberry		Route 123 a																
	\$0		ED: Borkov	vski Tad		Road to con	ripiete miss	sing links														
Design		TWICIT	LD. DOTKOV	voki, ruu																		
Glade Dr.Walkway N - N	liddle Creek Ln	05/15	NA	01/16	06/16	06/17	05/17	12/17	07/16	NA	NA	05/17	12/17	10/17	01/18	NA	01/18	02/18	03/18	04/18	02/18	10/18
to Glade Bank Wy		Project	Manager	/Assignmer	nts	Project Des	scription		N	onthly Ren	narks										Or	n Hold 🗌
CSYP C&I Bike & Pedest		PM TDD			_	Approximat		F of	_			desian pla	ns submit	ted to VD	OT for revi	ew on 6/	12/17. M	eetina hel	d with VDC	T Locati	on and De	sian
124/400-C40011	Hunter Mill	PM UTL	: Nguyei	n, Tan		sidewalk or	n north sid	le of Glade							options. F							
2G40-088-006-0		PM LAD	: Delli Ca	arpini, Angeli	ica	Drive			af	meeting of	on 3/21/1	7 and desi	gn was ap	proved.	Land rights	on 3 of	4 properti	es acquire	d.			
2G40-088-006	\$400,000	PM UDO	CD:	, ,																		
	\$0	PM CPT	ED: Harrell	, William																		
Land Acquisition																						
Glade Dr.Walkway – Col	ts Neck Rd. to	05/15	NA	01/16	06/16	10/17	05/17	08/18	07/16	NA	NA	12/17	07/18	02/18	05/18	NA	09/18	10/18	11/18	12/18	02/18	06/19
Freetown Drive																					Or	n Hold
CSYP C&I Bike & Pedesti	rian Program			/Assignmer	_	Project Des		г a.f	_	lonthly Ren			I de deserve	la a a sada a		OT 6		. / /	M 12 1	Latin Pale A		
124/400-C40011	Hunter Mill	PM TDD	,	•		Approximate sidewalk on	, ,								nitted to VI esign waive							
2G40-088-007-0		PM UTL	0-7-			Drive	i noran siac	or Glade							as approve							
2G40-088-007	\$650,000	PM LAD	,	, Mohamme	ed										d are being							
	\$0	PM UDO								esign waiv			IVC DCCII IV	CVISCU UII	a are being	Teviewe	u. Scricut	ne adjuste	d iii Octob	ci to acc	Johnnodate	_
		РМ СРТ	ED: Harrell	, William						J												
Design																						
Sunset Hills Road Walkv Reston Ave to Reston Pl	•	11/15	12/15	08/16	02/17	02/18	05/18	07/18	03/17	10/17	NA	10/17	05/18	TBD	TBD	NA	09/18	10/18	11/18	12/18	03/19 Or	05/19 n Hold
CSYP C&I Bike & Pedesti	rian Program			/Assignmer		Project Des			_	lonthly Ren		de atam to t		. T	lee dete		2/14/17	C (I' - 1			-	
124/400-C40011	Hunter Mill	PM TDD		ısudhan, Gala		Approximate sidewalk al	,								les data re leeded for t							
		PM UTL	: Yusufo	glu, Eldar		Sidewalk al	ong the N	orur side of	C	unpanies (/א/ס וונ	. utility ea	sements C	.ouiu de n	ieeuea for i	uie proje	LL.ULIIITV 16	eview is in	Drouress.	Keviewin	iu auvance	: u
2G40-088-009-0		_,		•		Sunset Hille	s Road		n	and receive	ad from +											νίοιν
2G40-088-009-0 2G40-088-009	\$1,250,000	PM LAD		, Mohamme	ed	Sunset Hills	s Road		p	ans receiv	ed from t				lats comple							eview.

\$750,000

PM CPTED: Harrell, William

Project Name																		Tra	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE [Dates									Oct 2017					Sumi	mary Statı	ıs Report
Project/Sub Project #							Permit Su	ubmission			Right-c	of-Way PHAS	E Dates					Constr	uction PHASI	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
McWhorter Place Walkw segments between cul-de		10/15	NA	03/16	07/16	01/17	07/17	05/17	10/16	11/16	NA	10/16	05/17	NA	NA	NA	08/17	08/17	08/17	09/17	05/18 On	05/18 Hold \Box
CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-010-0 2G40-088-010	Mason \$350,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	: Nabavi, : : Alcon, I	Kelly dez Quintero		Project Des Construct r trail and sid cul-de-sac to Markhan	missing seg dewalk from on McWho	m west of		ionthly Rem		constructio	n package	e submitte	ed to UDCI	0 8/8/201	.7. Constr	uction 20 ⁰	% complete	e.	011	
Construction		T IVI CI TI	LD. Moreiu	na, karyn																		
Chain Bridge Rd. Walkwa Shoe Dr.to Niblick Dr CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-014-0 2G40-088-014 Land Acquisition Baron Rd. Walkway N - D	an Program Providence \$1,300,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	Beall, Ja : Yusufog : Glass, L	glu, Eldar .isa		12/17 Project Des Approximat foot sidewa pedestrian 05/17	tely 2,660 alk, includii	ng	TI	NA Ionthly Rem PP ID#10 ave been a	3. Land a						04/18 are being r	05/18 reviewed.	06/18 Land rights	07/18 s on 15 or		02/19 Hold
Trailhead to Douglas Dr CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-015-0 2G40-088-015		Project PM TDD PM UTL: PM LAD: PM UDC	Manager/ : Ruffner : Nguyen	/Assignmer , Scott n, Tan Kelly s, Michael	<u>nts</u>	Project Des Construct a of sidewalk gutter and	scription approximat c, including	ely 430 LF curb and	<u>M</u>	lonthly Rem	narks	-	-						review on	•	On	Hold
Design																						
Chesterbrook Rd. Walkwa Chesterford Way to Made	dux Lane	05/15 Project	09/15 Manager/	02/16 /Assignmer	06/17 nts	05/18 Project Des	04/18 scription	06/18	09/17 <u>M</u>	NA Ionthly Rem	NA nark <u>s</u>	09/17	04/18	04/18	12/18	NA	07/18	08/18	09/18	10/18	03/19 On	04/19 Hold
CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-016-0 2G40-088-016	pranesville \$1,800,000 \$150.000	PM TDD PM UTL:	: Turner,	Latesa glu, Eldar an, Clyde		Construct 5 sidewalk or Chesterbro	5-foot cond the south			PP ID#30		design is i	n progress	s. Land A	cquisition	NTP issue	ed on 9/28	/17.				

Land Acquisition

\$150,000

PM CPTED: Chellappa, Smitha

Project Name]																	Trai	nsporta	tion De	esign Di	ivision
Fund #	District			Desi	ign PHASE	Dates			1						Oct 2017				•	Sumr	nary Statu	ıs Report
Project/Sub Project #					6		Permit S	ubmission			Right-c	f-Way PHAS	E Dates					Constr	uction PHASI		•	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT		Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Kirby Road Walkway N – Ivy Hill Dr	Birch Road to	03/15	07/15	12/15	07/16	10/17	03/18	12/17	11/16	NA	NA	02/17	09/17	NA	NA	NA	01/18	02/18	03/18	04/18	02/19	11/18
CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-017-0 2G40-088-017	program Dranesville \$1,150,000 \$200,000	PM TDD PM UTL: PM LAD PM UDC	: Turner, : Yusufog	glu, Eldar t, Beth Qais	<u>ts</u>	Project De Construct sidewalk o Road	6-foot con		Ť		43. Final				cquisition c responded			FFX wate	rline reloca	ation work		Hold
Design																						
Kirby Road Walkway N - Corliss Ct CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-018-0 2G40-088-018	•	PM TDD PM UTL: PM LAD PM UDC	: Turner, : Yusufog	glu, Eldar t, Beth Qais	07/16	Project De Construct sidewalk o Road	6-foot con		T 1	0/10/17. L	12. Final ∟and acqu		pleted 6/2	27/17. FI	NA ralk study ro FX waterlin						val on	11/18 Hold
Design																						
Cinder Bed Rd. Bikeway - Parkway to Franconia-Sp Station	•	TBD <u>Project</u>	TBD Manager/	TBD 'Assignmen	TBD its	TBD Project De	TBD scription	TBD	TBD <u>N</u>	TBD 1onthly Ren	NA narks	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD On	TBD Hold
CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-019-0 2G40-088-019	ian Program Lee \$0 \$0	PM TDD PM UTL: PM LAD PM UDC PM CPTI	: : CD:	nmes		Pedestrian improveme Rd from Ba Rd.	ents along	Cinderbed	p		aerial ph	otography			eveloping p 2018. Sch							II be
Pre-Design																						
Franconia Rd. @ Westche Refuge	ester St. Median	04/16	NA	03/17	09/17	12/17	07/17	06/18	10/17	TBD	NA	11/17	06/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	03/18 On	12/18 Hold
CSYP C&I Bike & Pedestri	ian Program	-	: Manager/ : Conlev.	Assignmen	<u>its</u>	Project De Median ext		1	_	1onthly Ren PP TD#12		inal design	nlans sul	hmitted to	o VDOT for	review o	n 9/19/17	Test hol	es have be	en reque		edule

Lee

\$300,000

124/400-C40011

2G40-088-022-0

2G40-088-022

Design

PM TDD: Conley, Tim

PM LAD: Glass, Lisa

PM CPTED: Knight, Ryan

PM UTL:

PM UDCD:

Median extension and

Hill Drive

pedestrian crossing with median

Westchester Street and left turn

lane on Franconia Road at Bush

refuge on Franconia Road at

adjusted in July to accommodate test hole results.

TPP ID#122. Pre-Final design plans submitted to VDOT for review on 9/19/17. Test holes have been requested. Schedule

																		_				
Project Name																		Trai	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE D	Dates									Oct 2017					Sumi	mary Statu	is Report
Project/Sub Project #							Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates					Constru	uction PHASI	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Idylwood Road Walkway southward	- Norwalk St.	05/17	07/17	12/17	05/18	03/19	07/19	07/19	07/18	10/18	NA	10/18	06/19	07/19	03/20	NA	04/20	TBD	TBD	06/20	10/20 On	10/20 Hold
CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-024-0	an Program Dranesville	Project PM TDD PM UTL: PM LAD	: Nabavi : Nguyer			<u>Project Des</u> Construct 2 sidewalk al	200 LF of 5		_	onthly Rem		mediate de	esign is in	progress.							Oil	rioid 🗀
2G40-088-024	\$250,000 (\$340,000)	PM UDC		ggie																		
Design																						
Magarity Road Walkway Peabody Dr.	- Lusby Place to	TBD	TBD	TBD /Assignmer	TBD	TBD Project Des	TBD	TBD	TBD	TBD Ionthly Rem	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD On	TBD Hold \Box
CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-025-0 2G40-088-025 Pre-Design	an Program Providence Dranesville \$2,300,000 \$1,300,000	PM TDD PM UTL: PM LAD PM UDC	: Dresse	r, John		Add dedica school and asphalt wa of Magarity	ted left tur provide 1(lkway on s)-foot wide	Ti 9 pr	PP Project roject. Coc onsultant to	t #150- ordination	meeting v	with West	gate Scho	ol Principa	l held on	7/19/17 to	discuss s	school circu	ulation pa	improvem	
North Shore Dr. Walkway Ct. to Sycamore Valley Ct	•	02/17	05/17	03/18	08/18	05/19	11/19	11/19	10/18	01/19	NA	02/19	10/19	11/19	07/20	NA	08/20	NA	NA	09/20	03/21	03/21
CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-027-0 2G40-088-027		PM TDD PM UTL: PM LAD PM UDC	: Nabavi : Nguyer : Baker,	n, Tan Lisa		Project Des Construct 5 sidewalk al North Shor	5-foot cond ong the so		T	Ionthly Rem		nediate de	sign is in p	progress.	Design Rev	view Boar	d meeting	is schedu	led on 11/	14/17.	On	Hold 🗌
Design																						
Sleepy Hollow Rd. Walkw Pike to Route 7	vay - Columbia	08/16	01/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD Hold \Box
CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-028-0 2G40-088-028	an Program Mason \$5,970,000	Project PM TDD PM UTL: PM LAD	: Vanzan	/Assignmer ndt, Mark		Project Des Construct a LF of 5-foo variable wid Sloopy Holl	approximat t sidewalk dth asphall	and	TI Fu	<u>Ionthly Rem</u> PP ID#17 ull project s	2. Scope							the revised	d scope wa	as reques		
2940-000-028	\$5,970,000	PM UDC	CD:		:	Sleepy Holl	ow Koad															

\$1,670,000

PM CPTED: Abifadel, Gibran

Project Name																		Trai	nsporta	tion D	esign Di	vision
Fund #	District			Desi	ign PHASE [Dates									Oct 2017					Sum	mary Statu	s Report
Project/Sub Project #]						Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHASE	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Van Dorn St. Pedestrian Improvement - Oakwood Alexandria		TBD <u>Project</u>	TBD Manager	TBD /Assignmen	TBD	TBD Project Des	TBD scription	TBD	TBD M	TBD onthly Rem	NA arks	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD On	TBD Hold
CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-029-0 2G40-088-029	tian Program Lee \$2,950,000 \$1,950,000	PM TDD PM UTL: PM LAD PM UDC PM CPTI	: :			Construct a LF of 8 to 1 along north Dorn Stree	LO-foot wan side of So	lkway		PP ID# 18 chedule to									roposal is u	nder dev	elopment.	
Pre-Design																						
Arlington Blvd. Walkway Prosperity Avenue	- Blake Lane to	TBD	TBD	TBD /Assignmen	TBD	TBD Project Des	TBD	TBD	TBD	TBD onthly Rem	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD Hold
CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-030-0 2G40-088-030	Providence \$5,000,000 \$0	PM TDD PM UTL: PM LAD PM UDC	: Khoras	hadi, Brook	_			lkway links											with CPTE sed scopes.		ak the proj	ect
Pre-Design																						
Lanier Street Walkway - Carrico Drive CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-034-0 2G40-088-034		PM TDD PM UTL: PM LAD PM UDC	: Laurett : Nguyer	s, Michael	_		approximat	06/17 cely 115 LF ed-use path	TI	NA onthly Rem PP ID# 23		NA Γ permit re	NA eceived 7/	NA 11/2017.	NA Final const	NA truction p	10/17 package su	11/17 ubmitted to	11/17 O UDCD on	11/17		04/18 Hold
Bid Advertisement																						
Georgetown Pike Trail P	nase IV	02/16	01/17	08/17	02/18	01/19	08/19	08/19	06/18	09/18	NA	10/18	06/19	07/19	12/19	NA	01/20	01/20	01/20	02/20	08/20 On	08/20 Hold
CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-036-0 2G40-088-036	Dranesville	Project PM TDD PM UTL: PM LAD	: Dressei	<u>/Assignmen</u> r, John glu, Eldar an, Clyde			tely 1200 L ong the no	F of 6-foot orth side of	TI M		25 NTP v								entation. 1s izens Infor		s' Informati	ion

2G40-088-036

Design

\$950,000

\$150,000

PM CPTED: CPTED, To Be Determined

PM UDCD:

Barriera Maria	7																	Tran	sporta	tion De	sign D	ivision
Project Name Fund #	District			Desi	gn PHASE	Datas									Oct 2017						nary Statu	
Project/Sub Project #	District			Desi	gn PHASE	Dates	Dormit Co	ubmission			Pight o	f-Way PHAS	E Dates		000 2017			Constru	ction PHASI		ial y State	з кероп
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved		Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth	WIT Date	Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Old Telegraph Rd. Walk		09/16	NA	12/16	03/17	06/17	09/17	09/17	05/17	NA	NA	05/17	06/17	07/17	10/17	NA	11/17	11/17	11/17	11/17	04/18	04/18
CSYP C&I Bike & Pedesti 124/400-C40011 2G40-088-037-0 2G40-088-037 Utility Relocation	rian Program Lee \$500,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	: Hojatza : Kresge,		<u>ts</u>	Project Des Construct 5 including complete n	5-foot side urb and gu	itter, to	Ī	Monthly Rem PP ID#31 Decation the	. 1 - Land								ue to site (developme		Hold
Hunter Village Dr Walkw to Flax) CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-038-0 2G40-088-038		Project PM TDD PM UTL: PM LAD: PM UDC	: Barksda	TBD Assignmeni le, Christoph		Project Des Construct 5 sidewalk al Hunter Villa	5-foot cond ong the no		T	TBD Monthly Rem PP ID#13 pproved on	4. Sched				TBD ey comple	NA tion. Sur	TBD vey notifi	TBD	TBD ers sent on	TBD 1 9/11/17.		TBD Hold
Franconia-Springfiled Pk Connection CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-066-0 2G40-088-066		Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Madhus	TBD 'Assignmen' sudhan, Gala	ppa	Project Des Construct a of 10-foot on north si Springfield	approximat wide share de of Fran	d-use path	T	TBD Monthly Rem PP ID# 22 roposal rece complete.	8. . Projec		,			_		_			sk order	TBD Hold rvey

\$1,250,000

2G40-088-069-0

2G40-088-069

Pre-Design

PM LAD:

PM UDCD:

PM CPTED: Abifadel, Gibran

along the east side of Kirby

to Mori Street.

Road from Chesterbrook Road

																		_		5		
Project Name																		Trar	nsporta		_	
Fund #	District			Des	ign PHASE D	ates									Oct 2017					Sumr	mary Statu	s Report
Project/Sub Project #							Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates					Constru	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
		01/16	11/17	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Rt.28 Widening (PWC L to 124/400-C40017 2G40-100-000-0 2G40-100-000 Design	Sully Springfield \$60,625,000 \$47,549,000	PM TDD PM UTL: PM LAD: PM UDC	Beall, Ja Nguyer			Project Des Widen Rou 6 lanes 05/18		4 lanes to	TI tra sti Pu De	onthly Rem PP ID# 06 affic studie udy require ablic Inforn esign will g r Sept. 201	52. Revises, select and the content of the content	a preferred chnical inverting tent	d alternativestigation atively sch	ve. Concepts and NEF The neduled fo	pt plans w PA support or late 201	ill then be including 7/ early 2	e revised. g cultural r 018. Proj	Schedule resources a ect is antic	revised du assessmen cipated to	e to addit t are und be Desigr	OT to revieus tional trafficerway. Build deli	c very.
Southland Avenue Bus Stop Improvements 124/400-C40011 4YP202-01070 TS-000015-014 Design	Mason \$0 \$0	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Hojatza	/ <u>Assignmer</u> adeh, Max		Project Des Install new sidewalk, n	6' curb ab ew sidewa at signal	lk	N	onthly Rem TP for surv		esign issue	e on 6/19/2	17. Interr	mediate de	esign in p	rocess.		ŕ		On	Hold
01125 - Fort Hunt Road S Road Bus Stop Improvements 124/400-C40011 4YP202-01125 TS-000016-041	B @ Gahant Mount Vernon \$0 \$0	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	Madhu Maye, I	NA / <u>Assignmer</u> sudhan, Gala Kimberly	appa (07/17 Project Des Concrete Li Pad,sidewa Improveme associated	oading olk,drainage nts along v			NA <u>onthly Rem</u> nal plats se		10/17 O on 8/24/	04/18 17. Draft (NA constructio	_{NA} on packag	NA e sent to	03/18 UDCD on	04/18 8/23/17.	04/18	04/18	12/18 On	08/18 Hold 🗌
Design																						
01184-Fort Hunt Rd. NB (Rd (Fund 124/400-C400 Bus Stop Improvements 124/400-C40011 4YP202-01184	Mount Vernon	Project PM TDD PM UTL: PM LAD:	Madhu	11/14 /Assignmer sudhan, Gala t, Beth	appa		d, Sidewall lamps, Cur linage Imp	b and rovements		NA <u>onthly Rem</u> nal constru		02/15 kage sent	07/15 to UDCD (NA on 8/7/17	NA , UDCD Ta	_{NA} ask Order	08/17	09/17	09/17	09/17	06/17 On	12/17 Hold
TS-000016-025	\$0 \$0	PM UDC	D:		•	and associa	atea Gradir	ıg.														

Construction

PM CPTED:

Project Name	1																	Trai	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE C	Dates									Oct 2017					Sumi	mary Statı	ıs Report
Project/Sub Project #	1 1						Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHASI	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
01377 - Burke Road WB (Lake Road	@ Old Burke	08/16	NA	NA	03/17	07/17	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	NA	11/17	12/17	12/17	12/17	12/18 On	04/18 Hold 🗌
Bus Stop Improvements 124/400-C40014 4YP202-01377 TS-000018-020	Springfield \$0 \$0	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTI	: Madhu : : :D:	/Assignmen	арра	Project Des Concrete Lo Pad,sidewa improveme associated	oading Ik,drainage nts along v		_	ionthly Rem		n 7/31/17	. Draft con	struction	package s	ent to UI	OCD on 8/2	23/17.			O.I.	
1733-ALBAN RD NB @ Al	LBAN STATION	11/16	NA	03/17	NA	06/17	08/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	08/17	11/17	11/17	11/17	06/19	12/17
Bus Stop Improvements 124/400-C40011 4YP202-01733 TS-000016-044	Mount Vernon \$0 \$0	PM TDD PM UTL:	: Vanzan : : : :D: Carlin,	/Assignmen ndt, Mark Craig	_	Project Des Installation ramp with s surface	of 8'x12' p		_	Ionthly Rem nal constru		kage subr	nitted to U	DCD on 8	3/9/17, UD	CD Task	Order #19).			On	Hold
Construction		T 00		44/47	00/40	05/40	07/40	07/40		T 00				T 00			00/40	00/40	10/10	10/10	10/10	10/10
O1917 Town Center Park Dominion Parkway Bus Stop Improvements 124/400-C40011 4YP202-01917 TS-000013-034	, -	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTI	: Hojatza : : :D:	11/17 /Assignmen adeh, Max		05/18 Project Des Install new bench and existing sid	Tolar shelt trash can,		N ⁻	TBD Ionthly Rem TP for surve		TBD sign issue (TBD on 6/19/17.	TBD . Intermia	TBD ate design i	NA in process	08/18	09/18	10/18	10/18	12/18 On	12/18 Hold
Design																						
01962-Bluemont Way EB	Near Library	06/16	NA	02/17	04/17	06/18	06/18	06/18	10/17	10/17	NA	10/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
Bus Stop Improvements 124/400-C40011 4YP202-01962 TS-000013-029	Hunter Mill \$0	Project PM TDD PM UTL: PM LAD: PM UDC	: Zahiriel	/Assignmen h, Shahla an, Clyde		Project Des Concrete lo pad and bu racks, and wall.	ading pad, s shelter n	ear bike	_	lonthly Rem nal plans ii		s. Utility d	esignation	received (on 6/30/20	017. Test	: holes requ	uested 8/3	31/2016. F	inal Plats		Hold

PM CPTED:

Project Name	1																	Trai	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE [Dates									Oct 2017					Sum	mary Statı	ıs Report
Project/Sub Project #	<u>'</u>						Permit S	ubmission			Right-c	of-Way PHAS	E Dates					Constr	uction PHAS	E Dates	-	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
02147 - Pole Road near V	Vellhouse Court	NA	NA	07/17	NA	09/17	09/17	09/17	NA	NA	NA	NA	NA	NA	NA	NA	11/17	12/17	01/18	02/18	06/18	06/18
Bus Stop Improvements 124/400-C40011 4YP202-02147 TS-000016-042	Mount Vernon \$0 \$0	Project PM TDE PM UTL PM LAD PM UDG PM CPT	D: Barksd :: D: CD:	/Assignmer ale, Christop		<u>Project Des</u> Install con		ling pad.	Dr		uction pa				Construct vide Permit				ddressed (on 8/25/1		Hold
Design	Improvements Project Wanager/Assignments Project Description Monthly Remarks														01/18							
Bus Stop Improvements 124/400-C40011 4YP202-02190 TS-000016-038	Mount Vernon \$15,000 \$0	PM TDD PM UTL PM LAD	D: Barksd :: CD: Kresge	ale, Christop		<u>Project Des</u> Loading Pa			Fir		iction pac	ckage subr	nitted to l	JDCD 6/1,	/17. Const	ruction to	o be comp	leted by a	nnual cont	ractor. F		Hold CD
02191-North Kings Hwy. Ave. Bus Stop Improvements 124/400-C40011 4YP202-02191 TS-000016-039	Mount Vernon \$15,000 \$0	PM TDD PM UTL PM LAD	D: Barksd :: CD: Kresge			09/17 <u>Project Des</u> Loading Pa		05/17		NA <u>onthly Rem</u> Ibstantially		01/17 re 9/11/17	04/17	NA	NA	NA	07/17	07/17	08/17	08/17	05/18 On	09/17 Hold 🗌
Post-Construction																						
02192-North Kings Hwy.	NB @ Fort Dr.	12/15	NA	06/16	NA	09/17	10/17	07/17	01/17	NA	NA	01/17	05/17	NA	NA	NA	09/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements 124/400-C40011 4YP202-02192 TS-000016-040	Mount Vernon \$15,000 \$0	PM TDD PM UTL PM LAD): Barksd	-		Project Des Loading Pa				onthly Rem nal Constru		ckage subr	mitted on	9/19/17.	Part of UD	CD Task	Order #19	9.			On	Hold

Construction

PM CPTED: Knight, Ryan

Project Name																		Trai	nsporta	tion De	esign Di	ivision
Fund #	District			Des	ign PHASE I	Dates									Oct 2017				•	Sumn	nary Statu	s Report
Project/Sub Project #	1						Permit S	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
02194-North Kings Hwy.	SB @ Fort Dr.	12/15	NA	06/16	NA	09/17	10/17	04/17	01/17	NA	NA	01/17	04/17	NA	NA	NA	07/17	07/17	08/17	08/17	05/18	09/17
Bus Stop Improvements 124/400-C40011 4YP202-02194 TS-000014-022	Lee \$15,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	: Barksda	Craig		<u>Project Des</u> Install con		ing pad		onthly Rem bstantially		9/8/17.									On	Hold \square
Post-Construction																						
02196-North Kings Hwy. 9	SB @ Fairhaven	12/15	NA	08/17	NA	04/18	05/18	05/18	11/17	NA	NA	11/17	03/18	NA	NA	NA	07/18	08/18	09/18	10/18	02/19	02/19
Bus Stop Improvements 124/400-C40011 4YP202-02196 TS-000014-024	Lee \$15,000 \$0	PM TDD PM UTL: PM LAD:	Barksda Delli Ca D: Carlin, ('Assignmen ale, Christop rpini, Angeli Craig	her	<u>Project Des</u> Loading Pa		Trash Can.	Pr		redesigr				termediate 7. Project p				ft Constru	ction pack		Hold 🗌
Design																						
02197-North Kings Hwy.	SB @ School St.	12/15	NA	07/16	NA	09/17	10/17	04/17	01/17	NA	NA	01/17	01/17	NA	NA	NA	06/17	07/17	08/17	08/17	05/18	01/18
Bus Stop Improvements 124/400-C40011 4YP202-02197 TS-000014-025	Lee \$15,000 \$0	PM TDD PM UTL: PM LAD:	Barksda Kresge, Carlin, (<u>Project Des</u> Loading Pa		Trash Can.	Fir	onthly Rem nal constru sk Order #	ction pac	kage subn	nitted to U	DCD 6/1/	/2017. Cor	structior	ı to be con	npleted by	/ annual co	ontractor.		Hold U
Construction																						
02358 - Lee Highway EB (Bus Stop Improvements 124/400-C40011 4YP202-02358 TS-000017-018	Providence \$0 \$0	O8/16 Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Madhus	NA ' <u>Assignmer</u> sudhan, Gala	appa	08/17 Project Des Concrete Le Pad,sidewa improveme remove and with associ	oading alk,drainag ents, curb i d reset she	ramp, elter along	_	NA <u>onthly Rem</u> nal plans re		na om consul	NA Itant on 8/	na 29/17.	NA	NA	11/17	11/17	11/17	11/17	12/18 On	03/18 Hold

																		Tra	o c o o rt o	tion D	osian D	ivision
Project Name																		Irai	nsporta		_	
Fund #	District			Desi	ign PHASE [Dates									Oct 2017						nary Statu	ıs Report
Project/Sub Project #						_	Permit Su	ubmission				-Way PHAS							iction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final Date	Final Plan Date	Approved Date	Estimated	Project Plats	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
02389 - Arlington Blvd EB Street	near Nutley	08/16	NA	NA	03/17	08/17	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	NA	11/17	12/17	12/17	12/17	12/18 On	04/18 Hold \Box
Bus Stop Improvements				'Assignmen		Project Des Concrete L		l duningan	_	onthly Rem											O.I.	11010
124/400-C40011	Providence	PM TDD		sudhan, Gala		improveme			ГІ	nal design	is in prog	ress.										
4YP202-02389		PM UTL:				remove and																
TS-000017-019	\$0	PM LAD				with associ		_														
	\$0	PM UDC																				
Design		PIVI CPTI	ED:																			
02392 Arlington Bouleva	rd FR @	06/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	
Chichester Lane	.u. LD @	00/17	155	100	100	100	100	155	100	100	10.	100	100	100	100	1471	100	100	100	100		Hold \square
Bus Stop Improvements 124/400-C40011 4YP202-02392 TS-000017-025	Providence \$0 \$0	Project PM TDD PM UTL: PM LAD PM UDC	: Hojatza : : :D:	'Assignmen deh, Max		<u>Project Des</u> Replace ex Tolar shelte trash can.	isting pad		_	onthly Rem FP for surv		esign issue	on 6/19/1	17. Sche	dule to be	determine	ed once su	ırvey com	plete.		Oil	noiu 🗀
Design																						
02428 - Arlington Blvd. W Ln.	/B @ Chichester	08/16	NA	NA	03/17	07/17	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	NA	11/17	12/17	12/17	12/17	12/18	04/18
Bus Stop Improvements 124/400-C40011 4YP202-02428 TS-000017-020	Providence \$0 \$0	PM TDD PM UTL: PM LAD	: Madhu:	'Assignmen sudhan, Gala Craig	appa	Project Des Concrete L Pad,sidewa improveme warning su associated	oading Ilk,drainagents, detect rface along	table		onthly Rem nal plans r		n 7/31/17.	Draft cons	struction	package s	ent to UD	OCD on 8/2	23/17.			On	Hold
Design																						
02434-Hummer Road NB Road	Near Frontage	06/16	NA	02/17	04/17	04/18	06/18	06/18	10/17	NA	NA	10/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19 Hold \Box
Bus Stop Improvements 124/400-C40011 4YP202-02434 TS-000015-007	Mason \$0 \$0	PM TDD PM UTL: PM LAD	: Zahirieh : : :D: Carlin, ('Assignmen n, Shahla Craig		Project Des Concrete lo curb modifi bus stop si	pading pad ication, an	d adjust		onthly Rem nal design		ress. Final	plats unde	erway.							Oll	TIOU L

Project Name																		Trai	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE D	ates									Oct 2017					Sumi	mary Statu	s Report
Project/Sub Project #	Ì						Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHASI	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
02517 - Fairfax Governme Parking Lot	ent Center	NA Drainat	NA	07/17	NA	09/17	NA	NA	NA NA	NA	NA	NA	NA	NA	NA	NA	09/17	10/17	11/17	12/17	04/18 On	04/18 Hold
Bus Stop Improvements 124/400-C40011 4YP202-02517 TS-000011-028	Braddock \$0 \$0	PM TDD PM UTL: PM LAD	: Barksda : : : :D: Carlin,	/Assignmen ale, Christop Craig		<u>Project Des</u> Install con		ing pad.		onthly Rem nal Constri		kage subr	mitted on 9	9/20/17.	Part of UD	OCD Task	Order #19	9.				
Construction	I Road WB @ 08/16 NA NA 03/17 08/17 06/18 10/17 NA NA NA NA NA NA NA NA NA 10/17 11/17 11/17																					
03082 - Old Keene Mill Ro Ainsworth Avenue Bus Stop Improvements 124/400-C40011 4YP202-03082 TS-000018-021 Design	Springfield \$0 \$0	Project PM TDD PM UTL: PM LAD	Manager, : Madhu : :	/Assignmen sudhan, Gala	ats appa	08/17 Project Des Concrete Lo Pad,sidewa improveme with associ	scription pading lk,drainage ents, curb r	e amp along	<u>M</u> Fii Co	onthly Rem	narks eceived o	n 8/29/17		nstructio	n package		·	•	·	11/17 ackage 10		03/18 Hold 🗀
03132 Old Keene Mill Ros Greeley Boulevard Bus Stop Improvements 124/400-C40011 4YP202-03132 TS-000018-022	Springfield \$0	Project PM TDD PM UTL: PM LAD PM UDC PM CPTI	: Vanzan : : : :D:	07/17 /Assignmen dt, Mark		12/17 Project Des Install bus gutter, and to existing	shelter, cu sidewalk o		Pr	TBD onthly Rem efinal desig		12/17 ress. Testp	07/18 pits ordered	тво d 9/12/17	TBD	NA	10/18	11/18	11/18	11/18	06/19 On	06/19 Hold 🗌
Design																						
03168 - Frontier Drive NB Road Bus Stop Improvements 124/400-C40011 4YP202-03168 TS-000014-029	Lee \$0 \$0 \$0	PM TDD PM UTL: PM LAD	: Barksda	08/17 /Assignmenale, Christop		09/17 <u>Project Des</u> Replace co		09/17 nding pad.	Dr		uction pa				NA Construct wide Permit				01/18 addressed o	^{02/18} on 8/25/1		06/18 Hold 🗌

PM CPTED:

Project Name																		Trai	nsporta	tion D	esign D	ivision
Fund #	District			Des	gn PHASE D	Dates									Oct 2017					Sumi	mary Statu	ıs Report
Project/Sub Project #	l						Permit Su	bmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHASE	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
03189 - Franconia Road @	Sable Drive	NA	NA	08/17	NA	09/17	09/17	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	12/17	01/18	02/18	06/18	06/18
Bus Stop Improvements 124/400-C40011 4YP202-03189 TS-000014-030	Lee \$0 \$0	PM TDD PM UTL:	: Barksda : : :D: Carlin, (/Assignmer ale, Christop Craig	_	<u>Project Des</u> Shift bus s			Se	onthly Rement to VDO bmitted or	T for Cou		ermit on 9	9/14/17.	Countywid	e Permit	received o	n 10/6/17	. Final Cor	nstructior		Hold
Bid Advertisement																						
03230 - Kingstowne Blvd Kingstowne Center Bus Stop Improvements 124/400-C40011 4YP202-03230 TS-000014-034 Pre-Design	Lee \$0 \$0	PROJECT PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Laurett : : :D:	NA / <u>Assignmer</u> i, Francesco		NA <u>Project Des</u> Install new		NA r.		TBD onthly Rem oject initiat		TBD will acquir	TBD e land righ	NA nts on this	NA project. C	NA Constructio	NA on will be by	NA y Signal/Tr	NA ansit.	NA	TBD On	TBD Hold
03231 - Kingstowne Blvd	WR @ Barclay	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
Drive Bus Stop Improvements 124/400-C40011 4YP202-03231 TS-000014-035	Lee \$0 \$0		Manager/ : Laurett	/Assignmen	<u>ts</u>	Project Des Install new	cription		<u>M</u>	onthly Rem	narks				project. C					NA		Hold
Pre-Design																						
03270 - Edsall Road EB @ Parkway Bus Stop Improvements 124/400-C40011 4YP202-03270 TS-000015-011	Mason \$0 \$0	08/16 Project PM TDD PM UTL: PM LAD: PM UDC	: Madhu	NA / <u>Assignmen</u> sudhan, Gala , Mohamme	nppa (07/17 Project Des Concrete Lo Pad,sidewa improveme associated	oading lk,drainage nts along v			NA <u>onthly Rem</u> nal plats se		10/17 O on 8/24/	06/18 '17. Draft (NA construct	_{NA} cion packag	NA ge sent to	08/18 UDCD on	09/18 8/23/17.	09/18	09/18	12/18 On	01/19 Hold

PM CPTED:

Project Name									_									Tra	nsporta		_	
Fund #	District			Desi	gn PHASE I	Dates									Oct 2017					Sum	mary Statu	is Report
Project/Sub Project #							Permit Su	ubmission			Right-c	f-Way PHAS	E Dates					Constr	uction PHASE	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
3272 Indian Run NB @ Ed	Isall	11/16	NA	03/17	NA	08/17	08/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	11/17	11/17	11/17	06/19	06/18
Bus Stop Improvements 124/400-C40011 4YP202-03272 TS-000015-013	Mason \$0 \$0	PM TDD PM UTL PM LAD	: Vanzan : : : :CD: Carlin,	<u>/Assignmen</u> dt, Mark Craig	_	Project Des Install load and sidewa	ling pad, cı		Si	lonthly Rem dewalk buff visions und	fer waiver				7/17/17. [Oraft pack	kage sent	for UDCD r	eview on 8/	30/17. F		Hold L
Design																						
03285 - Edsall Road EB @ Road	Edsall Ridge	08/16 Project	NA Manager	NA /Assignmen	03/17 ts	08/17 Project Des	06/18	10/17	NA M	NA Ionthly Rem	NA narks	NA	NA	NA	NA	NA	10/17	11/17	11/17	11/17	12/18 On	03/18 Hold
Bus Stop Improvements 124/400-C40011 4YP202-03285 TS-000015-012	Mason \$0 \$0	PM TDD PM UTL PM LAD PM UDC PM CPT	: : CD: Carlin,	sudhan, Gala Craig		Concrete L Pad,sidewa improveme associated	alk,drainage ents along			nal plans re DOT 10/16		n 8/29/17	. Draft co	nstruction	n package t	o UDCD	10/2/201	7. County	wide permi	t packag	e submitte	d to
Design																						
03396-Commerce Street Drive	WB @ Bowie	06/16	NA Nama	02/17	04/17	04/18	06/18	06/18	10/17	NA	NA	10/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19 On	06/19 Hold
Bus Stop Improvements 124/400-C40011 4YP202-03396	Lee	PM TDD PM UTL PM LAD	: Zahiriel	/Assignmen n, Shahla Irpini, Angeli		Project Des Concrete lo bus stop si install curb	oading pad gn location			lonthly Rem nal design		ıress. Final	plats und	lerway.								
TS-000014-027	\$0 \$0	PM UDO	CD: Carlin, (ED:	Craig																		
Design																						
03465 Backlick Road SB -	Rhoden Court	11/16	NA	05/17	NA	12/17	08/18	08/18	09/17	NA	NA	09/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19
Bus Stop Improvements 124/400-C40011 4YP202-03465	Braddock	Project PM TDD PM UTL	: Vanzan	/Assignmen dt, Mark	_	Project Des Install load trashcan, a	ling pad, sl		_	lonthly Rem and acquisit		to proceed	d on 9/26/:	17.							On	Hold 🗌
		PM LAD	: Glass. L	ica																		

TS-000011-032

Land Acquisition

PM LAD: Glass, Lisa

PM CPTED:

PM UDCD: Carlin, Craig

Project Name	1																	Trai	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE D	Dates									Oct 2017				•	Sum	mary Statı	ıs Report
Project/Sub Project #							Permit Su	bmission			Right-c	of-Way PHAS	E Dates					Constr	uction PHAS		,	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
03479-Backlick Road NB	@ Essex Avenue	06/16	NA	02/17	04/17	06/17	06/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	09/17	10/17	10/17	10/17	06/19	06/18
Bus Stop Improvements 124/400-C40011 4YP202-03479 TS-000014-028	Lee \$0 \$0	PM TDD PM UTL: PM LAD	Zahiriel CD: Carlin,	/Assignmer h, Shahla Craig		<u>Project Des</u> Concrete lo			Pe		nitted 6/2				nder county 9/26/2017		mit. Draft	Construct	ion Packag	je distribu		Hold view
Bid Advertisement																						
03586 Heritage Drive NB Turnpike Bus Stop Improvements 124/400-C40011 4YP202-03586 TS-000015-015	@ Little River Mason \$0 \$0	Project PM TDD PM UTL: PM LAD PM UDC PM CPTI	: Hojatza : : :CD:	11/17 /Assignmer adeh, Max		05/18 Project Des Replace exi exact dime connect to Install Tola advertisem can and bik	isting brick nsion conc existing si r shelter, r ent with b	rete pad, dewalk. non-	N	TBD Ionthly Rem TP for surv		TBD esign issue	TBD:	TBD	TBD rmediate D	NA esign in p	08/18 precess	09/18	10/18	10/18	12/18 On	12/18 Hold
03670 - Olley Lane SB @ Bus Stop Improvements 124/400-C40011 4YP202-03670 TS-000011-029		PM TDD PM UTL: PM LAD	Barksda: CD: Carlin,	09/17 /Assignmer ale, Christop Craig		06/18 <u>Project Des</u> Install con		07/18 ing pad.		NA Ionthly Ren Itermediate		01/18 complete 9	05/18	NA	NA	NA	08/18	09/18	10/18	11/18	03/19 On	03/19 Hold 🗌
Design																						
03673 - Little River Tpk E Lane Bus Stop Improvements 124/400-C40011 4YP202-03673 TS-000011-030	B @ Elizabeth Braddock \$0	08/16 Project PM TDD PM UTL: PM LAD	: Madhu	NA / <u>Assignmer</u> sudhan, Gala	арра	08/17 Project Des Concrete Le Pad,sidewa improveme associated	oading oaking olk,drainago onts along		Fi	NA <u>Ionthly Ren</u> nal plans r DOT 10/16	eceived o	NA n 8/29/17	NA Draft co	NA nstruction	NA n package	_{NA} to UDCD	10/17 10/2/2017	11/17 7. County	11/17 wide permi	11/17 it packag		03/18 Hold d to

\$0

PM CPTED:

Project Name	Ī																	Trai	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE [Dates			1						Oct 2017	,			•	Sum	mary Statı	ıs Report
Project/Sub Project #	2.54.164						Permit Su	ubmission			Right-o	f-Way PHAS	E Dates			1		Constr	uction PHAS		,	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
03684-Little River Turnpi Markham Street	ke EB @	06/16	NA	02/17	04/17	04/18	06/18	06/18	10/17	NA	NA	10/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19 Hold
Bus Stop Improvements 124/400-C40011 4YP202-03684 TS-000015-008	Mason \$0 \$0	PM TDD PM UTL: PM LAD	: Zahiriel : : Maye,	/Assignmer h, Shahla Kimberly Craig		<u>Project Des</u> Concrete lo retaining w	ading pad	, Possible	_	ionthly Rem		ress. Final	plats und	lerway.							Oil	noiu 🗀
Design																						
03694 Little River Turnpil Pinecrest Vista Drive	ke EB @	06/17 Project	NA Manager	11/17 /Assignmer	03/18 nts	05/18 Project Des	07/18	07/18	TBD N	TBD Ionthly Rem	NA narks	TBD	TBD	TBD	TBD	NA	08/18	09/18	10/18	10/18	12/18 On	12/18 Hold 🗌
Bus Stop Improvements 124/400-C40011 4YP202-03694 TF-000015-016	Mason \$0 \$0	PM TDD PM UTL: PM LAD PM UDC PM CPTI	: : :D:	adeh, Max		Remove ex bench. Ins Tolar shelte trash can.	tall new pa	ad and	N	TP for surv	ey and de	esign issue	on 6/19/	17. Interr	mediate De	esign in p	recess					
Design																						
04063 - Braddock Road @ Avenue Bus Stop Improvements 124/400-C40011 4YP202-04063 TS-000011-031	P Queensberry Braddock \$0 \$0	PM TDD PM UTL: PM LAD	: Barksda : : : :D: Carlin,	07/17 /Assignmer ale, Christop Craig	_	09/17 <u>Project Des</u> Replace co		09/17 ading pad.	D		uction pa				NA Construct ermit receiv			12/17 ived and a	01/18 addressed o	02/18 on 9/6/17		06/18 Hold VDOT
Design																						
04167-International Drive Street	e SB @ Fletcher	06/16	NA Managor	02/17	04/17	04/18	06/18	06/18	10/17	NA	NA	10/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19 On	06/19 Hold \Box
Bus Stop Improvements 124/400-C40011 4YP202-04167	Providence	Project PM TDD PM UTL: PM LAD	: Zahirie	/Assignmer h, Shahla		<u>Project Des</u> Concrete lo extensive s	ading pad		_	<u>Ionthly Rem</u> nal design		ress. Final	plats und	lerway.								
TS-000017-014	\$0																					

PM UDCD: Carlin, Craig

PM CPTED:

Project Name	1																	Tra	nsporta	ition D	esign D	ivision
Fund #	District			Des	ign PHASE [Dates									Oct 2017					Sum	mary Stati	ıs Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Consti	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
04174-Tyco Road EB @ L	eesburg Pike	06/16	NA	02/17	04/17	04/18	06/18	06/18	10/17	NA	NA	10/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
Bus Stop Improvements 124/400-C40011 4YP202-04174 TS-000017-015	Providence \$0 \$0	PM TDD PM UTL PM LAD	Zahirie Delli Ca	/Assignmer h, Shahla arpini, Angeli Craig	_	<u>Project Des</u> Concrete lo				lonthly Ren nal design		ress. Fina	l plats und	derway.							On	Hold
Design																						
O4251-Gallows Road @ O Bus Stop Improvements 124/400-C40011 4YP202-04251 TS-000017-016 Design 04308-Greensboro Drive International Drive Bus Stop Improvements	Providence \$0 \$0	PM TDD PM UTL PM LAD PM UDC PM CPT 06/16 Project	D: Zahirie Delli Ca CD: Carlin, ED: NA Manager,	02/17 /Assignmer	04/17	04/18 Project Des Concrete lo possible rei handrail. 04/18 Project Des	oading pad taining wa 06/18 ccription	06/18	10/17 M	NA Ionthly Rem nal design 10/17 Ionthly Rem	NA	10/17	03/18	TBD	TBD	NA NA	08/18	10/18	TBD	10/18	06/19 On	06/19 Hold
124/400-C40011 4YP202-04308 TS-000017-017	Providence \$0 \$0	PM TDD PM UTL PM LAD PM UDC PM CPT	: : CD:	h, Shahla		Concrete lo possible cu			Fi	nal design	is in prog	jress. Utilit	ty Desinati	ion receiv	ed 7/7/201	7. Test h	noles reque	ested 8/31	./2017. Fin	al Plats u	nderway.	
Design																						
04328 - Magarity Road E Bus Stop Improvements 124/400-C40011 4YP202-04328 TS-000012-026	-	PM TDD PM UTL PM LAD): Madhu	NA /Assignmer sudhan, Gal	appa	08/17 Project Des Concrete Le shoulder ex improveme associated	oading Pac ktension,dr ents, along	ainage	Fi		eceived f				NA Oraft constr ed to VDOT			11/17 UDCD 10/	11/17 /3/2017. U	11/17 JDCD retu		03/18 Hold \square

Project Name																		Trai	nsporta	tion D	esign D	ivision
Fund #	District			Desi	ign PHASE [Dates									Oct 2017					Sumi	mary Statı	is Report
Project/Sub Project #							Permit Su	ubmission			Right-c	f-Way PHAS	E Dates					Constr	uction PHASI	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
04468-Nutley Street NB (@ Kingsley Road	06/16	NA	02/17	04/17	04/18	06/18	06/18	10/17	10/17	NA	10/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
Bus Stop Improvements 124/400-C40011 4YP202-04468 TS-000013-030	Hunter Mill \$0 \$0	Project PM TDD PM UTL PM LAD PM UDC	Zahiriel Delli Ca	/Assignmen h, Shahla arpini, Angeli		Project Des Concrete lo curb ramp, retaining w	pading pad and possil	ble	_	lonthly Rem nal design		ress. Utilit	y Designa	tion receiv	ved on 6/2	8/2017.T	est holes i	requested	8/31/2017	7. Final Pl		Hold □ /ay.
Design																						
04594 - Blake Lane @ Sug Bus Stop Improvements 124/400-C40011 4YP202-04594 TS-000017-021 Design 04594 - Blake Lane EB @	Providence \$0 \$0	PM TDD PM UTL PM LAD	Barksda: CD: Carlin,	07/17 /Assignmen ale, Christopl Craig	_	09/17 Project Des Install con		09/17 ing pad.	Di		uction pa				NA Construct vide Permit				02/18 addressed o	03/18 on 9/13/1		07/18 Hold TBD
Bus Stop Improvements 124/400-C40011 4YP202-04594 TS-000017-026	Providence \$0 \$0	Project PM TDD PM UTL PM LAD PM UDC	: Laurett : : : :D:	/Assignmen	_	<u>Project Des</u> Install new	•			lonthly Rem oject initia		D will acqu	iire land ri	ghts on th	nis project.	Constru	ıction will l	be by Sigr	nal/Transit.		On	Hold \square
Pre-Design																						
04811-Vaden Dr. WB @ F Dr. Bus Stop Improvements 124/400-C40011 4YP202-04811 TS-000017-009	Providence \$15,000 \$0	Project PM TDD PM UTL PM LAD PM UDC	Vanzan : Shuber	NA /Assignmen ndt, Mark t, Beth		06/16 <u>Project Des</u> Loading Pa		05/18	Bı	NA <u>Ionthly Rem</u> us pads wil rreet accep	I not be i				NA nas comple 8.	NA eted stree	06/18 et acceptan	07/18	07/18	07/18	12/16 On	10/18 Hold

Utility Relocation

																		_	_			
Project Name																		Trai	nsporta		•	
Fund #	District			Des	ign PHASE D	ates									Oct 2017					Sumi	mary Statu	s Report
Project/Sub Project #							Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
04812-Vaden Dr. EB @ R	oyal Victoria Dr.	04/15	NA	NA	NA	06/16	01/17	05/18	08/15	NA	NA	10/15	12/15	NA	NA	NA	06/18	07/18	07/18	07/18	12/16	10/18
Bus Stop Improvements 124/400-C40011 4YP202-04812 TS-000017-010	Providence \$15,000 \$0	Project PM TDD PM UTL PM LAD PM UDC	O: Vanzan : : Shuber CD:	'Assignmen dt, Mark t, Beth		<u>Project Des</u> Loading pa			Bu	onthly Rem is pads wil reet accep	I not be i				nas comple 3.	eted stree	t acceptan	ce.			On	Hold \square
Utility Relocation																						
05076 Sunset Hills Road I County Parkway Bus Stop Improvements 124/400-C40011 4YP202-05076 TS-000013-033	Hunter Mill \$0 \$0	PM TDD PM UTL PM LAD	Vanzan Shuberi CD: Carlin, (t, Beth]	12/17 Project Des Install ADA pad and be	compliant	08/18 loading		NA onthly Rem nd acquisit		09/17 to proceed	07/18 d on 9/26/:	NA 17.	NA	NA	10/18	11/18	11/18	11/18	06/19 On	06/19 Hold \square
05123 - Soapstone Drive	NB @ Rolling	08/16	NA	NA	03/17	09/17	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	NA	11/17	12/17	12/17	12/17	12/18	04/18
Green Court Bus Stop Improvements 124/400-C40011 4YP202-05123 TS-000013-031	Hunter Mill \$0 \$0	Project PM TDD PM UTL PM LAD PM UDC PM CPT	D: Madhu: : : CD:	Assignmen sudhan, Gala	appa (i	Project Des Concrete Lo Pad,sidewa Improveme with associ	oading lk,drainage nts, curb r	amp along	Fir	onthly Rem nal design		ress.									On	Hold \square
Design																						
05176 South Lakes Drive Valley Drive Bus Stop Improvements 124/400-C40011 4YP202-05176 TS-000013-035	NB @ Sunrise Hunter Mill	Project PM TDD PM UTL PM LAD PM UDC	: Hojatza :	TBD <u>'Assignmen</u> deh, Max		TBD Project Des Install new can. new si and replace	8'x9' pad idewalk co	nnection		TBD <u>onthly Rem</u> TP for surv		тво esign issue	TBD on 6/19/	TBD	TBD dule to be	_{NA} determin	TBD ed once su	TBD urvey com	тво plete.	TBD	TBD On	TBD Hold \square

Project Name	1																	Tra	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE [Dates									Oct 2017					Sumi	mary Statu	ıs Report
Project/Sub Project #							Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHASI	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
5517-FULLERTON RD EB	@ BOSTON RD	11/16	NA	05/17	NA	12/17	08/18	08/18	11/17	NA	NA	12/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19
Bus Stop Improvements 124/400-C40011 4YP202-05517 TS-000016-045	Mount Vernon \$0 \$0	PM TDD PM UTL: PM LAD	: Vanzan : : : :CD: Carlin,	,		Project Des Install bus wall.		d retaining	_	Monthly Reminal plans in		Plat deve	elopment u	nderway.							On	Hold \square
05553-Elden Street SB N Parkway Bus Stop Improvements 124/400-C40011 4YP202-05553 TS-000012-025		PM TDD PM UTL: PM LAD	: Zahirie : : :CD: Carlin,	02/17 <u>/Assignmer</u> h, Shahla Craig	_	06/17 <u>Project Des</u> Concrete lo adjust bus	ading pad		P		nitted 6/2				NA nder county 9/26/2017		09/17 mit. Draft	10/17 Construct	10/17 ion Packag	10/17 e distribu		06/18 Hold 🔲 view
06018 - Armistead Road Richmond Highway Bus Stop Improvements 124/400-C40011 4YP202-06018 TS-000016-043	-	PM TDD PM UTL: PM LAD	: Barksd: : : : :CD: Carlin,	07/17 /Assignmer ale, Christop Craig		09/17 <u>Project Des</u> Install con		09/17 ing pad.	S	NA Monthly Rement to VDC Submitted on	T for Cou		NA ermit on 9	NA 0/14/17.	NA Countywide	NA e Permit	10/17 received or	12/17 n 10/6/17	01/18	02/18 Instruction		06/18 Hold
Bid Advertisement																						
07102 Telegraph Road N Drive Bus Stop Improvements 124/400-C40011 4YP202-07102 TS-000014-032		PM TDD PM UTL: PM LAD	: Vanzan	05/17 /Assignmer odt, Mark Craig	_	12/17 <u>Project Des</u> Install load connection	ing pad an			NA <u>Ionthly Rem</u> and acquisit		09/17 to proceed	07/18 d on 9/26/	NA 17.	NA	NA	10/18	11/18	11/18	11/18	06/19 On	06/19 Hold

Land Acquisition

\$0

																		Trai	nsporta	tion D	ocian D	ivicion
Project Name									ı						0-+ 2017			Hai	isporta		_	
Fund #	District			Desi	gn PHASE [Dates									Oct 2017						nary Statı	is Report
Project/Sub Project #	C TDF (A)	A /F NITO	n i'	I	l s e' t	Let t pt	_	ubmission				-Way PHASI				\/DOT	1 0		uction PHAS		la	F.1.0
Focus # Project Status	Current TPE (\$) FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
-																					<u> </u>	
09002 - Loisdale Road SB Newington Road	near	08/16	NA	NA	03/17	09/17	06/18	10/17	NA	NA	NA	NA	NA	TBD	TBD	NA	11/17	12/17	12/17	12/17	12/18 On	04/18 Hold \Box
Bus Stop Improvements		Project PM TDD		'Assignmen sudhan, Gala	_	Project Des Concrete L				onthly Rem nal design		rocc									.	
124/400-C40011	Lee	PM UTL:		sudnan, Gala		Pad,sidewa		e	ГІІ	iai uesigii	is in prog	ess.										
4YP202-09002		PM LAD				improveme																
TS-000014-031	\$0	PM UDC				associated	grading.															
	\$0	PM CPTI																				
Design																						
9047-Willow Oaks Corpo	rate Drive EB @	11/16	NA	05/17	NA	12/17	08/18	08/18	11/17	NA	NA	12/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19
Williams Drive		Droject	Manager	'Assignmen	tc	Project Des	crintion		M	onthly Rem	arks										On	Hold \square
Bus Stop Improvements		PM TDD				Install bus						Plat deve	lopment un	nderway.								
124/400-C40011	Providence	PM UTL:		ac, mark			0.10.00.1			.а. р.ао	p. 03. 000.											
4YP202-09047		PM LAD																				
TS-000017-023	\$0	PM UDC	D: Carlin, (Craig																		
	\$0	PM CPTI	ED:																			
Design																						
9048 Willow Oaks Corpor	rate Drive WB	11/16	NA	05/17	NA	12/17	08/18	08/18	09/17	NA	NA	09/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19
_		<u>Project</u>	Manager/	Assignmen	<u>ts</u>	Project Des	scription		<u>M</u>	onthly Rem	<u>narks</u>										On	Hold \square
Bus Stop Improvements 124/400-C40011	Providence	PM TDD	: Vanzan	dt, Mark		Install bus			La	nd acquisit	ion notice	to proceed	l on 9/26/1	.7.								
4YP202-09048	Frovidence	PM UTL:	:			and sidewa		tion to														
TS-000017-024	\$0	PM LAD	:			existing rai	mp.															
15 000017 024	\$0		D: Carlin, (Craig																		
	*-	PM CPTI	ED:																			
Land Acquisition																						
09082 Town Center Parks Dominion Parkway	way SB @ New	06/17	TBD	11/17	03/18	05/08	07/18	07/18	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	08/18	09/18	10/18	10/18	12/18	12/18
•		<u>Project</u>	Manager/	Assignmen	<u>ts</u>	Project Des	scription		<u>M</u>	onthly Rem	<u>narks</u>										On	Hold \square
Bus Stop Improvements	Huntor Mail	PM TDD	: Hojatza	deh, Max		Install new				TP for surv	ey and de	sign issue	on 6/19/1	.7. Interr	nediate De	esign in p	recess					
124/400-C40011 4YP202-09082	Hunter Mill	PM UTL:	:					. Drainage														
4YP202-09082 TS-000013-036	\$0	PM LAD	:			pipe requa																
12-000012-020	\$0 \$0	PM UDC				connect pa sidewalk.	iu to existif	iig														

																		Trai	nsporta	tion D	ocian Di	vicion
Project Name															Oct 2017			IIai	isporta		ום ווצוב: nary Statu	
Fund # Project/Sub Project #	District			Des	ign PHASE [Dates	Dormit S	ubmission			Pight o	f-Way PHAS	E Dates		OCI 2017			Constr	uction PHAS		ilary Statu	s keport
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth	in Bute	Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
09083 Old Keene Mill Roa	ad EB @ Spring	06/17	TBD	11/17	03/18	05/18	07/18	07/18	TBD		NA	TBD	TBD	TBD	TBD	NA	08/18	09/18	10/18	10/18	12/18	12/18 Hold \Box
Bus Stop Improvements 124/400-C40011 4YP202-09083 TS-000014-033	Lee \$0 \$0	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Hojatza D:	Assignmer deh, Max	_	Project Des Install 8'x8 shelter with can. replace	' pad with h bench ar	nd trash		onthly Rem TP for surv		esign issue	on 6/19/	17. Inter	mediate De	esign in p	recess				On	ноіа 🗀
Design																						
Braddock Rd./Wakefield Short term Roadway Imp	•	06/14	NA Managar/	09/14 Assignmer	12/14	07/15 Project Des	07/15	09/15	NA NA	NA onthly Rem	NA	NA	NA	NA	NA	NA	10/15	10/15	10/15	11/15	11/15 On	10/16 Hold \Box
Bonds Advanced Project 124/400-C40011 4YP303-0 2G40-053-001	Implementation Braddock \$400,000 \$350,000	PM TDD PM UTL: PM LAD: PM UDC	: Ruffner Nguyen	, Scott , Tan , Michael		Relocate R	aised conc d adjust la left turns Rd to NB W	ne marking from EB	Co			ially comp	lete on 10	/15/16. /	Additional s	shoulder I	reconstruc	tion requi	red for VD	OT permi	t inspectio	n and
Post-Construction																						
Leesburg Pke @ Colvin R	un Rd.	10/09	NA	10/10	04/13	10/14	10/14	04/15	02/14	02/14	NA	02/14	07/14	06/14	09/15	NA	10/15	12/15	01/16	04/16	03/17	06/17
Pedestrian Task Force Re 124/400-C40011 PPTF01-01800 ST-000003-018	commendations Dranesville \$3,250,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	: Hojatza Yusufog	Qais		Project Des Install sign crosswalk a Leesburg P Road	alized pede at the inter	section of	Pr		unded b				ial Reven I plan subn							Hold \square
Post-Construction																						
Hunter Mill Rd. @ Sunrise	e Valley Dr	02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	01/18	NA	12/17	01/18	02/18	03/18	12/15	09/18
Pedestrian Task Force Re 124/400-C40011 PPTF01-03100 ST-000003-031	commendations Hunter Mill \$1,600,000 \$200,000	PM TDD PM UTL: PM LAD:	Yusufog Delli Ca D: Samiyi,	Assignmer , Francesco glu, Eldar rpini, Angeli Bijan	ica	Project Des Install sign crosswalks sidewalk, r gutter, and	alized pede , 5-foot co efuge islan	ncrete ds, curb	Pr re	ceived 9/1	unded b 3/16. Dra	aft constru	iction pac	kage subr	rial Reven nitted on 1 gress. Scho	0/4/16. 7	he existin	g signals a	at this inte	rsection a	. VDOT LU	Hold JP

Utility Relocation

	_																	Tra	ncnorta	tion D	ocian D	ivicion
Project Name															0 . 2047			IIa	nsporta		•	
Fund #	District			Des	ign PHASE	Dates									Oct 2017						mary Statu	is Report
Project/Sub Project #				1	I ·	T		ubmission				f-Way PHAS		I	I		T		uction PHAS		r	1
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	riats	riats	Autii		Date	Date	Date	Autii	Autii	Date	Date	Awaiu	Comp	Date
Hunter Village Dr		02/10	NA	12/10	02/12	12/15	08/14	09/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	02/17	02/17	02/17	08/17	01/14	04/18
		Project	Manager	/Assignmer	nts	Project De	scrintion		M	onthly Ren	narks										On	Hold \square
Pedestrian Task Force Re		PM TDD		i, Francesco		Approxima		LF of				v Comme	ercial and	d Industr	ial Rever	ues and	endorse	d by the	BOS on 1	0/19/09	. Final	
124/400-C40011	Springfield	PM UTL		,		shoulder a	, ,								tion NTP 9			,c		., _,,		
PPTF01-03200		PM LAD	0-7-	•		improveme	ents on Hu	nter Village					,									
ST-000003-032	\$1,300,000		D: Lim, Va	•		Drive																
	\$0		ED: Aguayo																			
Construction		1101 61 11	LD. Agaayo	, vanessa																		
Birch St. Sidewalk		12/11	05/13	06/14	11/14	08/16	01/14	10/17	10/15	NA	NA	11/15	11/16	08/17	12/17	NA	01/18	02/18	03/18	04/18	06/17	08/18
Bircii St. Sidewalk		12/11	03/13	00/14	11/14	06/10	01/14	10/17	10/15	INA	INA	11/15	11/10	00/1/	12/1/	INA	01/16	02/10	03/10	04/10	•	-
Dadastiise Task Faces De		<u>Project</u>	Manager,	/Assignmer	<u>nts</u>	Project De	scription		M	onthly Ren	<u>narks</u>										On	Hold \square
Pedestrian Task Force Re		PM TDD	: Hojatza	deh, Max		Approxima	tely 700 LF	- of	Pı	roject is f	unded b	y Comme	ercial and	d Industr	ial Rever	ues and	endorse	d by the	BOS on 1	0/19/09	. Final des	sign &
124/400-C40011	Dranesville	PM UTL	Nguyer	n, Tan		concrete s			la	nd acquisit	ion comp	leted. VDC	OT permit	applicatio	n submitte	ed 10/3/2	017. An ເ	ındetected	d 4" plastic	gas and	Dominion i	newly
PPTF01-04800	¢1 350 000	PM LAD	: Shuber	t, Beth		of Birch St					-				•	-	•		ination wit		-	
ST-000003-048	\$1,250,000	PM UDO	D: Samiyi,	Bijan		Avenue to City sidewa	_	alis Church	Do	ominion Er	nergy req	uesting for	the adjus	stment and	d/or reloca	ition is ur	iderway.	Schedule	adjusted d	ue to utili	ties relocat	tion.
	\$250,000	PM CPT	ED: Harrell,	, William		City sidewo	aik.															
Utility Relocation																						
Old Dominion Linway Bir	rch	10/13	NA	06/14	05/15	02/16	03/16	04/16	08/15	NA	NA	08/15	03/16	01/15	07/16	NA	07/16	09/16	09/16	11/16	09/16	08/17
																					On	Hold \square
Pedestrian Task Force Re	commendations			/Assignmer	<u>nts</u>	Project De		on and bus		onthly Ren		مسمم بالما	م معامل	121/17							O.i.	
124/400-C40011	Dranesville	PM TDD		•		stop impro		on and bus	C	Instruction	Substan	ially comp	ietea on 8	3/31/17.								
PPTF01-06200		PM UTL	0 ,	•		stop impro	Vernents															
ST-000003-062	\$1,100,000	PM LAD		, -																		
	\$0		D: Stevens	-																		
		РМ СРТ	ED: Chellap	pa, Smitha																		
Post-Construction																						
Rt. 123 @ Braddock Rd.		06/10	04/11	04/13	08/13	09/14	09/14	01/15	11/13	01/14	NA	11/13	04/14	04/14	07/15	NA	02/15	03/15	04/15	07/15	09/14	12/16
		Project	Manager	/Assignmer	nts	Project De	scrintion		M	onthly Ren	narks										On	
At-Grade Interim Improv	/ements		TTTUTTUE CT	77 ISSISTITICE	165					•												Hold \square
		PM IDD	: Vanzan	dt. Mark		Intersection	n improvei	ments at	((nstruction	is substa	entially con	nnlete 12	/9/16. Fin	al inspecti	on reque	sted 8/17/	17. Punc	h list unde	rwav.		Hold \square
124/400-C40011	Braddock	PM TDD		ıdt, Mark glu. Fldar		Intersection Braddock F	•		Co	onstruction	is substa	ntially con	nplete 12,	/9/16. Fin	al inspecti	on reque	sted 8/17/	17. Punc	h list unde	rway.		Hold \square
124/400-C40011 R12301A-0	Braddock Springfield	PM UTL	: Yusufo	glu, Eldar			Road/123 v	vhich	Co	onstruction	is substa	ntially cor	nplete 12,	/9/16. Fin	al inspecti	on reque	sted 8/17/	17. Punc	h list unde	rway.		Hold \square
•		PM UTL	Yusufog	glu, Eldar t, Beth		Braddock F	Road/123 v ditional tur	vhich n lanes	C	onstruction	is substa	ntially cor	nplete 12,	/9/16. Fin	al inspecti	on reque	sted 8/17/	17. Punc	h list unde	rway.		Hold \square
R12301A-0	Springfield	PM UTL PM LAD PM UDC	: Yusufo	glu, Eldar t, Beth s, Michael		Braddock Finclude add	Road/123 v ditional tur	vhich n lanes	C	onstruction	is substa	ntially con	nplete 12,	/9/16. Fin	ial inspecti	on reque	sted 8/17/	17. Punc	h list unde	rway.		Hold \square

Post-Construction

	7																	Trai	nsnorta	tion D	esign Di	ivision
Project Name Fund #	District			Doc	ign PHASE D	Dates			1						Oct 2017			ITUI	isporta		mary Statu	
Project/Sub Project #	District			Des	igii PHASE L	Dates	Permit S	ubmission			Right-n	of-Way PHAS	SF Dates		000 2017			Constr	uction PHAS		nary Stata	з пероп
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Hunter Mill @ Mystic Mo	eadow	08/10	NA	NA	04/15	08/16	11/12	11/16	09/15	08/14	NA	05/14	12/15	06/14	11/16	NA	02/17	03/17	04/17	06/17	04/18 On	04/18 Hold
Spot Improvements		Project PM TDD		/Assignmen		Project Des Install rou		including	_	<u>lonthly Rem</u> roject is f		v Comm	arcial and	d Industr	rial Povor	uoc and	andarca	d by the	BOS on 1	0/10/00		
124/400-C40011	Providence	PM UTL		•				an facilities		pproval and												
RSPI01-00700		PM LAD		Richard		,				/25/17.					, = ,, =						-	
2G40-028-006	\$2,600,000		D: Bashir,																			
	\$0	PM CPT	ED:																			
Construction																						
Rt. 123 @ Jermantown F	Rd.	06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	03/18	NA	12/17	01/18	02/18	03/18	09/15	01/19
Spot Improvements 124/400-C40011 RSPI01-01400 2G40-028-012	Providence \$1,750,000 (\$200,000)	PM TDD PM UTL PM LAD	: Laurett : Yusufog : Lefcour CD: Samiyi,	•		Project De Add right i northboun Route 123 improvem	turn lanes nd and sou s, including		P SI	nonthly Rem roject is f ubmitted 4/ /26/17. Util	unded b /27/17. P	lans subm	itted on 09	9/01/17 to	o VDOT to	close out	remaining	commen	ts. LAD co	mpletion	Final plans memo rece	
Utility Relocation																						
Kurtz Rd./Calder Rd. Inte	ersection Imp	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Walkways - Dranesville I 303/300-C30010 ST-000024-007-0 ST-000024-007	District Dranesville \$250,000 \$0	Project PM TDD PM UTL PM LAD PM UDC	: Barksda : : :CD:	'Assignmen ale, Christopl	her	<u>Project De</u> Intersectio Kurtz Road	on improve		_	1onthly Rem urvey notifi		ters sent	on 9/6/17.	. Schedul	le to be de	termined	upon surv	ey comple	tion.		On	Hold \square
Pre-Design																						
Jefferson Manor Improv IIIA 304/300-C30050	rements Phase Lee		05/15 Manager/ : Turner,	02/16 <u>'Assignmen</u> Latesa		06/18 <u>Project De</u> Infrastruct Albemarle	ure recons	07/18 struction on	_	NA <u>Ionthly Rem</u> inal design		11/17 gress. Fina	06/18 lizing proje	06/18 ect plats.	08/18 Utility relo	NA ocation de	07/18 esigns are	09/18 in progres	10/18 S.	11/18	02/19 On	04/19 Hold 🗌

																		_		5		
Project Name																		Trai	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE D	ates									Oct 2017					Sumi	mary Statu	s Report
Project/Sub Project #							Permit Su	ıbmission			Right-c	f-Way PHAS	E Dates					Constru	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Beulah Rd. Wlkwy Abbots Crossing Phase I	sford to Clarks	06/08	02/09	06/10	04/13	11/14	08/14	11/14	10/13	NA	NA	10/13	08/14	07/14	01/16	NA	02/15	06/15	06/15	07/15	09/11	10/16 Hold \Box
Pedestrian Improvement 304/300-C30050 4YP201-PB009-A ST-000021-009	s - Bond Funded Hunter Mill \$1,850,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	: Lauretti Yusufog	de, Lisa		Project Des Pedestrian approximat walkway fr Lane to Co along Clark	improvemo tely 4,000 l om Franci ral Crest La	FL of s Young ane and	P St		oart of the complete	2 10/16/16	. Ribbon	cutting ce	sportation eremony he						Constructi	on is
Post-Construction Beulah Rd. Wlkwy Abbots Crossing Phase II	sford to Clarks		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD Hold ✓
Pedestrian Improvement 304/300-C30050 4YP201-PB009-B ST-000021-009	s - Bond Funded Hunter Mill \$700,000 \$0	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTI	: Vanzan : Kresge, D:	·		Project Des Approxima pedestrian Beulah Roa Drive to An	tely 500 LF improvemend from Ab	ents along botsford	TI pi		owner the	a project			oosed drain esired in th						ghts for th	e
Telegraph Rd. Wlkwy @ S Hwy. to Lee District Park	outh Kings	06/11	NA	04/09	08/12	NA	07/18	07/18	TBD	12/17	NA	09/17	05/18	03/18	11/17	NA	09/18	10/18	11/18	11/18	12/19	12/19
Pedestrian Improvement 304/300-C30050 4YP201-PB023 ST-000021-023	\$ - Bond Funded Lee \$4,750,000 \$750,000	PM TDD PM UTL: PM LAD: PM UDC	: Ayers, F Nguyen	n, Tan ennis Bijan	i f	Project Des Pedestrian approximat foot bike li of Telegrap Kings High Park	improvemotely 3,500 I ane along on the Road fro	LF of 4- east side om South	P in re w	progress. elocation ar ith GSA/Sta	Part of the Partial Nonder F.O. relate Dept.	TP for land location) i FCPA/ Co	d acquisiti in progres ounty LAD	on was is s. Meetin on 9/13/	sportation sued on 9/ ng on 9/10/ 17 to discu n GSA nego	6/17. 1 o 17 to dis ss projec	f 7 proper cuss utility t design a	ties acquir conflict w nd land ac	ed. Utility vith GSA fe quisition is	relocation ncing. Fo sue. Met	Final design (2 Ilow up mowith	pole eeting
Land Acquisition																						
Oak St. Wlkwy from West to I-495 Overpass	Ü	05/13 Project	NA Manager/	08/13 /Assignmen	07/14 nts	11/15 Project Des	02/15 scription	02/17	07/14 N	NA Ionthly Rem	NA arks	07/14	12/14	NA	NA	NA	03/17	05/17	05/17	07/17	09/15 On	10/17 Hold \Box
Pedestrian Improvement 304/300-C30050 4YP201-PB038B ST-000021-038	s - Bond Funded Providence \$340,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	: Marsh, Nguyen	Dennis n, Tan Carol s, Michael		Approximate pedestrian south side	tely 230 LF improveme	ents along	_			nplete. Sc	hedule ad	justed ba	sed on con	struction	contract le	ength.				

Construction

PM CPTED: Harrell, William

																		Т		±: D	: D	
Project Name																		irai	nsporta		_	
Fund #	District			Des	ign PHASE D	Dates									Oct 2017					Sumi	mary Statı	us Repor
Project/Sub Project #						_	Permit Su	ubmission			Right-o	f-Way PHAS	SE Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Rt. 7 Wlkwy @ Rio Dr.to	Glenmore Dr	03/10	NA	05/11	03/13	06/15	09/15	09/15	06/13	NA	NA	06/13	07/14	NA	NA	NA	01/17	01/17	01/17	07/17	12/16	11/17
Pedestrian Improvemen 304/300-C30050 4YP201-PB045 ST-000021-044	ts - Bond Funded Mason \$1,275,000 \$0	PM TDD PM UTL: PM LAD PM UDC	: Marsh, Nguyen	, Tan k, John Craig		Project Des Approximat walkway or from Rio Di Condos and Nevius Stre	tely 1,800 n east side rive to Wa d on west	of Route 7 ters Edge side from	, Co	onthly Remonstruction		nplete. Sc	hedule ad	justed bas	sed on con	struction	contract le	ength.			On	Hold
Construction Rt. 7 Wlkwy @ Seminary Streetscape Phase II Pedestrian Improvemen 304/300-C30050 4YP201-PB054 ST-000021-050 Post-Construction	·	PM TDD PM UTL: PM LAD	Marsh, Nguyen Shubert D: Farsad,	, Tan t, Beth	9 9 1 1	07/14 Project Des Streetscape south side Columbia P Road. This brick walkw 450 LF. Pr 4YP201-PB	e project o of the ram like to Sem s project w vay approx oject was	ip from ninary ill be 5' cimately	Co	NA Jonthly Rem Onstruction Jomitted.		02/13 ially comp	04/14 bleted 10/9	05/13 9/15. VDC	11/13 OT permit	02/14 released	03/15 1/18/16. A	03/15 waiting L/	04/15 AP close ou	06/15 ut. As-Bui		10/15 Hold 🗌 een
Fairfax County Pkwy Rt. Rd. Spot Improvements 304/300-C30050 4YP209-0 5G25-049-000 Construction	Springfield \$2,400,000 \$0	PM TDD PM UTL: PM LAD PM UDC	: Vanzano Yusufog	glu, Eldar d, Lisa Demond		04/15 Project Des Add SB cor lane from l interchang interchang	ntinuous a Route 29 e to Brado	,	Co	NA lonthly Rem onstruction ork. Permit 7% comple	authoriz	to remove	e overhead	d sign light	ing from t	the contra	ct approv	ed by VDC	T on 6/13	/16. Con	for the si	s
Rt. 29 Widening Roadway Improvements 304/300-C30050 4YP212-0	Braddock	12/08 Project PM TDD PM UTL: PM LAD	: Khorash Nguyen	-		09/14 Project Des Widen nort 3 lanes from Shirley Gate	hbound Rom Legato F	Road to	Pi	07/13 onthly Rem roject is p TP issued o	art of th					^{NA} n Plan ei	02/15 ndorsed b	03/15	04/15 9S on 10/	06/15 15/07. (11/17 Hold on

Construction

Road

																		_				
Project Name	7																	Trai	nsporta	ition D	esign D	ivision
Fund #	District			Des	ign PHASE C	Dates									Oct 2017					Sum	mary Statu	is Report
Project/Sub Project #	1 1						Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Cinder Bed Road		01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17
Cinder Bed Road Improv 304/300-C30050 4YP214-0 5G25-054-000 Post-Construction	vements Mount Vernon \$6,350,000 \$0	PM TDD PM UTL PM LAD PM UDC	: Ayers, I : Nguyer	n, Tan t, Beth Bijan		Project Des Redesign ir Bed Road a and install east side of Newington	ntersection and Newing a new trai f northbou	gton Road il along the	Pi Su	bstantial c	part of the complete	7/31/17. R	d Four-Ye OW record ert complet	dation NT	P 8/9/201	.7. Work	request fo				Construction	
Post-construction		NA	03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16
Wiehle Ave.Phase II 304/300-C30050 5G25-028-000-A-0 5G25-028-000 Post-Construction	Hunter Mill Dranesville \$1,082,200 \$25,000	PM TDD PM UTL PM LAD	: Vanzan : : :CD: Guillen	/Assignmen dt, Mark , Diana		Project Des Four lane I County Pal Avenue.	road from		St		tance pro		rway. Sub items are						of the proj	ject by VI		Hold
Wiehle Ave.Phase III 304/300-C30050 5G25-028-000-B-0 5G25-028-000	Dranesville \$1,082,200 \$25,000	PM TDD PM UTL PM LAD	: Vanzan : : :CD: Guillen	07/90 /Assignmen dt, Mark , Diana		08/00 Project Des Four lane I Dranesville County Pai	road from Road to		St m		tance pro		06/00 rway. Sub items are								OOT can no	
Post-Construction																						
Braddock Rd./Roberts R Turn Lane	oad NB Right	01/16	09/16	05/17	10/17	07/18	02/19	02/19	11/17	02/18	NA	03/18	10/18	11/18	05/19	NA	06/19	07/19	08/19	09/19	03/20 On	03/20 Hold
Spot Roadway Improved 304/300-C30050 5G25-059-002-0 5G25-059-002	Braddock \$1,250,000	Project PM TDD PM UTL PM LAD PM UDC	Roberson Nguyer Glass, L		ie .	Project Des Add a Norti lane on Rol Braddock R sidewalk co	hbound Rights Road Road, include Innection for the contraction for	l at ding a from	TI	onthly Rem PP ID#B2 eld on 8/28	258. Pre-f	final desigr	n in progre	ess. Meetir	ng to over	view proj	ect improv	ements w	ith KPW To	ownhous		
Design	\$400,000	PM CPT	ED: Qi, Mag	ggie		Tapestry D Road	rive to Bra	udock														

	1																	Tra	nsporta	tion D	esign D	ivision
Project Name															0-+ 2017			114	пороги		0	
Fund #	District			Desi	gn PHASE [Dates									Oct 2017						mary Statı	is Report
Project/Sub Project #						,	Permit Su					of-Way PHAS					_		uction PHAS			,
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
North Chambliss St./Bea	uregard St.	12/16	04/17	12/17	04/18	02/19	06/19	06/19	06/18	09/18	NA	10/18	05/19	06/19	02/20	NA	03/20	NA	NA	05/20	03/21	03/21
Spot Roadway Improven 304/300-C30050 5G25-059-003-0 5G25-059-003	Mason \$1,500,000 \$500,000	PM TDD PM UTL: PM LAD: PM UDC	: Nabavi, : Nguyen : Delli Ca	n, Tan Irpini, Angelio	ca	to eliminate and connect Street at e	rth Chamb e free flow ct to Beaur xisting sign nopping ce	right turn egard al	_	onthly Rem		. Intermed	liate desigi	n is in pro	ogress. Add	ditional tra	affic analy	sis is in pr	ogress.		On	Hold
Silverbrook Rd./Southru Turn Lane	n Rd. EB Left	03/16	NA	10/16	03/17	04/18	06/18	06/18	09/17	TBD	NA	10/17	04/18	TBD	TBD	NA	08/18	09/18	10/18	11/18	05/19	08/19 Hold
Spot Roadway Improven 304/300-C30050 5G25-059-005-0 5G25-059-005	Mount Vernon \$1,750,000 \$550,000	PM TDD PM UTL: PM LAD: PM UDC	Conley, Nguyen Monah	n, Tan an, Clyde			scription ound left tu c Road at S		T	Monthly Rem PP ID#B2 2" waterline	67. Fina								ts received	l 6/30/17		
Design																						
Old Courthouse Rd./Besi Realignment	ley Rd.	07/15	12/16	12/17	05/18	02/19	07/19	07/19	06/18	09/18	NA	10/18	06/19	07/19	11/19	NA	09/19	11/19	12/19	02/20	05/21	05/21
Spot Roadway Improven 304/300-C30050 5G25-059-007-0 5G25-059-007	\$8,000,000 \$4,700,000	PM TDD PM UTL: PM LAD: PM UDC	: Nabavi, : Nguyen : Baker, I	n, Tan Lisa		eliminate s relocate Be intersection	d Courthous harp curve esley Road n, including cycle lanes,	ı new	T	Nonthly Rem PP ID # 3 Cheduled fo	5. Intern		sign is in p	orogress. S	Stage I bri	dge repoi	t resubmi	tted to VD	OT on 10/	6/17. Pul		Hold U
Design																						
Lakepointe Dr/Guinea Ro Intersection Imp	d. Ped	02/16	NA	06/16	01/17	11/17	02/18	02/18	04/17	TBD	NA	04/17	08/17	12/17	04/18	NA	04/18	NA	NA	05/18	12/18 On	12/18 Hold \Box
Pedestrian Improvement 304/300-C30050 5G25-060-004-0 5G25-060-004	ts 2014 Braddock \$1,100,000 \$800,000	PM TDD PM UTL: PM LAD: PM UDC	: Nabavi, : Nguyen : Shuber	t, Beth		of sidewalk gutter, pec and curb ra	scription approximat c, including destrian cro amps on no f intersection	curb and sswalks, orth and	Т	Nonthly Rem PP ID#B2 rogress.		Pre-final d	esign subr	mitted on	10/11/17.	Land acc	quisition co	ompleted o	on 8/28/17	'. Utility r		

Utility Relocation

																		_				
Project Name	1																	Tra	nsporta	tion D	esign D	vision
Fund #	District			Des	ign PHASE [Dates									Oct 2017					Sum	mary Statı	s Report
Project/Sub Project #]						Permit Su	ubmission			Right-c	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Columbia Pike/Gallows I Intersection Imp	Rd. Ped	08/15	11/15	03/16	12/16	09/17	NA	NA	11/16	NA	NA	12/16	12/17	NA	NA	NA	01/18	NA	NA	01/18	12/17 On	05/18 Hold 🗌
Pedestrian Improvemen 304/300-C30050 5G25-060-009-0 5G25-060-009	\$350,000 \$150,000	PM TDD PM UTL PM LAD PM UDO	: Marsh, : Nguyer : Finnell,	n, Tan , Richard		Project Des Pedestrian improveme	signal and		TI La		2 77. Fina on 2 of 3	properties	acquired.	Gas valve	e to be adj	justed to	grade duri	ing constr	completed. uction. Pro ns.		AD on 12,	9/16.
Land Acquisition																						
Pohick Rd./Southrun Rd. Intersection Imp Pedestrian Improvemen 304/300-C30050 5G25-060-010-0 5G25-060-010 Design Hooes Rd./Newington Fountersection Imp Pedestrian Improvemen 304/300-C30050 5G25-060-011-0 5G25-060-011	ts 2014 Mount Vernon \$1,250,000 \$1,050,000 prest Ave Ped	PM TDD PM UTL PM LAD PM UDC PM CPT	Roberson Rob	opa, Smitha 07/16 /Assignmer	01/17 nts	05/18 Project Des Approximai sidewalk al Southrun R Creek Roac signalized p at Pohick R 05/17 Project Des Construct S sidewalk al Newington Treasure T Road, inclu	tely 400 LF tely 4	east side of Rushing Road and crossings 09/18 crete outh side of nue from to Hooes	08/17 M TI	NA Ionthly Rem PP ID#B2 NA Ionthly Rem PP ID#B2 st holes ne	NA narks	10/17 al design pl	05/18 lans subm	05/18	12/18 DOT for re	NA eview on !	10/18	10/18	04/19 10/18 ect plats ha	05/19 11/18 ve been	03/19 On	02/20 Hold
Design Old Keene Mill Rd. Walk Pkwy - west to existing	way - Carrleigh	09/15	ED: Aguayo	08/16		signals and Road 03/17	12/17	11/17	03/17	NA	NA	03/17	09/17	NA	NA	NA	01/18	02/18	03/18	04/18	07/18	07/18
Pedestrian Improvemen 304/300-C30050 5G25-060-014-0 5G25-060-014	ss 2014 Braddock \$350,000 \$250,000	PM TDD PM UTL PM LAD PM UDO	: Madhu : Nguyer : Finnell,	, Richard	appa	Project Des Construct 1 concrete si gutter west Parkway a turn lane	L50 LF of 5 dewalk and t of Carrlei	d curb and gh		lonthly Rem PP ID# B		I acquistion	n complet	e 9/29/17	. Permit s	submittal	is expecte	d in Octob	per 2017.		On	Hold

PM CPTED: Borkowski, Tad

	-																	Tra	nsporta	tion D	acian D	ivision
Project Name															0 . 2047			IIa	isporta		_	
Fund #	District			Des	ign PHASE I	Dates									Oct 2017						nary Statı	is Report
Project/Sub Project #								ubmission				f-Way PHAS							uction PHASI			т
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	1	Estimated	Project	Utility	VDOT	NTP Date		Util NTP		VDOT	Const	Bid Adv	Bid Open	Const		
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth	L	Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Dolley Madison Sidewal	k - Chain Br Rd.	10/15	NA	04/16	09/16	10/17	01/18	03/18	06/17	NA	NA	06/17	10/17	NA	NA	NA	05/18	06/18	07/18	08/18	12/18	02/19
area		Project	: Manager/	/Assignmer	<u>its</u>	Project Des	scription		N	onthly Ren	<u>narks</u>										On	Hold 📙
Pedestrian Improvemen		PM TDD): Zahiriel	n, Shahla		5-foot of c			T	PP ID#B2	290 Sche	dule adjust	ted in Jan	uary 201	7 due to co	nsultant o	delay on f	inal design	plans sub	mission. L	AD NTP	
304/300-C30050	Dranesville	PM UTL	: Yusufo	glu, Eldar		south side			6	/2/2017. Li	and acqui	sition com	pleted 10,	/6/2017.	Final design	n plans 10	0/2/2017.	_				
5G25-060-015-0	4.50.000	PM LAD	: Baker, I	Lisa		Boulevard		_														
5G25-060-015	\$450,000	PM UDO	CD:			Road to bu Kurtz Road																
	\$150,000	PM CPT	ED: Lind, Ad	dam		segments	1 (0 1111 111 11	ilissiriy														
Land Acquisition						Segments																
Dolley Madison Sidewal Dominion - Beverly Ave	k - Old	10/15	NA	04/16	09/16	11/17	01/18	06/18	10/17	TBD	NA	10/17	05/18	TBD	TBD	NA	08/18	09/18	10/18	11/18	12/18 On	05/19 Hold \Box
Pedestrian Improvemen	ts 2014			/Assignmer		Project Des			_	<u>Ionthly Ren</u>				204								
304/300-C30050	Dranesville	PM TDD		n, Shahla		Dolley Mad		outh side of							17 due to co 7. Final pla							
5G25-060-016-0		PM UTL		glu, Eldar		Dolley Mad	iisoii bouic	zvaru		ased on a plant				0/3/201/	7. Filiai pia	LS UTILIET V	vay. Scried	iule aujusi	eu iii July i	uue to a t	iesigii revi	SIUII
5G25-060-016	\$650,000	PM LAD	,	LISa					D	uscu on u	property (wiler requ	icst.									
	\$250,000	PM UDO																				
Design		PIMI CPT	ED: Lind, Ad	aam																		
Sunrise Valley Dr.Sidewa	alk - River Birch	01/16	NA	05/16	08/16	12/16	06/17	09/17	09/16	NA	NA	09/16	09/17	NA	NA	NA	01/18	02/18	02/18	02/18	12/17	05/18
Rd Legacy Circle		02/20		05, 20	00,10	12, 10	00, 2.	05/ 17	05/ 20			05, 20	03, 17				01,10	02,10	02, 10	02, 20	•	Hold
Pedestrian Improvemen	ts 2014	-		/Assignmer	_	Project Des			_	<u>Ionthly Ren</u>												
304/300-C30050	Dranesville	PM TDD		ideh, Max				tely 370 LF							/8/2017. VI							
5G25-060-017-0	2.4	PM UTL				of 5-foot walong the r		ete sidewalk	_						to allow ad		me for lar	nd acquisit	on due to	a design	revision to	1
5G25-060-017	\$300,000	PM LAD		rpini, Angeli		Valley Driv			re	emove a sid	uewaik co	nnection to	o aujacen	t propert	y per their	request.						
	\$0	PM UDO				Road to Le																
n. d.	•	PM CPT	ED: Abifade	el, Gibran																		
Design					/								/		2.1.5						/	
SouthVanDorn-Franconi SW quadrant	a Rd. Walkway -	12/15	04/16	09/16	04/17	10/18	01/19	01/19	10/17	01/18	NA	01/18	08/18	09/18	04/19	NA	01/19	02/19	TBD	03/19	07/19	07/19
•		<u>Proj</u> ect	: Manager/	/Assignmer	<u>its</u>	Project Des	scription		N	onthly Ren	<u>narks</u>										On	Hold 🗀
Pedestrian Improvemen	ts 2014	PM TDD): Conley.	Tim		Construct a	nnnroxima	telv 430 LF	T	PP ID#R	797 Con	nments on	the advar	nce conv	of the Fina	l desian r	olans are h	neina addr	essed Pro	arammat	ic design v	waiver

Lee

\$350,000

(\$50,000)

304/300-C30050

5G25-060-018-0

5G25-060-018

Design

PM TDD: Conley, Tim

PM UTL: Yusufoglu, Eldar

PM CPTED: Abifadel, Gibran

PM LAD: Shubert, Beth

PM UDCD:

being prepared. Coordination with utilities are underway.

Construct approximately 430 LF

of sidewalk along the west side

including new bus stop pad and

of South Van Dorn Street and

south of Franconia Road,

curb ramps

TPP ID#B297. Comments on the advance copy of the Final design plans are being addressed. Programmatic design waiver

to request curb-abutted sidewalk, per request from Supervisor's office, received from VDOT on 3/3/17. Preliminary plats are

Project Name																		Trai	nsporta	ition De	esign Di	vision
Fund #	District			Des	ign PHASE [Dates									Oct 2017					Sumr	nary Statu	s Report
Project/Sub Project #							Permit S	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Backlick Rd. Sidewalk - Ka Ln.	andel Ct - Cindy	07/16	10/16	05/17	11/17	03/19	05/19	05/19	01/18	04/18	NA	05/18	12/18	01/19	06/19	NA	07/19	08/19	09/19	10/19	05/20	05/20 Hold
Pedestrian Improvement	s 2014	-	Manager/			Project Des		. ===		onthly Rem											Off	поій Ш
304/300-C30050	Mason	PM TDD	,			Construct a of concrete		ely 750 LF	TI	P ID#09	10. Pre-F	ınal design	ıs ın prog	gress. Citiz	ens inform	nation me	eeting sche	eduled for	11/9/1/.			
5G25-060-020-0		PM UTL:		lu, Eldar		east side o																
5G25-060-020	\$1,550,000	PM LAD:		rpini, Angeli	ca																	
	\$450,000	PM UDC		l Cibron																		
Docies		PIVI CPTI	ED: Abifade	i, Gibran																		
Design																						
Braddock Rd. Walkway - Clubside Ln	Carlbern Dr	02/16	09/16	02/17	06/17	12/17	08/18	07/18	09/17	NA	NA	10/17	06/18	04/18	10/18	NA	10/18	11/18	11/18	11/18	05/19	05/19
		Project	Manager/	Assignmer	nts	Project Des	scription		М	onthly Rem	narks										On	Hold \square
Pedestrian Improvement		PM TDD	: Dresser	, John	_	Construct a		ely 1,150	TI	PP ID#09	5. 150' -	· 12" Gas I	ine reloca	tion in exis	sting right-	of-way is	s required.	Pre-final	plans dist	ributed fo	r review oi	1
304/300-C30050	Sully	PM UTL:	: Nguyen	, Tan		LF of 5-foo								ceived by								
5G25-060-022-0	4705 500	PM LAD:	: Glass, Li	isa		along the s		of														
5G25-060-022	\$735,500	PM UDC	D: Lim, Va	nnak		Braddock F	Road															
	\$385,500	PM CPT	ED: Abifade	l, Gibran																		
Design																						
Chain Bridge Rd. Walkwa Rd Sutton Rd.	y - Courthouse	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Pedestrian Improvement	s 2014	<u>Project</u>	Manager/	Assignmer	_	Project Des				onthly Rem											On	Hold \square
304/300-C30050	Providence	PM TDD	: Dresser	, John		1910 (ft) of sidewalk or			TI	PP ID#10	2. Pre-S	coping do	cument re	c'd 9/28/1	7. Project	initiation	underway	'.				
5G25-060-023-0	Trovidence	PM UTL:	: Nguyen	, Tan		123 (Chain																
5G25-060-023	\$1,650,000	PM LAD:	:			Courthouse																
3023 000 023	(\$150,000)	PM UDC	D:																			
	(\$130,000)	PM CPT	ED: Knight,	Ryan																		
Pre-Design																						
Edsall Road Walkway		12/15	01/16	04/16	09/16	04/18	06/18	06/18	06/17	NA	NA	08/17	03/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	04/19	04/19
Pedestrian Improvement 304/300-C30050 5G25-060-024-0 5G25-060-024	Mason \$800,000	Project PM TDD PM UTL: PM LAD: PM UDC	: Yusufog : Delli Ca	Assignmer lle, Christop glu, Eldar rpini, Angeli	her	LF of sidev westbound add signal	approxima walk along d Edsall Ro ized pedes	oad and strian	TI	onthly Rem PP ID#11 -submitted	. 3. Land A			ed on 8/23	/17. Land	l rights or	n 0 of 3 pr	operties h	ave been a	acquired.		Hold 🗌 Ort
Land Annutation	\$100,000	PM CPTI	ED: Chellap	pa, Smitha		crossing a Drive and																
Land Acquisition																						

																		T		4: D	: - :- D	
Project Name																		irai	isporta		esign D	
Fund #	District			Des	ign PHASE [Dates									Oct 2017						mary Statu	is Report
Project/Sub Project #								ubmission				f-Way PHAS							uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Fair Lakes Blvd. Walkway Rd Retail Center	- Stringfellow	03/15	NA	08/15	03/16	03/17	11/17	11/17	02/17	NA	NA	03/17	11/17	12/17	04/18	NA	01/18	02/18	03/18	04/18	10/18 On	10/18 Hold \Box
Pedestrian Improvement	s 2014			'Assignmen		Project Des		. r		onthly Rem		.		- LAD N	ITD in		V4 /4 7 4 -		at a a la accesa l			noid —
304/300-C30050	Springfield	PM TDD		i, Mohamad –		Construct : concrete si	,								ITP was iss s office wa							
5G25-060-026-0		PM UTL:	0-7-	•		south side									Power. R							
5G25-060-026	\$650,000	PM LAD:		•		Boulevard	or run Lun		CO	i isti uctioi i	is being	Loorumate	u Dominic	ni viigiilia	i rowei. K	ciocation	WOIR WIII S	start writer	i iaiiu acqu	י פו ווטוופוג	complete.	
	\$50,000		D: Bashir,	-																		
		PM CPTE	D: Harrell,	William																		
Land Acquisition																						
Fleet Dr.Walkway - Yadki	n Ct - Franconia	07/15	09/15	05/16	01/17	09/18	09/17	12/18	11/17	12/17	NA	01/18	08/18	10/18	04/19	NA	02/19	03/19	03/19	04/19	07/18	10/19
Rd.		Project	Manager/	[′] Δssignmen	nts	Project Dec	crintion		М	onthly Rem	narks										On	Hold \square
Pedestrian Improvement	Project Manager/Assignments PM TDD: Ruffner, Scott Approximately 1,300 LF of TPP ID#119 - Final plat revisions in progress.														tility desiar	n and nlat	ts in proar	ess				
Rd. Pedestrian Improvements 2014 Poject Manager/Assignments PM TDD: Ruffner, Scott Approximately 1,300 LF of Sidewalk and curb and gutter Monthly Remarks TPP ID#119 - Final plat revisions in progress. Utility design and plats in progress. TPP ID#119 - Final plat revisions in progress. Utility design and plats in progress.																						
5G25-060-027-0		PM LAD:		, Mohamme	d	along the e	ast side of	f Fleet														
5G25-060-027	\$2,000,000	PM UDC		, ivioriaminic	u	Drive																
	\$750,000		D: Harrell,	William																		
Design		1101 61 11	D. Harren,	***************************************																		
Glen Forest Drive Walkw		03/15	05/15	10/15	09/16	08/18	01/17	08/18	08/17	10/17	NA	10/17	04/18	06/18	08/18	NA	09/18	10/18	10/18	11/18	11/17	03/19
Gleff Forest Drive Walkw	ay	03/13	03/13	10/13	09/10	00/10	01/17	00/10	00/1/	10/17	INA	10/17	04/10	00/18	00/10	INA	09/10	10/10	10/16	11/10	-	=
Pedestrian Improvement	o 2014	<u>Project</u>	Manager/	'Assignmen	<u>its</u>	Project Des	cription		<u>M</u>	onthly Rem	<u>arks</u>										On	Hold \square
304/300-C30050		PM TDD	Ruffner	, Scott		Construct a		, ,	TF	P ID#12	8. Final	plats recei	ved on 8/7	7/17. Util	lity pole re	location c	design and	plats are	in progres	s.		
5G25-060-028-0	Mason	PM UTL:	Yusufog	glu, Eldar		LF of sidew																
	¢050,000	PM LAD:	Glass, L	isa		side of Gle																
5G25-060-028	\$950,000	PM UDC	D: Carlin, 0	Craig		Leesburg P	ike to Mor	ay Lane														
	(\$250,000)	PM CPTE	D: CPTED,	To Be Deter	mined																	
Design																						
Gunston Cove Road Wall	way	04/16	06/16	11/16	03/17	08/17	06/18	06/18	06/17	NA	NA	07/17	09/17	NA	NA	NA	10/18	11/18	11/18	11/18	04/19	04/19
																					On	Hold \square
Pedestrian Improvement	s 2014			'Assignmen		Project Des				onthly Rem			1		OT 0 11			0/44/4-				noid 🗀
304/300-C30050	Mount Vernon	PM TDD		sudhan, Gala		Construct a		•			1. Final	design pla	ns submitt	tea to VD(OT & other	r County	agencies o	on 8/11/17	. Land acc	quisition c	ompleted	
5G25-060-029-0		PM UTL:		glu, Eldar		of 5-foot co including c			9/	29/17												
5G25-060-029	\$900,000	PM LAD:	-	isa		drainage in	_															
-	\$400,000	PM UDC				north side																
	•	PM CPTE	D: Miller, I	Douglas		Road																

Project Name	1																	Trai	nsporta	tion D	esign D	ivisio
Fund #	District			Desi	ign PHASE [Dates									Oct 2017				•	Sum	mary Stati	ıs Repo
Project/Sub Project #				200	15111111022		Permit Sı	bmission			Right-n	f-Way PHAS	F Dates		1			Constr	uction PHAS		, , , , , , , , , , , , , , , , , , , ,	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved		Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Com
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth	NII Date	Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Lee Chapel Rd. Walkway Burke Lake Rd.		04/15	NA	10/15	12/16	10/17	03/17	04/18	07/17	NA	NA	09/17	04/18	03/18	05/18	NA	05/18	06/18	07/18	08/18	12/17	02/19
Pedestrian Improvemen 304/300-C30050 5G25-060-030-0 5G25-060-030	\$2,500,000 \$1,300,000	PM TDD PM UTL: PM LAD PM UDC	Conley, Nguyen Shuber	, Tan t, Beth			tely 1,600 n west side		TI Ju		4. Final lete final	project pla	ats and to	address s	equisition Natormwater						n adjusted	
Design																						
Medford Dr.Walkway - A Davian Dr Pedestrian Improvemen 304/300-C30050 5G25-060-031-0 5G25-060-031		PM TDD PM UTL: PM LAD PM UDC	: Conley, : Nguyer	ı, Tan rpini, Angeli Craig	ca	sidewalk, i gutter on e	tely 475 LF ncluding cu east side of	ırb and	TI Pr		1. Secor				03/17 LAD comp drainage of			12/17 ved 3/13/1	01/18 17. Utility	02/18 relocatio		09/18 Hold 🗌 ete.
Post Forest Dr.Walkway west to existing Pedestrian Improvemen 304/300-C30050 5G25-060-032-0 5G25-060-032		PM TDD PM UTL: PM LAD PM UDC	: Turner, : Yusufog : Baker, I	glu, Eldar Lisa		of 6-foot c along the s Forest Driv		of Post Jato Road	_	03/18 Ionthly Rem PP ID#16		03/18 inal design	10/18	10/18 gress.	01/19	NA	04/19	05/19	06/19	07/19	01/20 On	01/20 Hold 🗀
Post Forest Dr.Walkway Govt Ctr Pkwy	Ū	07/16 Proiect	NA Manager/	10/16 'Assignmen	04/17 nts	12/17 Project De	09/17	01/18	07/17	NA Ionthly Rem	NA arks	10/17	11/17	NA	NA	NA	02/18	03/18	04/18	04/18	07/18 On	10/18 Hold
Pedestrian Improvemen 304/300-C30050 5G25-060-033-0 5G25-060-033	Braddock \$350,000	PM TDD PM UTL: PM LAD PM UDC	Turner,YusufogBaker, I	Latesa glu, Eldar		Construct of 5-foot c		_		PP ID#16		design is ii	n progress	5.								

(\$250,000)

Design

PM CPTED: Harrell, William

Project Name	1																	Trar	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE D	Dates									Oct 2017				•	Sumi	nary Statı	is Report
Project/Sub Project #							Permit Su	ubmission			Right-o	-Way PHAS	E Dates					Constru	action PHAS			
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Quander Ave Walkway - Walk - West Pot HS-Qua		06/16	07/16	12/16	11/17	10/18	01/19	01/19	04/18	TBD	NA	05/18	12/18	TBD	TBD	NA	03/19	04/19	05/19	06/19	10/19	10/19 Hold
Pedestrian Improvement 304/300-C30050 5G25-060-034-0 5G25-060-034	\$3,000,000 \$1,700,000	PM TDD PM UTL PM LAD PM UDO	: Madhu : Monah	/Assignmer sudhan, Gala an, Clyde	арра	Project Des Construct a LF of concr west side o Stokes Lan	approximat ete sidewa of Quander	alk along Road from	TI Co	PP ID# 16 PP ID# 16 Ponsultant e	5. Prefir valuating	current d	esign base	ed on test	hole data	received	on 6/5/17				iew in pro	gress.
Design				•																		
Rolling Rd. Walkway - Ro Tuttle Rd. Pedestrian Improvement 304/300-C30050 5G25-060-036-0 5G25-060-036	•	PM TDD PM UTL PM LAD PM UDO	Marsh, Yusufo Maye,	glu, Eldar Kimberly		04/18 Project Des Construct a of 8-foot co along north Rolling Roa	approximat oncrete sid abound sid	lewalk	TI	NA Onthly Rem PP ID#16 ief them or			07/18 re in progi	TBD ress. Test	TBD holes requ	NA Jested 7/	11/18 27/17. Me	12/18 eting held	12/18 with supe	12/18 rvisor's st		06/19 Hold /17 to
Seminary Rd. Walkway - Colfax Av Pedestrian Improvement 304/300-C30050 5G25-060-038-0 5G25-060-038	-	PM TDD PM UTL PM LAD PM UDO	Tsybin, Nguyer			03/19 Project Des 890 LF of s Seminary F Magnolia L Alexandria Calhoune A	idewalk ale load from ane to City limits befo	north of of	TI	08/18 Conthly Rem PP ID#16 e due by 1	9. Intern	08/18 nediate de	04/19 esign plans	05/19 s were dis	09/19 stributed to	NA VDOT a	08/19 nd County	09/19 agencies f	10/19 for review	11/19 on 8/31/		06/20 Hold ents
South Lakes Dr. Walkway		05/17	NA	11/17	06/18	12/18	10/19	10/19	10/18	TBD	NA	11/18	08/19	TBD	TBD	NA	02/20	03/20	04/20	06/20	02/21	02/21
Greenskeepers Ct - Sunri Pedestrian Improvemen 304/300-C30050 5G25-060-039-0 5G25-060-039	se Valley Dr	Project PM TDD PM UTL PM LAD PM UDO	: Manager, D: Hojatza :	/Assignmer adeh, Max	nts	Project Des Install walk Greenskeep Dr., Section Glen Rd. to and Section	scription way: Sect pers Ct. to a 3-Whispe Ridge Hei a 4-Harbor	ion 1- Soapstone erwood ights Rd.,	M TI	lonthly Rem	<u>arks</u>	-						•			On	Hold

PM CPTED: Knight, Ryan

Twin Branches Rd.

Project Name																		Trai	nsporta		•	
Fund #	District			Desi	ign PHASE [Dates									Oct 2017					Sumi	mary Statı	us Report
Project/Sub Project #							Permit S	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHASE	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Great Falls St. Walkway West St	I-66 - North	10/15	01/16	TBD	07/17	10/18	11/18	11/18	12/17	NA	NA	12/17	09/18	NA	NA	NA	01/19	TBD	01/19	02/19	09/19	09/19
Pedestrian Improvemen	ts 2014		_	/Assignmen		Project Des			_	lonthly Rem								= .				
304/300-C30050	Dranesville	PM TDD	,			Construct a LF of sidew									Coordinatir				fax Water	and othe	r utilities.	Plats
5G25-060-042-0		PM UTL:	•	glu, Eldar		gutter alon			De	eing prepar	ea. Ouiity	relocation	is will be	requirea	but no utilit	y piats a	re expecte	eu.				
5G25-060-042	\$2,250,000	PM LAD	,	ennis		Great Falls		Side of														
	\$1,050,000	PM UDC																				
		PM CPTI	ED: Qi, Mag	ggie																		
Design																						
Little River Tnpk Walkwa Ave - W of Roberts Ave	y - E of Roberts	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD On	TBD Hold
Pedestrian Improvemen	ts 2014	Project PM TDD		/Assignmen ale, Christopl		Project Des Construct 1		f 8-foot	_	lonthly Rem		cal approv	od on 9/2	/17 Cur	vey is unde	rway C	chadula ta	ho dovolo	anad unan	utility do		
304/300-C30050	Mason	PM UTL:		aie, Christopi		wide walkw				mpletion.	5. Propo	sai appiov	eu on 6/2	./17. Sui	vey is unde	iway. 3	criedule to	be develo	peu upon	utility des	signation	
5G25-060-043-0		PM LAD				of Little Riv			CC	mpicuom.												
5G25-060-043	\$1,300,000	PM UDC				west of and	d east of R	oberts														
	\$0		.ט. ED: Qi, Mag	ggie		Avenue																
Pre-Design																						
Little River Tnpk Walkwa	y - Hillbrook	08/17	10/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Dr Little River Run Dr		Dun!nat	N. 4 - 1 - 2 - 2 - 1	/^		Duniant Dan				La mathalis i Dia ma											On	Hold 🗌
Pedestrian Improvement	ts 2014	PM TDD		/Assignmen i, Francesco		Project Des Construct 1		f Q-foot		lonthly Rem		proposal	and curve	v are con	nplete. Sche	adula ta	ha datarm	inad after	nroliminan	, decian	ic roviowo	d and
304/300-C30050	Mason	PM UTL:		i, Francesco		wide, curb	•			Il scope of				y are con	ilpiete. Stri	edule to	DE UELEITI	iiieu aitei	preminar	y uesigii	is reviewed	u anu
5G25-060-044-0		PM LAD							10	ii scope oi	project is	audionize	u.									
5G25-060-044	\$2,650,000	PM UDC																				
	(\$350,000)		.D. ED: Qi, Mag	raio																		
Survey		FIVICFII	LD. QI, IVIAE	Sgic																		
•		/					/						/	20115								
Little River Tnpk Walkwa Rd Mayhunt Ct	y - Columbia	06/16	08/16	12/16	07/17	09/17	03/18	04/18	08/17	TBD	NA	10/17	05/18	06/18	11/18	NA	10/18	11/18	12/18	01/19	08/19 On	11/19 Hold \Box
Pedestrian Improvemen	ts 2014	Project PM TDD	_	/Assignmen	_	Project Des Construct a		alv 061 I E	_	lonthly Rem		ocian nlan	c in progr	occ Land	l cuntou un	datina al	atc after !	AD Comm	onto		3	
304/300-C30050	Mason	PM UTL:		i, Francesco		of 5-foot si				FF 1D#23	J. Filidi (esign plan	is iii progr	CSS. Ldf10	d survey up	uating pi	ats diter L	AD COIIIII	ents.			
5G25-060-045-0				unini Anceli		curb and g																
EG2E 060 04E	\$1.550.000	PM LAD	. Deili Ca	ırpini, Angeli	Ld	3																

\$1,550,000

\$450,000

5G25-060-045

Design

PM CPTED: Abifadel, Gibran

PM UDCD:

																		_		5		
Project Name																		Trai	nsporta		esign D	
Fund #	District			Des	ign PHASE [Dates									Oct 2017	1				Sum	mary Statu	ıs Report
Project/Sub Project #							Permit Su	ubmission			Right-c	of-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	1	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	1	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
01011-Richmond Hwy. S Rd.	B @ Holley Hill	10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	09/18	04/18 Hold
RHPTI Ped Improvement	ts 2014			/Assignmen	_	Project De				lonthly Rem						_				_	On	поій Ш
304/300-C30050	Lee	PM TDD		ale, Christop	her	Install bus	shelter.		Fi	nal Constri	action pa	ckage subi	mitted on	6/1/17.	Bid Adverti	sement 9	/12/17. B	id Opening	j 10/10/17	' .		
5G25-061-003-0		PM UTL:																				
5G25-061-003	\$30,000	PM LAD:																				
	(\$30,000)		D: Carlin, (Craig																		
	(, , ,	PM CPT	ED:																			
Bid Advertisement																						
01018-Richmond Hwy. S	B @ Sherwood	10/15	04/16	07/16	08/16	10/17	12/17	12/17	05/17	NA	NA	06/17	12/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
Hall Ln.		Droinet	Managar	/Assignmen	atc.	Project De	ccrintion		N	Ionthly Rem	arke										On	Hold \square
RHPTI Ped Improvement	s 2014	PM TDD		ale, Christop			stop pad	with Tolar				ckana suh	mitted on	6/12/17	Land Acq	uicition a	ıthorizad (on 6/15/17	7 Landria	htc on O		
304/300-C30050	Lee	PM UTL:		aie, Cillistopi			r, 27 If of								ived on 6/2				. Land rig	111.5 011 0	oi i propei	ues
5G25-061-004-0		PM LAD:		Carol			ail, bike rad				oquou.	001.00.000				.,						
5G25-061-004	\$30,000		D: Carlin, (ning wall w															
	(\$30,000)	PM CPTI	-	Ciuib		handrail																
Land Acquisition		1 101 61 11																				
01027-Richmond Hwy. S	B @ Brevard Ct.	10/15	04/16	07/16	08/16	10/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	09/18	04/18
		Project	Manager/	/Assignmen	nts	Project De	scription		М	Ionthly Rem	narks										On	Hold \square
RHPTI Ped Improvement		PM TDD		ale, Christop		Install bus						ckage subi	mitted on	6/1/17.	Bid Adverti	sement 9	/12/17. B	id Openino	10/10/17	' .		
304/300-C30050	Lee	PM UTL:		, ,								.		-, ,			,		, -, -,			
5G25-061-005-0		PM LAD:																				
5G25-061-005	\$30,000	PM UDC	D: Carlin, (Craig																		
	(\$30,000)	PM CPT	ED:	· ·																		
Bid Advertisement																						
01001-Richmond Hwy. S	B @ Huntington	10/15	04/16	07/16	08/16	10/17	12/17	12/17	04/17	NA	NA	06/17	12/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
Avenue		•	•		•		•	•	•			•	•				•	,	•	•	, On	Hold \square
RHPTI Ped Improvement	s 2014	-		/Assignmen	_	Project De				lonthly Rem												
304/300-C30050	Mount Vernon	PM TDD	: Barksda	ale, Christop	her	Install bus	sneiter.		La	and Acquisi	tion auth	orized on	6/9/17 L	and right	c on () of 1	nronartia	ac have he	en acquire	n Draft			
-	Mount vernon																				tion packa	J -
5G25-061-006-0	Would vernon	PM UTL:							SU						ceived on 7							J -
5G25-061-006-0 5G25-061-006	\$30,000	PM LAD:	: Monah	an, Clyde					SU													J -
		PM LAD:	Monaha D: Carlin, (, ,					SU													J -

Land Acquisition

Project Name	1																	Tra	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE [Dates]						Oct 2017					Sum	mary Statı	ıs Report
Project/Sub Project #							Permit Su	ıbmission			Right-c	of-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
01002-Richmond Hwy. S Towers	B/Belle Haven	10/15	04/16	07/16	09/16	03/17	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	09/18	04/18 Hold 🗌
RHPTI Ped Improvement 304/300-C30050 5G25-061-007-0	ts 2014 Mount Vernon	PM TDD	: Barksda	/Assignmer ale, Christop		<u>Project Des</u> Install bus			_	<u>Ionthly Ren</u> inal Constr		ckage subi	mitted on (6/30/17.	Bid Adver	tisement	9/12/17.	Bid Openi	ng 10/10/1	7.	011	TIOIU —
5G25-061-007	\$30,000 (\$30,000)	PM LAD PM UDC PM CPTI	D: Carlin,	Craig																		
Bid Advertisement																						
01004-Richmond Hwy. S Hwy.	B @ North Kings	10/15	04/16	07/16	08/16	10/17	12/17	06/17	12/16	NA	NA	02/17	05/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18 On	09/18 Hold
RHPTI Ped Improvement 304/300-C30050 5G25-061-008-0 5G25-061-008	\$ 2014 Mount Vernon \$30,000 (\$30,000)	PM TDD PM UTL: PM LAD	: Barksda : : Kresge,			<u>Project Des</u> Install bus			La		ition com								. Countywi s received (t received	
Design																						
01043-Richmond Hwy. S Rd. EB	B @ Armisted	01/14	NA	10/15	NA	08/16	10/15	03/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	06/16	04/18
RHPTI Ped Improvement 304/300-C30050 5G25-061-009-0 5G25-061-009	\$30,000 (\$30,000)	PM TDD PM UTL: PM LAD	: Barksda : : : :D: Carlin,	/Assignmen ale, Christop Craig	her	Project Des Install REX pad, bike ra	bus shelte			<u>Ionthly Ren</u> inal Constr		ckage subi	mitted on (6/30/17.	Bid Adver	tisement	9/12/17.	Bid Openi	ng 10/10/1	7.	On	Hold
Bid Advertisement																						
01045-Richmond Hwy. S Dr.	B @ Dutchman	10/15	04/16	07/16	08/16	10/17	12/17	04/17	NA	NA	NA .	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	09/18	04/18 Hold
RHPTI Ped Improvement 304/300-C30050 5G25-061-010-0	ts 2014 Mount Vernon	PM TDD	: Barksda	/Assignmer ale, Christop		<u>Project Des</u> Install bus				<u>Ionthly Ren</u> inal Constr		ckage subi	mitted on (6/1/17. I	Bid Adverti	sement 9	/12/17. B	id Openin	g 10/10/17	' .	On	noid —
5G25-061-010	\$30,000 (\$30,000)	PM LAD	: CD: Carlin,	Craig																		

Bid Advertisement

(\$30,000)

																		Tran	nsporta	tion D	ocian D	ivicion
Project Name															0-+ 2017			IIai	isporta		_	
Fund #	District			Desi	gn PHASE	Dates									Oct 2017						nary Statu	is Report
Project/Sub Project #	(4)	. / T		1		I ·	Permit Su					f-Way PHASI			1		1		iction PHASE		ı	1
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	riats	riats	Autii		Date	Date	Date	Autii	^4411	Date	Date	Awaru	Comp	Date
01046-Richmond Hwy. SI	B @ Fernedge	10/15	04/16	NA	NA	06/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	09/18	04/18
Ln.		Project	Manager	/Assignmen	ts	Project Des	cription		М	onthly Rem	narks										On	Hold \square
RHPTI Ped Improvement		PM TDD:		ale, Christopl		Install bus						kage subn	nitted on 6	5/1/17.	Bid Advertis	sement 9	/12/17. Bi	id Openino	10/10/17			
304/300-C30050	Mount Vernon	PM UTL:										3				,	, ,		, ,			
5G25-061-011-0	¢20,000	PM LAD:																				
5G25-061-011	\$30,000	PM UDCI	D: Carlin,	Craig																		
	(\$30,000)	PM CPTE	D:																			
Bid Advertisement																						
01048-Richmond Hwy. N	B @ Fernedge	10/15	04/16	07/16	08/16	10/17	12/17	07/17	05/17	NA	NA	05/17	06/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
Ln.		Drainet	Managar	/Assignmon	+-	Drainet Day	crintian		N.4	anthly Dan	20410										On	Hold \square
RHPTI Ped Improvement	s 2014	Project PM TDD:	_	/Assignmen ale, Christopl		Project Des Install bus				onthly Rem		rkane suhr	mitted on (6/10/17	Land Acqu	uisition co	omnlete or	6/27/17	Countywi	de Dermit		
304/300-C30050	Mount Vernon	PM UTL:	Darksuc	aie, Cilistopi	ici	Install bas	Si icitai i			17/17. Co						uisition co	ompicte of	10/2//1/.	Countywi	uc i ciiiii	. received	OH
5G25-061-012-0		PM LAD:	Alcon, I	Kellv					- /					, _	-,							
5G25-061-012	\$30,000		D: Carlin,	•																		
	(\$30,000)	PM CPTE	-	0																		
Design																						
01049-Richmond Hwy. N	B @ Dutchman	10/15	04/16	07/16	08/16	08/17	12/17	09/17	06/17	NA	NA	06/17	07/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
Dr.		Project	Manager	/Assignmen	ts	Project Des	cription		M	onthly Rem	narks										On	Hold \square
RHPTI Ped Improvement		PM TDD:	_	ale, Christopl		Install bus						orized on 6	5/19/17. [Draft Co	nstruction p	ackage s	submitted o	on 6/19/17	. Land Ac	quisition	complete	on
304/300-C30050	Mount Vernon	PM UTL:							7/	5/17. Cor	nstruction	comments	received	on 7/26	/17. Count	ywide Pe	rmit receiv	red 9/1/17	•	•	·	
5G25-061-013-0	¢20,000	PM LAD:																				
5G25-061-013	\$30,000	PM UDCI	D: Carlin,	Craig																		
	(\$30,000)	PM CPTE	D:																			
Design																						
01079-Richmond Hwy. N Manor Court	B near Wyngate	10/15	02/16	03/16	08/16	10/17	12/17	10/17	12/16	NA	NA	01/17	09/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
RHPTI Ped Improvement	s 2014			/Assignmen		Project Des			_	onthly Rem											On	Hold
304/300-C30050	Mount Vernon	PM TDD:	Barksda	ale, Christopl	ner	Install bus	shelter.		La	ind Acquisi	ition com	olete 9/19/	17. Coun	tywide p	ermit packa	age subm	nitted to VI	OOT 10/16	/2017.			

\$30,000

(\$30,000)

PM UTL:

PM CPTED:

PM LAD: Kresge, Carol

PM UDCD: Carlin, Craig

5G25-061-015-0

5G25-061-015

Project Name	1																	Tra	nsporta	ition D	esign D	ivision
Fund #	District			Des	ign PHASE [Dates]						Oct 2017					Sum	mary Stati	ıs Report
Project/Sub Project #							Permit S	ubmission			Right-c	f-Way PHAS	SE Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
01085-Richmond Hwy. N	NB @ Russell Rd.	10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	09/18	04/18
RHPTI Ped Improvement 304/300-C30050 5G25-061-016-0 5G25-061-016	\$30,000 (\$30,000)	PM TDD PM UTL PM LAD	Barksda : : CD: Carlin,	/Assignmer ale, Christop Craig	_	<u>Project Des</u> Install bus			_	<u>Ionthly Ren</u> nal Constr		ckage subi	mitted on 6	6/1/17. E	Bid Adverti	sement 9	/12/17. B	id Opening	g 10/10/17	7.	On	Hold
Bid Advertisement 01086-Richmond Hwy. N		10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	09/18	04/18
St. RHPTI Ped Improvement 304/300-C30050 5G25-061-017-0 5G25-061-017 Bid Advertisement		Project PM TDD PM UTL PM LAD	Barksda : : CD: Carlin,	/Assignmer ale, Christop Craig	_	Project Des Install bus	scription		_	onthly Ren nal Constr		ckage subi	mitted on (6/1/17. E	Bid Adverti	sement 9		·			-	Hold 🗍
01087-Richmond Hwy. M Green W RHPTI Ped Improvement 304/300-C30050 5G25-061-018-0 5G25-061-018		PM TDD PM UTL PM LAD	Barksda: Delli Ca	07/16 /Assignmer ale, Christop arpini, Angeli Craig	her	10/17 <u>Project Des</u> Install bus		11/17	La		ition auth				NA ts on 0 of 1 ceived on 6					04/18 Construc		09/18 Hold 🗌 ge
Land Acquisition																						
01094-Richmond Hwy. N RHPTI Ped Improvement 304/300-C30050 5G25-061-019-0 5G25-061-019	_	PM TDD PM UTL PM LAD	: Barksda	NA /Assignmer ale, Christop Craig		07/16 <u>Project Des</u> Install bus		04/17	_	NA <u>Ionthly Ren</u> nal Constr		NA ckage subi	NA mitted on 6	NA 6/1/17. E	NA Bid Adverti	NA sement 9	06/17 /12/17. B	09/17 id Opening	10/17 g 10/10/17	11/17	09/18 On	04/18 Hold

Bid Advertisement

(\$30,000)

																		_				
Project Name																		Trai	nsporta		•	
Fund #	District			Des	ign PHASE D	ates									Oct 2017					Sum	mary Statı	s Report
Project/Sub Project #	Τ						Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates					Constru	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
01099-Richmond Hwy. N	B @ Collard St.	10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	09/18	04/18
RHPTI Ped Improvement 304/300-C30050 5G25-061-020-0 5G25-061-020	\$ 2014 Mount Vernon \$30,000 (\$30,000)	PM TDD PM UTL: PM LAD	: Barksda : : : :CD: Carlin,	/Assignmer ale, Christop Craig		<u>Project Des</u> Install bus				ionthly Rem nal Constru		kage subr	nitted on 6	5/30/17.	Bid Advert	isement (9/12/17.	Bid Openir	ng 10/10/1	7.	On	Hold
Bid Advertisement																						
01107-Richmond Hwy. N Dr. RHPTI Ped Improvement 304/300-C30050 5G25-061-021-0 5G25-061-021		PM TDD PM UTL: PM LAD	: Barksd: : : :CD: Carlin,	07/16 /Assignmer ale, Christop Craig		12/16 <u>Project Des</u> Install bus		04/17		NA I <u>onthly Rem</u> nal Constru		^{NA} kage subr	NA mitted on 6	NA 5/1/17. B	NA iid Advertis	NA Sement 9,	06/17 /12/17. Bi	09/17 id Opening	10/17	11/17	09/18 On	04/18 Hold 🗆
Route 1 at N. Fairview Dr	rive	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Route 1-RHPTI Ped Impro 304/300-C30050 5G25-061-030-0 5G25-061-030	Mount Vernon \$100,000 \$0	Project PM TDD PM UTL: PM LAD PM UDC	: Vanzan	/Assignmer ndt, Mark		close missi ramp and c	scription crete sidew ng link, nev crosswalk a w Drive no	w curb it Route 1		onthly Rem		Scoping D	ocument re	ec'd from (CPTED 10/2	2/17. Proj	ect initiatio	n underwa	ay.		On	Hold 🗌
Pre-Design																						
Sunset Hills Rd Discove Extend RMAG Phase II 2014 304/300-C30050 5G25-062-006-0 5G25-062-006	TBD \$150,000	Project PM TDD PM UTL: PM LAD PM UDC	: Zahirie :	NA <u>/Assignmer</u> h, Shahla	ı		NA scription sswalk on ntersection		TI	NA Sonthly Rem PP ID 189 Ecessary la	0.06. Thi										acquire	TBD Hold 🗌

PM CPTED: Abifadel, Gibran

																		-		5		
Project Name																		Trar	nsporta		•	
Fund #	District			Desi	ign PHASE [Dates									Oct 2017					Sumi	nary Statu	is Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constru	iction PHASE	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Reston Pkwy - DTR WB O	n-Ramp	06/17	08/17	10/17	04/18	07/18	02/20	02/20	06/18	TBD	NA	08/18	03/19	TBD	TBD	NA	03/20	04/20	05/20	06/20	05/21	05/21
RMAG Phase II 2014		<u>Project</u>	Manager/	/Assignmen	<u>its</u>	Project Des	cription		M	onthly Rem	<u>narks</u>										On	Hold \square
304/300-C30050	Hunter Mill	PM TDD	: Laurett	i, Francesco		Intersection	•		TE	PP ID# 18	89.07 RN	1AG ID#	7 Interme	ediate desi	ign is in pr	ogress.						
5G25-062-007-0	nunter will	PM UTL	:			improveme																
5G25-062-007-0	\$250,000	PM LAD	:			sidewalks,		bike														
3023-002-007	\$250,000 \$0	PM UDO	D:			facility upg	raues															
	\$0	PM CPT	ED:																			
Design																						
Reston Pkwy - DTR EB Of	f/On Ramps	06/17	08/17	10/17	04/18	07/18	02/20	02/20	06/18	TBD	NA	08/18	03/19	TBD	TBD	NA	03/20	04/20	05/20	06/20	05/21	05/21
RMAG Phase II 2014 304/300-C30050 5G25-062-008-0 5G25-062-008	Hunter Mill \$1,300,000 \$800,000	Project PM TDD PM UTL PM LAD PM UDC PM CPT	: Lauretti : : :D:	'Assignmen i, Francesco		Project Des Intersection improveme sidewalks, facility upg	n pedestria ents, includ trails, and	ing		onthly Rem PP ID# 18		AG ID# 8	Intermed	diate desig	gn is in pro	gress					On	Hold \square
Bluemont Way - Disc St P	ed Br - Reston	11/16	NA	10/17	12/17	12/18	02/19	02/19	02/18	TBD	NA	04/18	11/18	12/18	01/19	NA	05/19	06/19	07/19	08/19	04/20	04/20
Pkwy		•			•			,	•			,	•	•	,		,	•	•	,	On	Hold \square
RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011	Hunter Mill \$750,000 \$396,000	Project PM TDD PM UTL PM LAD PM UDC	: Conley,	<u>'Assignmen</u> Tim		Project Des Construct a of 10-foot use path al Bluemont V	approximat wide aspha ong the so	alt shared-	TF fo		9.11 RM	e outfall ar	nalysis rece					received o Reston Tov			mental sur	
Design																						
Sunset Hills -Twn Ctr Pkw Station	y-Rest Twn Ctr	10/16	12/16	04/17	08/17	06/18	09/18	09/18	10/17	NA	NA	10/17	05/18	05/18	08/18	NA	10/18	NA	NA	11/18	04/19	04/19
RMAG Phase II 2014 304/300-C30050 5G25-062-012-0	Hunter Mill	PM TDD	: Nabavi, : Nguyen	•		Project Des Construct 6 sidewalk al Sunset Hills	5-foot asphong the no		TE	onthly Rem PP ID#18 ility test h	9.12 RM			esign is in	Progress.	Land Acc	quisition n	otice to pr	oceed subr	mitted on		Hold 🗀
5G25-062-012	\$400,000 \$0	PM LAD PM UDC PM CPT	D:			Suliset itilis	s Nuau															

Project Name	1																	Trar	nsporta	tion De	esign D	ivision
Fund #	District			Desi	ign PHASE	Dates		1							Oct 2017				-		nary Statu	
Project/Sub Project #	. District			Desi	BITTIASE	Dates	Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates		0001017			Constru	ction PHASE		, ocace	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved		Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Town Ctr Pkwy - W&OD	Trail	03/17	06/17	10/17	07/18	08/19	09/19	09/19	11/18	09/18	NA	11/18	06/19	TBD	TBD	NA	01/20	03/20	04/20	05/20	12/20	12/20
RMAG Phase II 2014 304/300-C30050 5G25-062-013-0 5G25-062-013	Hunter Mill \$500,000 \$0	Project PM TDD PM UTL PM LAD PM UDC PM CPT	D: Zahiriel :: D: CD:	/Assignmen h, Shahla		Project Des Construct : path from a along Town the existing Old Domini	LO-foot sha the existing Center Pa Washingt	g sidewalk arkway to	Ti de	esignation	9.14 RN	d. Project		ly on hol	npleted 2/1 d. To respo oper, JBG.						5/2/2017.	
Sunrise Valley Dr - Resto	n Assoc Entranco	NA	NA	NA	NA	NA	NA	NA	12/17	NA	NA	01/18	08/18	NA	NA	NA	NA	NA	NA	NA	08/19	08/19
RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014	Hunter Mill \$100,000 \$0	Project PM TDD PM UTL PM LAD PM UDC PM CPT	D: Zahiriel :: D: CD:	'Assignmen n, Shahla	_	Project Des Provide per the east les	destrian cr		TI in rig	provemen	89.17. RI Its to be deep to VDO	esigned a T 6/19/20	nd constru 17. Conce	icted by	g req'd fror VDOT. Cou design plaı	nty prepa	red surve	, will prep	are plats,	and will a	walk cquire the	
Design																						
Sunrise Valley Dr. Bike L County Parkway to Resto RMAG Phase II 2014 304/300-C30050 5G25-062-016-0 5G25-062-016		PM TDD PM UTL PM LAD PM UDC	D: Barksda ::	TBD Assignmen Ale, Christopl dam	her	Project Des Narrow me Parkway ar Parkway to bike lanes Sunrise Va	dian betweend Fairfax (provide being each dire	County uffered	 Ti pr		89.16 RN been rec	uested. S			TBD pe is under eloped upor						5/26/17. [TBD Hold Design
		00/47	00/45	44/4-	00/45	00/10	10/10	40/40	10/10			10/10	07/10				00/05	0.1/0.0	05/00	0.5 /0.5	04/04	04/05
Wakefield Chapel Rd. Bil Ct - NVCC	ce Lanes - Pulley	03/17	08/17	11/17 /Assignmen	08/18	09/19 Project Des	10/19	10/19	12/19 N	TBD onthly Ren	NA narks	12/18	07/19	TBD	TBD	NA	02/20	04/20	05/20	06/20	01/21 On	01/21 Hold
Bike/Trail Improvement 304/300-C30050 5G25-063-002-0	Braddock	PM TDD PM UTL): Zahiriel	n, Shahla	_	Construct 5	5-foot bike Chapel Roa	d from	TI	PP ID#B2	85. NTP le				7. Survey co ate design p			7. Interme	diate desig	ın in prog		

PM LAD:

PM UDCD:

PM CPTED: Lind, Adam

\$450,000

\$320,000

5G25-063-002-0

5G25-063-002

Design

Pulley Court to NVCC Campus,

including minor widening and section of new 5-foot sidewalk

Project Name																		Trai	nsporta		_	
Fund #	District			Desi	ign PHASE [Dates									Oct 2017					Sum	mary Stati	us Report
Project/Sub Project #							Permit S	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHASI	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
West Ox Rd. Trail - Pende Route 50	erbrook Rd	06/17	NA	11/17	06/18	10/19	11/19	11/19	09/18	11/18	NA	12/18	08/19	08/19	01/20	NA	01/20	02/20	03/20	04/20	12/20	12/20 Hold
Bike/Trail Improvements 304/300-C30050 5G25-063-005-0 5G25-063-005	\$ 2014 Sully \$1,100,000 \$105,000	Project PM TDD PM UTL: PM LAD PM UDC PM CPTI	Tsybin, Nguyen CD:	'Assignmen Alexander I, Tan		Project De: Install app of 6 to 8-fo along sout Road from Route 50	roximately oot asphalt hbound We	walkway est Ox	TI	onthly Rem PP ID#B3 Apected by	00. Inte		design is ir	n progress	s. NTP issu	ed 9/26/1	17. Advan	ce copy of	intermed	iate des		
Design																						
Westmoreland St. Bike L Rosemont Dr.	anes - N. of	10/17	10/17	02/18 'Assignmen	07/18	07/19 Project Des	09/19	09/19	09/18	11/18 onthly Rem	NA arks	11/18	06/19	06/19	09/19	NA	11/19	12/19	01/20	02/20	08/20 On	08/20 Hold
Bike/Trail Improvements 304/300-C30050 5G25-063-009-0 5G25-063-009	Dranesville \$450,000 \$0	PM TDD PM UTL: PM LAD PM UDC PM CPTI	: :			5-foot wide	and Street e on road to to exsitng h and sout	to provide pike lanes, bike lanes		PP ID#18	7. Prelin	ninary desi	ign is unde	erway. D	esign Task	Order au	thorized o	on 9/29/17	'.			
Kirby Rd. Sidewalk – Che east of Chesterbrook ES	sterbrook to	07/13	11/13	05/14	05/15	12/16	06/15	03/17	09/15	NA	NA	09/15	11/16	NA	NA	NA	07/17	07/17	07/17	10/17	07/17	01/18 Hold
County-Maintained Pede 2014 304/300-C30050 ST-000036-002-0 ST-000036-002	Dranesville \$1,125,000 \$1,000,000	PM TDD PM UTL: PM LAD PM UDC	: Hojatza	t, Beth Craig		Project Des Install 800 including c curb ramp	LF of side urb and gu	- /	TI		293. Fin				iitted to UE al construc			Schedule a	djusted du	e to revi		
Construction																						
North West St. Sidewalk St Brilyn Place (County		09/15	12/15	04/16	02/17	04/18	05/18	05/18	08/17	NA	NA	09/17	04/18	04/18	09/18	NA	08/18	09/18	09/18	10/18	TBD On	02/19 Hold \Box
County-Maintained Pede 304/300-C30050 ST-000036-003-0	estrian Imp 2014 Dranesville	Project PM TDD PM UTL: PM LAD	: Beall, Ja	glu, Eldar			5-foot side	walk along Vest Street	TI	onthly Rem PP ID#B2 6/17		for County	y parcels is	ssued to L	AD 9/1/17	. Kickoff	with City	of Falls Ch	urch for LA	D on Cit		

Land Acquisition

\$750,000

\$450,000

PM UDCD:

PM CPTED: Qi, Maggie

Project Name																		Trai	nsporta	tion D	esign D	ivision
Fund #	District			Desi	ign PHASE [Dates									Oct 2017				•	Sum	mary Stati	us Report
Project/Sub Project #	<u> </u>						Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates	-	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Franconia Rd. Sidewalk N Rd. to Governors Pond C		08/13	NA	11/13	07/14	10/15	09/15	06/16	12/14	02/15	NA	03/15	08/15	07/15	07/16	NA	09/16	10/16	10/16	10/16	08/16 On	04/17
County-Maintained Pede 2014	strian Imp -	Project PM TDD		Assignmen i, Francesco		Project Des Approximate walkway al	tely 700 LF			PP ID#B2		struction s	substantial	lly comple	te 4/15/17	. VDOT	permit rele	eased 10/4	4/2017.			
304/300-C30050 ST-000036-004-0	Lee	PM UTL:	0 ,	-		and restora embankme	ation of roa	idway	ı													
ST-000036-004	\$1,150,000 \$675,000	PM UDC	D: Bashir, ED: Harrell,	Qais				J														
Post-Construction																						
Silverbrook Rd. @ Mona	an Rd. Walkway	11/15	NA	05/16	05/17	09/17	04/18	04/18	07/17	NA	NA	08/17	04/18	11/17	04/18	NA	05/18	05/18	05/18	06/18	12/18	12/18
County-Maintained Pede 2014 304/300-C30050 ST-000036-005-0 ST-000036-005	strian Imp - Mount Vernon \$900,000 (\$1,400,000)	Project PM TDD PM UTL: PM LAD PM UDC PM CPTI	: El Kaiss : Nguyen : Delli Ca	Assignmen i, Mohamad n, Tan Irpini, Angeli	ca	Project Des 460 LF side Monacan R connection pedestrian and pavem	ewalk south load, includes to existin crosswalk,	ling g trails, signage,	TI	onthly Rem PP ID#B2 ere submit	98. Fina						7. Final pl	ats along v	with the Ri	ight of W		n Hold 🔲
Land Acquisition Center Road Walkway - V	N Springfield	12/14	04/15	07/15	11/15	11/17	02/17	02/18	08/16	11/16	NA	03/17	06/17	07/17	03/18	NA	03/18	04/18	04/18	04/18	12/17	10/18
HS - Garden Rd. County-Maintained Pede 2014 304/300-C30050 ST-000036-006-0 ST-000036-006		Project PM TDD PM UTL: PM LAD PM UDC	Manager/ : Madhu	/Assignmen sudhan, Gala glu, Eldar Lisa Qais	ats appa	Project Des 667 LF of 5 including co south side storm drair retaining w road widen minimum v	scription 5-foot sidew urb and gu of Center F nage impro vall, and po ing to prov	tter on Road, vements, tential	<u>M</u>	II/16 Ionthly Rem PP ID#10	<u>arks</u>	03/17 Design is i					03/18 ition in Jul	04/18 y 2017. L		04/18 sition con	On	10/18 in Hold □ 30/17.
Chichester Ln Walkway -	Cherry Dr Day	03/16	08/16	12/16	09/17	11/17	07/18	07/18	09/17	NA	NA	10/17	05/18	NA	NA	NA	08/18	09/18	10/18	11/18	03/19	03/19
Lilly Ct County-Maintained Pede 2014 304/300-C30050 ST-000036-007-0 ST-000036-007	Providence \$300,000 \$0	PM UTL: PM LAD PM UDC	: Tsybin, : Nguyen : Delli Ca	rpini, Angeli		Project Des Construct a of 5-foot co along Chich	approximat oncrete sid	ewalk	TI re	onthly Rem PP ID#10 view on 9/ ITP with Ad	8. Pre-F 19/17. Co	omments a									gencies for	

Project Name	7																	Trai	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE [Dates			1						Oct 2017				•	Sumi	mary Stati	us Repor
Project/Sub Project #	_						Permit S	ubmission			Right-c	of-Way PHAS	SE Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Com
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Fox Mill Rd. Walkway - Reston Pkwy	Ffx Cnty Pkwy -	03/16	NA	10/17	03/18	08/18	01/19	01/19	02/18	TBD	NA	03/18	10/18	TBD	TBD	NA	03/19	04/19	05/19	06/19	03/20	03/20 n Hold
County-Maintained Peo	lestrian Imp -		: Manager/ : Marsh,	Assignmen Dennis	_	Project Des Construct a of 8-foot wi	pproximate			Nonthly Ren		nediate de	esign distri	buted to	VDOT for re	eview 10,	/2/2017.				On	noiu 🗀
304/300-C30050 ST-000036-009-0	Hunter Mill	PM UTL	0 /	ı, Tan		including cu complete m	rb and gut	ter, to	n													
ST-000036-009	\$3,800,000 \$1,400,000	PM LAD	CD:	VACUE		side of Fox	Mill Road															
Design		PIVI CPT	ED: Harrell,	william																		
Kirby Road Walkway - (Halsey Rd.	Chesterbrook ES -	04/16	10/16	09/17	01/18	11/18	01/19	01/19	02/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
County-Maintained Peo	lestrian Imp -	<u>Project</u> PM TDD		Assignmen Latesa		Project Des Construct a	approximat	•	_	Nonthly Ren		mediate d	esign distr	ibuted to	VDOT for I	review 9/	15/2017.				On	n Hold
304/300-C30050 ST-000036-010-0	Dranesville	PM UTL	`	glu, Eldar		of concrete curb and g south side	utter, alon	g the														
ST-000036-010	\$925,000 \$525,000	PM LAD PM UDC PM CPT		an, Clyde pa, Smitha		south side	OI KIIDY KI	oau														
Design																						
Kirby Road Walkway - I Franklin Ave	lalsey Rd	04/16	10/16	09/17	01/18	11/18	01/19	01/19	02/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
County-Maintained Peo	lestrian Imp -		: Manager/): Turner,	/Assignmen Latesa		Project Des Construct a LF of concr	approximat		_	Nonthly Ren		mediate o	design dist	ributed to	VDOT for	review 9	/15/2017.				On	11010 🗀
304/300-C30050 ST-000036-011-0	Dranesville	PM UTL	`	glu, Eldar		including couth s	urb and gu	itter, along	I													
ST-000036-011	\$1,750,000 \$250,000	PM LAD PM UDC PM CPT		an, Clyde pa, Smitha		are south c	ide of Rife	y riodd														
Design																						
Pleasant Valley Rd. Wa Run - Dominion Power	•	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
County-Maintained Pec 2014	lestrian Imp -	_	: Manager/): Conley,	/ <u>Assignmer</u> . Tim		Project Des Construct a LF of 10-fo	approximat	, ,	T		2. Task o				ign services the survey							
304/300-C30050 ST-000036-013-0	Sully	PM UTL PM LAD				shared-use side of Plea	path alon	g the east	De	e acvelope	a office tas	k order pro	oposai is Si	gricu ariu	are survey	nas DEEN	Completed	. Juivey is	anuci way	•		
ST-000036-013	\$3,800,000	PM UDO	CD:																			

Pre-Design

PM CPTED: Delmare, Lauren

Project Name																		ira	nsporta	tion D	esign D	<i>i</i> vision
Fund #	District			Desi	gn PHASE D	ates									Oct 2017					Sum	mary Stati	us Repor
Project/Sub Project #	'						Permit S	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Telegraph Road Walkwa to Pike	y Ph I - Rosehill	10/15	07/16	04/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20 n Hold
County-Maintained Pede 2014 304/300-C30050 ST-000036-014-0 ST-000036-014	Lee \$1,732,500	PM UTL:	El Kaissi Nguyen	Assignmen , Mohamad , Tan		Project Des Install 1,23 sidewalk to including co ramps	5 LF of 5-	sing links,	_	onthly Rem PP ID#18		inal desigi	n submitte	d to VDO	T for revie	v 9/20/2	017.				OI.	Triolu 🗀
Design	(\$367,500)	PM UDC	ED:																			
Old Mount Vernon Rd. V Mt.Vernon Hwy West	•	04/16	07/16	10/16	06/17	10/17	09/18	12/18	11/17	TBD	NA	11/17	06/18	06/18	11/18	NA	02/19	03/19	04/19	05/19	12/19	03/20
County-Maintained Pede			Manager/ : Zahirieh	Assignmen n, Shahla	_ (foot side	walk along	_	onthly Rem PP ID#19		design dis	tributed to	VDOT fo	r review 10	/10/201	7. Final pla	ats underv	vay.		Or	n Hold 🗌
304/300-C30050 ST-000036-016-0 ST-000036-016	\$1,200,000 (\$900,000)	PM UTL: PM LAD: PM UDC PM CPTE	Shubert	, Beth		west side o Road	of Old Mou	nt Vernon														
Design																						
Telegraph Road Walkwa to Farmington County-Maintained Pede 2014 304/300-C30050		10/15 Project PM TDD PM UTL:	: El Kaissi	04/17 Assignmen , Mohamad , Tan	:	10/18 Project Des Install 960 sidewalk to including c	LF of 5-f	sing links,		01/18 onthly Rem PP ID#18		02/18 nal desigr	09/18 n submitted	10/18 d to VDO	04/19 Γ for reviev	NA v 9/20/20	03/19 017.	04/19	05/19	06/19	01/20 Or	01/20 n Hold
ST-000036-018-0 ST-000036-018	\$1,000,000 \$1,000,000	PM LAD: PM UDC PM CPT		William	I	ramps																
Design																						
Burke VRE Connector Ph County-Maintained Bike 304/300-C30050 ST-000037-003-0		02/16 Project PM TDD PM UTL: PM LAD:	: Ruffner Nguyen	, Tan		10/18 Project Des Connect VF surrounding the west vi	RE station g neighbor	rhoods to	TI	onthly Rem PP ID#B2 ans distrib	88. Pro			07/18 follow Fa	12/18 hirfax Cou	NA nty Pub	01/19 lic Impro	12/18 evement	05/19 Plan requ	06/19 sirement		03/20 n Hold \square

\$1,550,000

PM CPTED: Lind, Adam

																		Tra	nsporta	ntion D	esign Di	ivision
Project Name Fund #	District			Doc	ign PHASE [)atas			İ						Oct 2017						nary Statu	
Project/Sub Project #	District			Des	igii FHAJL L	Jates	Permit S	ubmission			Right-n	f-Way PHAS	F Dates		000 2017			Constr	uction PHAS		ilary State	энсрогс
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Route 50 Trail		10/16	01/17	07/17	12/17	03/19	05/19	05/19	04/18	06/18	NA	06/18	01/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	04/20	04/20
County-Maintained Bike/304/300-C30050 ST-000037-005-0 ST-000037-005 Design	Trail Imp - 2014 Springfield \$2,000,000 \$600,000	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTI	Manager/ : Turner, Yusufog : Shuberi D: :D: Abifade	/Assignmer , Latesa glu, Eldar t, Beth	11/16	Project Des Construct ! sidewalk al Route 50 a to West Ox Ridge Drive terminating Center pari 01/18 Project Des	scription 5-foot cond ong south nd up the Road fror to West (g in Fairfax king lot	crete side of off ramp n Fair Ox Road	M TI	onthly Rem PP ID#B3 10/17 onthly Rem	narks 803. Pre-	•	·	•	04/19	NA	06/18	08/19 TBD	09/19	07/18	On 03/19	04/20 Hold
304/300-C30050 TS-000020-001-0 TS-000020-001	\$1,400,000 \$200,000	PM TDD PM UTL: PM LAD: PM UDC PM CPTI	Monah	an, Clyde		Provide dir Lorton Arts south of ex Route 123	to Workh	ouse Road	Fii	nal Design	is in progr	ess. Geote	chnical rep	oort appro	ved on 7/1	8/17. Arch	nitectural R	eview Boa	rd approve	ed project (on 9/8/16.	
Mason Neck Trail Segmen	nt 2B	NA	NA	NA	NA	08/14	NA	NA	06/11	08/11	NA	NA	03/14	NA	NA	NA	05/15	06/15	07/15	03/16	11/13	08/17
Mount Vernon District W 307/300-C30060 ST-000028-002-B-W00 ST-000028-002	Ikwys Mount Vernon \$2,290,000 \$450,000	PM TDD PM UTL: PM LAD: PM UDC	:	Andy		Project Des Construct 9 asphalt tra Road betw and the en golf course	9,900 LF of il along Gu een Pohick trance to f	nston Bay Drive	Co sc	onthly Rem Instruction heduled fo	substant	, ,	lete 8/24/	17. Storm	n sewer ins	tallation i	is complet	e. Punch	list underv	way. Ribb		Hold \square
Georgetown Pke Phase II		NA	11/09	NA	NA	06/14	NA	NA	02/11	NA	NA	NA	03/14	NA	NA	09/14	09/14	09/14	10/14	12/14	08/12	08/15
Dranesville District Wlkw 307/300-C30060 W00200-W2020B ST-000024-006		Project PM TDD PM UTL: PM LAD	Manager/ : Kresge, D: Farsad,	/Assignmer	<u>nts</u>	Project Des Trail aligni design of i from Utter Falls Chase	scription ment stud 1,800 LF v back Store	y and valkway	<u>M</u>	onthly Rem ibstantially	narks				released 5/	-	·		•	·	-	Hold 🗆

Post-Construction

Project Name	7																	Tra	nsporta	tion D	esign Di	ivision
Fund #	District			Desi	gn PHASE [Dates]						Oct 2017					Sumi	mary Statu	ıs Report
Project/Sub Project #	1 '						Permit S	ubmission			Right-c	of-Way PHAS	SE Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
		TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
Stonecroft Boulevard W Police Station 312/300-C30070 009217-0 2G25-062-000	Sully \$691,664 \$0	PM TDD PM UTL PM LAD PM UDO	VanzanNguyerKresge,	Carol		Project De: Widen 800 Boulevard Conference Westfields	LF of Stor to 6 lanes e Center D	from rive to	Co ar de	nd Agreen eveloper is	n to be mand to be made in the mand in the	age appro	ved. The project to	completic construc	on date wa tion. Outs	s change tanding is	d to TBD ssues inclu	in June 20	option with 15 due to ed escrow	ongoing is	. County E	
Construction		11/11	NA	05/13	06/15	08/16	09/15	12/16	08/15	TBD	09/15	09/15	08/16	NA	NA	07/17	08/17	09/17	10/17	11/17	12/15	09/18
McLean Streetscape Pha 315/300-C30080 CR-000004-001-00003 CR-000004-001	Dranesville	•	Manager/ : Beall, Ja	Assignmen ames , Tan	<u>ts</u>	<u>Project Des</u> Chain Bridg	scription ge Road fro treet to Co	om orner Lane;	<u>N</u>	lonthly Rei	narks Isportati	-	ncement	Grant Pr		-			authorizatio		On	Hold \square

Bid Advertisement